

Appendix E2. a – Restoration Plans and TMDLs (Impervious Area Assessment)

Impervious Area Assessment

Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Watershed Restoration Status (MS4 Permit 11-DP-3310)



Barry Glassman
 County Executive

Complete Projects (pre-2009)

Stormwater and stream restoration - inspections FY2020

Total 176.68

| Wpid | Wpname | Wpcomplete (FY) | Total Credits (IA) | Last Inspection | Pass / Fail |
|----------|---------------------------------------------------------|-----------------|--------------------|-----------------|-------------|
| WP000040 | Pumphrey Property Demolition | 2010 | 0.51 | N/A | N/A |
| WP000003 | Laurel Valley Stream Restoration | 2009 | 40.2 | 11/11/2019 | Pass |
| WP000065 | Gilley Property Demolition | 2008 | 0.43 | N/A | N/A |
| WP000002 | Laurel Valley SWM Retrofit ¹ | 2005 | 19.74 | 2/14/2018 | Fail |
| WP000001 | Laurel Valley Bioretention | 2005 | 1.27 | 12/21/2018 | Pass |
| WP000007 | Harford Center Water Quality Improvments | 2005 | 0.94 | 6/7/2017 | Pass |
| WP000009 | Winters Run at Route 7 Stream Restoration | 2004 | 43.5 | 11/11/2019 | Pass |
| WP000004 | Box Hill South Tributary Stream Restoration | 2004 | 24.3 | 11/11/2019 | Pass |
| WP000066 | Logana Property Demolition | 2002 | 0.46 | N/A | N/A |
| WP000067 | Leyko Property Demolition | 2002 | 0.43 | N/A | N/A |
| WP000006 | Mt Royal Project SWM Facility ² | 2002 | 35.56 | 7/25/2017 | Fail |
| WP000011 | Foster Branch Tributary at Haverhill Stream Restoration | 2004 | 9.34 | 11/11/2019 | Pass |

¹ HOA maintained, needed repaired not related to retrofit

² Dredging pending

Watershed Restoration Projects

Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Completed Capital Improvement Projects (FY2018)



Barry Glassman
 County Executive

Bynum at St Andrews Way Stream Restoration (WP000029)

Design Initiated - Jul 2009 Construction Completed - May 2019

Near intersection of Mac Phail Road and St Andrews Way (ADC (2012) 42B6)

Stream restoration

| Design | Construction | Total Cost | Grant | Credits | Cost per Impervious Acre |
|-----------------|-------------------|-------------|-------------------|-------------|--------------------------|
| \$318,869 (15%) | \$1,764,720 (85%) | \$2,083,589 | \$1,600,000 (77%) | 92.52 acres | \$22,520 |

| CIPid | Credits Type | Drainage (acres) / Impervious | Project Size | Credits (acres) | Credit Value |
|---------|-------------------------------|-------------------------------|--------------|-----------------|----------------------------|
| CIP0029 | Stream Restoration (piedmont) | | 3084 feet | 92.52 | 0.03 ac imp per liner foot |

Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Completed Capital Improvement Projects (FY2018)



Barry Glassman
 County Executive

Stormwater Retrofit at Homestead Elementary (WP000088)

Design Initiated - Jun 2017 Construction Completed - Jun 2019

900 South Main Street (ADC (2012) 4351F6)

New bioretention

| Design | Construction | Total Cost | Grant | Credits | Cost per Impervious Acre |
|----------------|-----------------|------------|----------|------------|--------------------------|
| \$25,811 (20%) | \$105,563 (80%) | \$131,374 | \$0 (0%) | 1.57 acres | \$83,678 |

| CIPid | Credits Type | Drainage (acres) / Impervious | Project Size | Credits (acres) | Credit Value |
|---------|-------------------|-------------------------------|-------------------------|-----------------|----------------------------------|
| CIP0104 | SWM Facility (RR) | 7.04 (41%) | 0.54 " rainfall treated | 1.57 | 1 ac imp per 1" rainfall treated |

Costs do not include County salaries for inspections or project management

Impervious Credits calculated based on "Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated", August 2014

RR = Runoff Reduction, ST = Stormwater Treatment (Source: 2000 Design Manual, MDE)



Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Watershed Restoration Status (MS4 Permit 11-DP-3310)

| |
|------------------------------------------------|
| Construction completed after 7/1/2019 |
| Under construction as of 12/30/2019 |
| Construction contract awarded as of 12/30/2019 |

Total 876.4

Active Projects

| Project | Restoration Type | Complete (FY) | Credits (IA) |
|------------------------------------------------|---------------------------------------------------------------|---------------|--------------|
| Annie's Playground | Stream Restoration, Tree Planting | 2020 | 98.47 |
| Tributary to Plumtree Run at Wakefield Manor | Stream Restoration | 2020 | 8.85 |
| Courthouse (Green Infrastructure Plan) | Bioretention | 2020 | 0.46 |
| Willoughby Beach | Stormwater Wetlands, Stream Restoration | 2020 | 53.63 |
| Mariner Point Park (Green Infrastructure Plan) | Tree Planting | 2020 | 0.2 |
| Barrington | Bioretention, RSC, Stormwater Wetland, Stream Restoration | 2021 | 74.27 |
| Magnolia Middle (aka Emmord) | Stream Restoration | 2021 | 19.5 |
| Sunnyview | Stream Restoration | 2021 | 90 |
| Stillmeadow | Stream Restoration | 2021 | 31.44 |
| Northwest Branch Declaration Run | RSC, Stream Restoration | 2021 | 38.8 |
| Church Creek Elementary | Submerged Gravel Wetland, Stream Restoration | 2021 | 45.92 |
| C Milton Wright High | Bioretention, Rainwater Harvest, Bioswale, Stream Restoration | 2021 | 35 |
| Heavenly | Wetland Creation, Stream Restoration | 2021 | 24 |
| Fallston Library | SWM Retrofit | 2021 | 2.0 |
| Fallston Firehouse | SWM Retrofit | 2021 | 2.6 |

| | | | |
|--------------------------|-------------------------------------------------|------|-------|
| Watervale | Stream Restoration | 2021 | 100 |
| Woodland | Stream Restoration | 2021 | 54 |
| 175 (Hickory Vet) | SWM Retrofit - Submerged Gravel Wetland | 2021 | 0.8 |
| 191 (Spenceola) | SWM Retrofit - Sandfilter | 2021 | 2.5 |
| 31 (Cmart - Gavigans) | SWM Retrofit - Bioretention | 2021 | 1.0 |
| Fallston MS, Fallston HS | Tree Planting, Bioretention, Stream Restoration | 2022 | 193.0 |

Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Watershed Restoration Status (MS4 Permit 11-DP-3310)



Complete Projects

| | |
|--------------------------------------------------------|--------------|
| Tree planting - inspections FY2020 | |
| Stormwater and stream restoration - inspections FY2020 | |
| Repairs needed | Total 612.44 |

| Wpid | Wpname | Wpcomplete (FY) | Total Credits (IA) | Last Inspection | Pass / Fail |
|----------|-----------------------------------------------------|-----------------|--------------------|-----------------|-------------|
| WP000088 | Stormwater Retrofit at Homestead Elementary | 2019 | 1.57 | 7/10/2019 | Pass |
| WP000029 | Bynum at St. Andrews Way Stream Restoration | 2019 | 92.52 | 4/24/2019 | Pass |
| WP000027 | Lower Wheel Creek SWM Retrofit & Stream Restoration | 2018 | 139.52 | 4/22/2017 | Pass |
| WP000027 | Lower Wheel Creek SWM Retrofit & Stream Restoration | 2018 | -15 | 4/9/2019 | Fail |
| WP000046 | Leight Center Parking Lot Green Infrastructure | 2018 | 0.41 | 11/17/2017 | Pass |
| WP000070 | Abingdon Library Water Quality Improvements | 2018 | 3.72 | 10/19/2017 | Pass |
| WP000070 | Abingdon Library Water Quality Improvements | 2018 | -3 | 2/19/2019 | Fail |
| WP000074 | Bear Cabin Branch Wetland and Stream Restoration | 2018 | 110.25 | 5/9/2018 | Pass |
| WP000035 | Ring Factory ES SWM Retrofit & Stream Restoration | 2018 | 41.33 | 7/27/2018 | Pass |
| WP000025 | Wheel Creek at Country Walk 1B SWM Retrofit | 2017 | 3.66 | 10/23/2019 | Pass |
| WP000036 | Foster Branch at Dembytown Stream Restoration | 2017 | 42.10 | 10/3/2018 | Pass |
| WP000024 | Wheel Creek at Country Walk 1A SWM Retrofit | 2016 | 8.66 | 9/21/2017 | Pass |
| WP000026 | Wheel Creek at Festival at Bel Air SWM Retrofit | 2016 | 12.00 | 1/10/2018 | Pass |
| WP000095 | Willoughby Beach Road Tree Planting | 2016 | 0.57 | | |
| WP000096 | Trappe Church Road Tree Planting | 2016 | 0.27 | | |

| | | | | | |
|----------|--------------------------------------------------|------|-------|------------|------|
| WP000073 | Hickory Elementary Retrofit | 2016 | 0.75 | 8/16/2017 | Pass |
| WP000031 | Norrisville Elementary Bioretention | 2015 | 0.63 | 12/5/2019 | Pass |
| WP000020 | Woodbridge Stream Restoration | 2015 | 24.6 | 4/5/2018 | Pass |
| WP000051 | Amoss Mill Road Tree Planting II | 2015 | 0.21 | | |
| WP000052 | Edwards Lane Tree Planting II | 2015 | 1.7 | | |
| WP000055 | Patterson Mill High School Tree Planting II | 2015 | 1.22 | | |
| WP000063 | Rider Lane Tree Planting | 2015 | 0.76 | | |
| WP000064 | Oakmont Road Tree Planting | 2015 | 0.44 | | |
| WP000093 | Red Pump Elementary School Tree Planting II | 2015 | 0.66 | | |
| WP000094 | Magnolia Middle School Tree Planting II | 2015 | 0.47 | | |
| WP000060 | Edwards Lane Tree Planting | 2015 | 0.97 | | |
| WP000061 | Amoss Mill Road Tree Planting | 2015 | 0.18 | | |
| WP000062 | Harford Christian School Tree Planting | 2015 | 0.62 | | |
| WP000032 | Foster Branch at Trimble Road Stream Restoration | 2014 | 24.26 | 11/11/2019 | Pass |
| WP000054 | Mt Soma Property Tree Planting | 2014 | 0.97 | | |
| WP000056 | Magnolia Middle School Tree Planting | 2014 | 0.23 | | |
| WP000058 | North Harford High School Tree Planting | 2014 | 0.15 | | |
| WP000059 | Perryman Wellfield Tree Planting | 2014 | 1.81 | | |
| WP000019 | Woodbridge SWM Retrofit | 2014 | 3.80 | 11/30/2016 | Pass |
| WP000048 | Heaven Waters Boulton Street Tree Planting | 2014 | 0.20 | | |
| WP000049 | Churchville Recreation Complex Tree Planting | 2014 | 0.24 | | |
| WP000050 | Walters Mill Tree Planting | 2014 | 1.09 | | |
| WP000053 | Harford Center Tree Planting | 2014 | 0.22 | | |

| | | | | | |
|----------|-------------------------------------------------|------|-------|------------|------|
| WP000022 | Wheel Creek at Gardens of Bel Air SWM Retrofit | 2014 | 4.79 | 12/21/2018 | Pass |
| WP000030 | Wheel Creek at Calvert Walks Stream Restoration | 2013 | 21.75 | 11/6/2019 | Pass |
| WP000057 | Patterson Mill High School Tree Planting | 2013 | 0.82 | | |
| WP000068 | Cedarwood Pump Station Demolition | 2013 | 0.05 | N/A | N/A |
| WP000018 | Friends Pond SWM Retrofit | 2012 | 11.70 | 6/6/2018 | Pass |
| WP000012 | Bynum Ridge Stream Stabilization | 2012 | 13.95 | 11/6/2019 | Pass |
| WP000016 | Forest Hill Elementary School Bioretention | 2011 | 0.91 | 12/21/2018 | Pass |
| WP000017 | Hickory Elementary School Bioretention | 2011 | 0.60 | 8/16/2017 | Pass |
| WP000013 | Plumtree Run at Tollgate Stream Restoration | 2011 | 50.40 | 11/6/2019 | Pass |
| WP000042 | Washington Court Demolition | 2011 | 2.11 | N/A | N/A |
| WP000015 | Abingdon Library Bioretention | 2011 | 0.60 | 12/21/2018 | Pass |



Memorandum

Date: April 30, 2019

To: Maryland's Municipal Separate Storm Sewer System (MS4) Community

From: Maryland Department of the Environment (Department), Sediment, Stormwater, and Dam Safety Program

Re: Stream Restoration Crediting Clarification for MS4 Permitting Purposes

.....

Introduction

The Department recognizes and accepts the Chesapeake Bay Program's (CBP) Urban Stormwater Work Group's revised stream restoration pollutant load reduction rates, *Recommendations of the Expert Panel to Define Removal Rates for Individual Stream Restoration Projects, Schueler and Stack, 2014*, for use in crediting projects to support MS4 permit restoration requirements. The Department's *Municipal Separate Storm Sewer System Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated, (Guidance), August 2014*, provided instructions for transitioning to these pollutant load reduction rates for total maximum daily load (TMDL) analysis. More recently in December 2017 and October 2018, the Department provided guidance on how to use these revised pollutant load reduction rates for calculating equivalent impervious acres toward completing MS4 permit restoration requirements. This memorandum provides further clarification on the use of pollutant load reduction planning rates and individual site monitoring for calculating MS4 equivalent impervious acre permit restoration credit. These clarifications are for use in coordination with the CBP Phase 5 model calibration and applicable to Maryland's MS4 jurisdictions.

Stream Restoration Pollutant Load Reduction Planning Rates

In *Schueler and Stack, 2014*, the CBP established pollutant load reduction planning rates for stream restoration projects for use in the CBP's Phase 5 watershed model. These planning rates may be used by Maryland's MS4 community for calculating MS4 equivalent impervious acre permit restoration credit. The MS4 equivalent impervious acre permit restoration credit may be applied uncapped in relation to the actual impervious acres in the stream restoration project's watershed. Table 1 below provides the CBP pollutant load reduction planning rates for stream restoration projects and the equivalent impervious acre credit in accordance with the Department's *Guidance, August 2014*.

Table 1. Planning Rates for Stream Restoration and Impervious Acre Equivalents

| Geography | TN ¹ (lbs./ft.) | TP ¹ (lbs./ft.) | TSS ¹ (lbs./ft.) | Equivalent Impervious Acres ² EIA (acres/ft.) |
|-------------------|-------------------------------|-------------------------------|--------------------------------|-------------------------------------------------------------|
| Coastal Plain | 0.075 | 0.068 | 15 | 0.02 |
| Non-Coastal Plain | 0.075 | 0.068 | 45 | 0.03 |

¹ *Recommendations of the Expert Panel to Define Removal Rates for Individual Stream Restoration Projects, Schueler and Stack, 2014*

² *Municipal Separate Storm Sewer System Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated, (Guidance), August 2014*

Site Specific Monitoring of Stream Restoration Projects

The Department also supports the use of site specific stream restoration monitoring data combined with the protocols approved by the CBP for calculating pollutant load reductions for TMDLs. The stream restoration protocols, and specifically the pollutant load reductions associated with the monitoring of individual stream restoration projects, are currently being re-evaluated by the CBP's Urban Stormwater Work Group. For this reason, the equivalent impervious acre MS4 permit restoration credit for site specific stream restoration monitoring is capped at the actual impervious acres draining to the most downstream point of the stream restoration project. Once the CBP completes its reevaluation of the stream restoration protocols and provides updates, the Department will determine how to incorporate them into future MS4 permits in coordination with the Phase 6 CBP model calibration and will reconsider the impervious acre cap applied to the use of site specific monitoring data.



Stream Restoration Inspection Protocol Technical Memorandum

Prepared for

Harford County Department of Public Works
Division of Construction Management
Watershed Protection and Restoration Office
212 S. Bond Street
Bel Air, Maryland 21014

Prepared by

EA Engineering, Science, and Technology, Inc., PBC
225 Schilling Circle, Suite 400
Hunt Valley, Maryland 21031
(410) 584-7000

December 2019
Version: FINAL
EA Project No. 1535706

This page intentionally left blank



Table of Contents

| | <u>Page</u> |
|--------------------------------------------------|-------------|
| 1.0 Introduction and Background | 1 |
| 1.1 Purpose | 1 |
| 2.0 Inspection Parameters | 1 |
| 2.1 Rated Stream Parameter Terminology | 2 |
| 2.2 Non-Rated Stream Parameter Terminology | 2 |
| 3.0 Inspection Process | 3 |
| 3.1 Pre-Field Preparation | 3 |
| 3.2 Field Inspection | 4 |
| 3.3 Post-Field Summary | 5 |



List of Figures

| | <u>Page</u> |
|------------------------------------------------------|-------------|
| Figure 1. Bank Erosion Hazard Index | 2 |
| Figure 2. Georeferenced Plans in ArcGIS Webmap | 4 |

Stream Restoration Inspection Protocol Technical Memorandum

1.0 Introduction and Background

Harford County's (the County's) National Pollutant Discharge Elimination System Municipal Separate Storm Sewer System (MS4) Permit (Permit Number 11-DP-3310, effective 30 December 2014 through 29 December 2019) requires the County to conduct preventative maintenance inspections of all environmental site design treatment systems and structural stormwater best management practices (BMPs) on a triennial basis. The County is required to report annually to the Maryland Department of the Environment (MDE) documentation identifying the stormwater management practices inspected, the inspection results (pass/fail), the number of maintenance inspections, the number of follow-up inspections, the enforcement actions used to ensure compliance, and the maintenance inspection schedule. According to the *Accounting for Stormwater Wasteload Allocation and Impervious Acres Treated* (August 2014), "A "failed" designation assigned to any BMP indicates the facility is not functioning as designed."

Stream restoration projects are a type of stormwater BMP installed to restore function and stability of a stream to the site's potential. Most stream restoration projects are required to have 3-year or 5-year monitoring plans and inspections as part of the authorization and associated permit conditions from the U.S. Army Corps of Engineers/MDE. This Stream Restoration Inspection Protocol will be used by the County for projects that have completed their required monitoring and are entering the triennial BMP inspection cycle.

1.1 Purpose

The MS4 Office contracted EA Engineering, Science, and Technology, Inc., PBC. to develop this Stream Restoration Inspection Protocol for the Stream Restoration projects that have completed their required monitoring plan and inspections as part of the authorization and associated permit conditions for the U.S. Army Corps of Engineers/MDE, and that have entered the triennial inspection cycle.

This Stream Restoration Inspection Protocol documents the conditions and parameters the County used to designate a Stream Restoration project as "functioning as designed" or not. The inspection relies upon visual characterizations of various parameters to make this determination.

2.0 Inspection Parameters


The Restoration Project Inspection Protocol includes the assessment of stream reach-scale morphological parameters and structural stability to ensure MS4 permit compliance. As MS4 permits are directly tied to a reduction in Total Maximum Daily Loads, the primary indicator of success is the reduction of sediment-producing banks. This is quantified for each stream restoration project through the establishment of critical locations, which document in-stream structure and bank stability. Length and severity of bank instability is noted, as well as functionality and stability of each structure and channel bed instability.

Pass/Fail Rating is determined by the percentage of stable banks within the project limits of disturbance. Majority stable banks ($\geq 75\%$ stable) pass the site ("Functional"), while majority unstable banks ($< 75\%$ stable) fail the site ("Not Functional"). Non-rated parameters are assessed to identify any potential future impairments or negative impacts to the design.

2.1 Rated Stream Parameter Terminology

For bank stability, a visual assessment of Bank Erosion Hazard Index (BEHI) is used to identify banks with moderate or high erosion potential (**Figure 1**). Steep banks and undercut banks are more likely to experience high rates of erosion than gently sloping banks with protection, whether vegetative or structural. If a bank is categorized as moderate or high BEHI, the length, severity, and start and stop station is recorded. This assessment is performed for the right and left banks separately.

Figure 1. Bank Erosion Hazard Index



2.2 Non-Rated Stream Parameter Terminology

These parameters will be assessed during the inspection but are not necessarily indicators of the stream restoration project MS4 crediting. These parameters are important to capture during the inspection for the County's records, as they may indicate maintenance needs or potential future failures.

1. Channel Bed Stability (Aggradation/Degradation)—Look for the presence of sediment deposition, bed scour, head-cut, and the changes that have occurred to the stream bed because of sediment movement. High levels of sediment movement (erosion or deposition) are symptoms of an unstable and continually changing stream system.

2. Placed Instream Structure Stability—Assess for the stability of any placed instream structures (log, rock, or combined) including riffle, run, pools, and steps. If instability is noted, evaluate if isolated or potential impact to additional structures.
3. Design Channel Alteration/Anthropogenic Evidence—This is a measure of large-scale changes in the shape and stability of the designed stream channel due to direct anthropogenic impacts into the restored channel. Channel alteration may include creation of embankments, channel shaping, addition of structures, riprap or artificial bank stabilization, dams, channel crossings, etc.
4. Property/Structure/Utilities Damage—Assess damage or imminent potential for damage to properties, structures, road, or utilities due to flooding, erosion, transportation of excessive sediment, high flow, etc.
5. Riparian Vegetation Zone Width—The vegetative zone serves as a buffer to pollutants entering a stream from runoff, controls erosion, and provides habitat and nutrient input into the stream. Mowing of riparian vegetation, dumping of trash and debris, and unauthorized discharges into the channel will be assessed and noted.
6. Encroachment of Invasive Plant Species within Project Area—Assessment and identification of invasive plant species impacting the project area.
7. Channel Obstruction—Identification of debris accumulation disrupting existing drainage patterns or causing channel instability.
8. Water Quality—A visual/olfactory assessment of water quality. Any suspected water quality issues will be immediately reported to the County.

3.0 Inspection Process

Stream Restoration inspections should occur in the spring or fall to allow for good line of sight, as well as identification of any invasive species that may be impacting the project area.

3.1 Pre-Field Preparation

All stream restoration projects are unique and will require site-specific preparation. Prior to performing the inspections, the inspector should review available documents, consulting with the County if necessary, to verify location, access, project area extent, and location/type of design elements. Available plans should be georeferenced into an ArcGIS webmap for use in the field (**Figure 2**). A project geodatabase was created to host critical location points, notes, and photographs for the Fall 2019 inspections. This information will be made available through the County for future inspections.



Figure 2. Georeferenced Plans in ArcGIS Webmap



For up to 3 days prior to field inspections, weather and precipitation information must be observed and recorded.

The following field equipment is recommended:

- Tablet with global positioning system (GPS) capabilities
- Design and as-built plans
- Pencils or waterproof pens
- GPS-enabled digital camera
- Measuring tape
- Survey rod.

3.2 Field Inspection

During the baseline inspection for each project site critical locations will be developed. Critical locations will be placed at the upstream extent of each in-stream structure or every 100 feet along the proposed alignment, whichever creates a higher density of points. Additional locations may be added to ensure all project areas of concern are documented.

Critical locations are saved in the webmap application, to ensure ease of replication for future monitoring efforts.

Note: Photos should include a person for perspective.

For each critical location, notes will be taken either in the tablet or on the hardcopies of the plans and a photograph will be taken to fully document the condition of the parameter. To the greatest extent possible, photographs should include surrounding site elements for context.

3.3 Post-Field Summary

At the conclusion of the field monitoring effort, total length of moderate and high BEHI banks will be summed and divided by the total length of both left and right banks, measured along the proposed alignment. If the total percentage of unstable banks is greater than 25%, then the entire stream restoration project will be considered as “not functioning as designed” and will receive a failed rating for MDE annual reporting. Conversely, if the total percentage of stable banks is greater than or equal to 75%, the entire stream restoration project will be considered “functioning as designed” and will receive a passing rating. This will be summarized in a Restoration Project Inspection Report for each site, including notes, maintenance considerations, and photographs. The inspections completed for Fall 2019 are available in Appendix A.



This page intentionally left blank



EA Engineering,
Science, and
Technology, Inc., PBC

Appendix A Fall 2019 Inspection Reports



This page intentionally left blank



| Box Hill Stream Restoration | | | |
|----------------------------------------------|--------------------------|----------------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 11, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N.Williamson & M.Johnson | Flow Condition | Baseflow |


Inspection Notes

- Surface water in the upstream-most 400 ft of the channel is a milky color, with no foul odor.
- Overall, a majority of restoration structures are stable. Minor instabilities include:
 - One scour hole along left bank of step pool channel at Station 10+40, likely due to stormwater flow from Kensington Parkway. Structure is functioning as intended, but scour extends to full depth of channel bank and may threaten stability if it progresses.
 - Erosion along left bank of cross vane weir at Station 6+00. Structure is functioning as intended, although there is minor instability at downstream extent.
 - Erosion along right bank of boulder bank stabilization at Station 1+30. Structure is functioning as intended, although there is minor instability at upstream extent.
- 94% of the channel banks within the project limits are stable.

Maintenance Considerations

- Evaluate watershed for illicit discharge.
- Assess need for stormwater dissipation feature on Kensington Parkway and/or placement of stone backfill behind step pool channel at Station 10+40.


Photographs



Upstream extent storm drain outfall



Scour hole left bank of step pool channel Sta. 10+40



Milky color of water in channel



Minor instability downstream left bank Sta. 6+00



Minor instability upstream right bank Sta. 1+30



| Bynum Ridge Stream Restoration | | | |
|---------------------------------------|--------------------------|---------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 6, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N.Williamson & M.Johnson | Flow Condition | Baseflow |

Inspection Notes

- Overall, all restoration structures are stable. Minor instabilities, not associated with the restoration project include:
 - Concrete outfall apron undermined and detached on left bank at Station 12+25.
 - Common bamboo (*Bambusa vulgaris*) on right bank at Station 16+00.
 - Wooden fence across the stream channel at Bynum Road culvert.
 - Exposed sanitary sewer line crossing channel at Station 0+60.
- 98% of the channel banks within the project limits are stable.

Maintenance Considerations

- Evaluate outfall structure at Station 12+25 for maintenance.
- Assess need for bamboo treatment at Station 16+00.
- Assess need for removal of wooden fence at Bynum Road culvert.

Photographs



Concrete outfall apron detached Sta. 12+25



Wooden fence crossing channel at Bynum Road



| Calvert's Walk Stream Restoration | | | |
|---------------------------------------|----------------------------|---------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 6, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N. Williamson & M. Johnson | Flow Condition | Baseflow |

Inspection Notes

- Overall, all restoration structures are stable. One minor instability includes:
 - Headcut downstream of existing gabion at Station 16+10. Downstream riffle structure is holding grade and functioning as intended. No maintenance required.
- 94% of the channel banks within the project limits are stable. Most erosion is minor and not associated with implemented structures.


Maintenance Considerations

- None at this time.

Photographs



Upstream extent of project



Headcut downstream of existing gabion Sta. 16+10



| Foster Branch at Haverhill Stream Restoration | | | |
|-----------------------------------------------|--------------------------|---------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 11, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N.Williamson & M.Johnson | Flow Condition | Baseflow |


Inspection Notes

- Overall, all restoration structures are stable. Minor instabilities include:
 - Headcut downstream of existing gabion at Station 1+90. All upstream restoration structures are functioning as intended. No maintenance required.
 - Heavy invasive vine coverage, including Japanese Honeysuckle (*Lonicera japonica*), in floodplain and channel from Station 2+00 to 4+00.
 - Common bamboo (*Bambusa vulgaris*) on right bank at Station 6+75.
- 98% of the channel banks within the project limits are stable.


Maintenance Considerations

- Assess need for invasive vine treatment from Station 2+00 to 4+00.
- Assess need for bamboo treatment at Station 6+75.

Photographs



Headcut downstream of gabion structure Sta. 1+90



Heavy invasive vine coverage Sta. 2+75



| Foster Branch at Trimble Stream Restoration | | | |
|----------------------------------------------------|--------------------------|----------------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 11, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N.Williamson & M.Johnson | Flow Condition | Baseflow |

Inspection Notes

- Overall, the majority of restoration structures are stable. One minor instability includes:
 - Displacement of Outfall #1 class II riprap from upstream plunge pool. Pool is functioning as intended and all downstream restoration structures appear stable. No maintenance required.
- High quantity of fine sediment deposition throughout upstream extent of restoration project.
- 98% of the channel banks within the project limits are stable.


Maintenance Considerations

- None at this time.

Photographs



Displacement of Outfall #1 class 2 riprap



Stable channel Sta. 6+50



| Laurel Valley Stream Restoration | | | |
|---------------------------------------|----------------------------|---------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 11, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N. Williamson & M. Johnson | Flow Condition | Baseflow |

Inspection Notes

- A majority of the restoration structures are stable, although several instabilities occur, including:
 - Minor scour behind existing outfall endwall and behind stone toe protection along both banks from Station 6+45 to 6+50 and right bank from Station 7+40 to 7+50, 9+10 to 9+20, 10+35 to 10+65, and 12+40 to 12+63. Structures in these areas appear stable.
 - Severe erosion behind right bank stone toe protection from Station 4+00 to 4+40, with 10 ft of stone displacement exposing bank. Mowing to top of bank exacerbates erosion.
 - Severe bank migration and stone displacement from Station 9+30 to 9+50.
 - Flow under log weir at Station 10+65. Structure is no longer holding channel grade.
 - Porcelainberry (*Ampelopsis brevipedunculata*) in floodplain from Station 2+75 to 3+25, 3+50 to 4+50, and 6+25 to 6+50. Common bamboo (*Bambusa vulgaris*) from 11+00 to 12+00.
- 89% of the channel banks within the project limits are stable.

Maintenance Considerations

- Educate homeowners on importance of stream buffer to prevent stream and lawn erosion.
- Evaluate need for addition of stone to right bank from Station 4+00 to 4+40 and 9+30 to 9+50.
- Assess need for porcelainberry and bamboo treatment throughout project.

Photographs



Scour behind existing outfall endwall



Erosion and stone migration Sta. 4+00 to 4+40



Scour behind stone toe protection Sta. 7+50



Bank migration and stone toe displacement Sta. 9+40



Flow under log weir and right bank scour at Station 10+65



Scour behind stone toe protection at Station 12+40



| Mt. Royal Stream Restoration | | | |
|----------------------------------------------|----------------------------|----------------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 6, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N. Williamson & M. Johnson | Flow Condition | Baseflow |

Inspection Notes

- A majority of the restoration structures are stable. Minor instabilities include:
 - Two-foot scour hole behind boulder spur on left bank at Station 5+19. The structure is functioning as intended.
 - Scour behind boulder spur on right bank at Station 4+28. The structure is functioning as intended.
 - Scour behind boulder spur with grade control on right bank at Station 0+80. The structure is functioning as intended.
- 81% of the channel banks within the project limits are stable. Most erosion is moderate in severity and occurs in areas without structure installation.

Maintenance Considerations

- None at this time.

Photographs



Two-foot scour hole behind weir Sta. 5+15



Erosion on left bank between structures Sta. 3+85 to 5+15



Scour behind boulder spur Sta. 4+28



Erosion on left bank between Sta. 0+50 and 2+10



Scour behind boulder spur with grade control Sta. 0+80



| Plumtree Run at Tollgate Road Stream Restoration | | | |
|---------------------------------------------------------|--------------------------|----------------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 6, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N.Williamson & M.Johnson | Flow Condition | Baseflow |

Inspection Notes

- A majority of the restoration structures are stable. Instabilities include:
 - Mainstem erosion at upstream extent of boulder bank stabilization on left bank at Station 9+80. The structure is currently functioning as intended.
 - Mainstem erosion and bank migration on left bank behind rock toe protection from Station 15+75 to 16+25 and boulder bank stabilization from Station 19+75 to 21+25.
 - Tributary erosion and displaced rock on left bank from Station 4+73 to 5+15.
 - Tributary erosion in right bank live stake area from Station 1+25 to 2+25 and 3+50 to 4+00.
- 81% of the channel banks within the project limits are stable. Most erosion is severe, particularly where associated with structure failure.

Maintenance Considerations

- Educate homeowners on importance of stream buffer to prevent stream and lawn erosion.
- Evaluate need for relocation of boulders against migrated bank surface with addition of rock backfill at mainstem Station 15+75 to 16+25 and 19+75 to 21+25.
- Evaluate need for addition of shrub and live stake material to tributary erosion.
- Assess success of Japanese knotweed (*Fallopia japonica*) management in the spring.

Photographs

Mainstem



Severe erosion upstream of boulder bank Sta. 9+80



Severe erosion and bank migration behind rock Sta. 16+25



Severe erosion on left bank Sta. 18+50



Severe erosion and bank migration behind rock Sta. 20+00

Tributary



Severe erosion and displaced structure Sta. 5+00



Severe erosion Sta.1+50



| Winters Run Stream Restoration | | | |
|----------------------------------------------|--------------------------|----------------------------------|----------|
| Restoration Project Inspection Status | Pass | | |
| Date of Field Inspection | November 11, 2019 | Precipitation past 24 hrs | None |
| Investigator(s) | N.Williamson & M.Johnson | Flow Condition | Baseflow |

Inspection Notes

- A majority of the restoration structures are stable. Instabilities include:
 - Minor erosion between vane structures on the right bank from Station 1+25 to 1+75. The structures are currently functioning as intended.
 - Minor scour behind outfall endwall structure. Outfall endwall and channel remain stable.
 - Right bank migration behind stone toe protection, riffle grade control structure, and cross vane from Station 4+25 to 6+75.
- 90% of the channel banks within the project limits are stable. Most erosion is associated with bank migration from Station 4+25 to 6+75, which appears to have reached a state of equilibrium.

Maintenance Considerations

- None at this time.

Photographs



Minor erosion between vanes Sta.1+25



Scour behind outfall endwall structure



Right bank migration Sta. 4+25



Right bank migration Sta. 6+50



Stable cross vane Sta. 6+25

Watershed Restoration Projects - Permit Monitoring

Woodbridge Stream Restoration

Dembytown Stream Restoration

Ring Factory Elementary School Stream Restoration

Bear Cabin Branch Stream Restoration

Bynum Run and St. Andrew's Way Stream Restoration

Emmord Branch Stream Restoration

Willoughby Beach Stream Restoration

Woodbridge Year 4 Post-construction Monitoring



Pre-construction

Post-construction



Prepared for:
The Harford County
Department of Public
Works

November 2019

Prepared by:
KCI Technologies Inc.
936 Ridgebrook Road
Sparks, MD
21152

KCI Job Number:
17170458.11



| | |
|---------------------------------------------------------------|-----------|
| 1. INTRODUCTION | 1 |
| 1.1 Restoration Design Description | 1 |
| 2. METHODOLOGY | 3 |
| 2.1 Monitoring Schedule | 3 |
| 2.2 Structural Assessment | 3 |
| 2.3 Physical Habitat Evaluation | 5 |
| 2.4 Biological Monitoring | 6 |
| 3. MONITORING YEAR 4: RESULTS AND DISCUSSION | 7 |
| 3.1 Structural Assessment | 7 |
| 3.1.1 Evaluation of Channel and Bank Stabilization Structures | 7 |
| 3.1.2 Reach 1 Tributary | 9 |
| 3.2 Physical Habitat Evaluation | 9 |
| 3.3 Biological Monitoring | 13 |
| 4 CONCLUSIONS | 17 |
| 5 REFERENCES | 18 |

FIGURES

| | |
|----------------------------------------------------------------------------------------------------|----|
| Figure 1 Vicinity Map | 2 |
| Figure 2 Site Assessment Location Map | 4 |
| Figure 3 Comparison with Pre-Construction (2005-2007) and Post-Construction (2016-2019) PHI Scores | 11 |
| Figure 4 Comparison of Post-Construction (2016-2019) RBP Scores | 12 |
| Figure 5 Comparison of Post-Construction (2016-2019) data with Pre-Construction (2005-2007) | 16 |
| Figure 6 Comparison of BIBI Scores at the MBSS Reference Site (2009-2018) | 17 |

TABLES

| | |
|---------------------------------------------------------------------------------------|----|
| Table 1 RBP Low Gradient Habitat Parameters | 5 |
| Table 2 RBP Habitat Score and Ratings | 5 |
| Table 3 PHI Coastal Plain Parameters | 6 |
| Table 4 PHI Scores and Ratings | 6 |
| Table 5 Biological Condition Scoring for the Coastal Plain Benthic Macroinvertebrates | 7 |
| Table 6 BIBI Scoring and Rating | 7 |
| Table 7 Physical Habitat Assessment Results 2015-2019 | 11 |
| Table 8 Benthic Index of Biotic Integrity (BIBI) Summary Data 2016-2019 | 14 |
| Table 9 MBSS Reference Site LWIN-108 BIBI Summary Data | 15 |

APPENDICES


- Appendix A. Site Photographs
- Appendix B. Physical Habitat Data
- Appendix C. Biological Assessment Data

1. INTRODUCTION

This report documents the monitoring services required under item 8 and item 10 of the joint permit (CENAB-OP-RMN (HA DPW/Woodbridge/Stream Restoration) 2011-60634-M24) issued February 5, 2013. This is the fourth year post-construction monitoring study, which follows the monitoring activities completed under task assignment 3 for monitoring year 1-3. The project area is located in Joppatowne in southern Harford County, Maryland, and is situated southwest of the intersection of Magnolia Road (MD 152) and Hanson Road (see Figure 1, Project Vicinity Map). Post-construction monitoring for years 1-3 included geomorphic, physical habitat, riparian buffer planting, biological assessments, and structure inspections see (KCI 2018 Report) Year 4 and 5 only includes physical habitat, biological assessments, and visual structure assessment with photo documentation. The Harford County Department of Public Works requested these services from KCI Technologies, Inc. (KCI) in order to assist with documenting the success of the restoration project implemented that was completed in April 2015. The Year 4 geomorphic monitoring survey was conducted in June 2019 and the biological monitoring survey was conducted in April 2019.


1.1 Restoration Design Description

The Woodbridge Stream Restoration project is a 1,200 linear feet (LF) of stream with a variety of geomorphic stabilizing structures. Reach 1, prior to restoration, was highly degraded with 10-12 feet high banks. Private property adjacent to the extents of channel erosion made avoidance of impacts a challenge to design. The result is the Stepped Riffle Complex (SRC) system that retains up to the 10-year discharge within the channel and drops over a steep gradient in a controlled manner for approximately 300 LF. The SRC morphology consists of an in-line pattern of riffle, weir, pool with very low sinuosity. Reach 2 was several tortuous meanders that had too tight of radius of curvature, mature trees along both banks, and nearby adjacent private property. Restoration in this segment consisted of 500 LF of riffle-pool sequence that was stabilized with riffle grade controls and stone toe protection. The last 50 LF consisted of a set of three step pools to bring the channel down to the elevation of the driveway culverts dictating channel elevation. The lower segment begins 30 LF downstream of the driveway culvert and contains 320 LF of minimal restoration efforts. The site conditions at the time of assessment and the general wish of the private property owner, through which the channel traverses, was to leave the channel bed and left bank unrestored after the grade control immediately downstream of the driveway culvert. Only bank grading and stabilization with natural fiber matting and live stakes was to be conducted on the right bank for approximately 100 LF. Approximately 200 LF downstream and near the end of the private property a stone sill was placed to mitigate any downstream initiated disturbance from migrating up into the restoration area.



Sources: Esri, HERE, DeLorme, USGS, Intermap, increment P Corp., NRCAN, Esri Japan, METI, Esri China (Hong Kong), Esri (Thailand), MapmyIndia, © OpenStreetMap contributors, and the GIS User Community

**Woodbridge Stream Restoration
 Post-Construction Monitoring
 Figure 1. Vicinity Map
 Harford County, Maryland
 KCI Job No. 171700458.11**



Legend

 Study Area

2. METHODOLOGY



2.1 Monitoring Schedule

The Woodbridge site is being assessed annually for a period of five years around the same time each year. Data collected during Year 1 (2016) monitoring efforts shall serve as the baseline data to which future monitoring events are compared. The monitoring assessment year 1-3 includes evaluations of riparian plantings, geomorphic assessments, physical habitat evaluation, biological monitoring, and structure inspections. Years 4 and 5 only consist of physical habitat evaluations, biological monitoring, and visual structure assessments with photo documentation. Geomorphic and biological assessment locations can be seen in Figure 2, Site Assessment Location Map. Photographic documentation was collected during assessments for comparison of observations and can be referenced in Appendix A.

Stationing described in this report was coordinated with the design plan baseline, running from upstream to downstream, and will be referred to as the survey station. All assessments of bank and vegetation are approximate to the survey stationing. Right and left banks are designated facing downstream.

2.2 Structural Assessment

Monitoring year 1-3 geomorphic assessments included a longitudinal profile survey for the entire project length, 5 cross-sectional surveys, radius of curvature measurements, bank profile monitoring, evaluation of sediment characteristics, and inspection of structures see (KCI 2018 Report). The locations of these assessments have been included on Figure 2 for reference. Year 4 only includes a structural assessment as a visual qualitative evaluation of the condition of the bank and bed stabilization techniques. A visual assessment of the SRC structure, riffle grade control, stone sill, cascade crest, and stone toe protection was completed to evaluate the success of these stabilization structures. The assessment focused on observed structural integrity of the stabilization techniques noting evidence of deterioration, dislodgement, etc. Typical areas of concern include locations where shifting, scouring, and undercutting compromises the stability of the structures. Photos from the previous monitoring year 1-3 will be used to compare to the year 4 conditions and document any changes to the structural integrity of the stabilization techniques and function of each structure within the restoration reach. The specific photographic documentation for geomorphic assessments is included in Appendix A.



Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community

Woodbridge Stream Restoration
Post-Construction Monitoring
Figure 2. Site Assessment Location Map
Harford County, Maryland
KCI Job No. 171700458.11

Legend

- Other Streams
- Stream
- ★ Pebble Count Location
- ★ Radius of Curvature Location
- Bank Pin
- Cross Section
- Biological Sampling Reach Limits
- Parcels

2.3 Physical Habitat Evaluation

Physical habitat was evaluated at two (2) biological monitoring sites within the restoration (see Figure 2) and at one local urban reference site. The biological monitoring sites were characterized based on visual observations of physical characteristics and various habitat parameters. The EPA’s Rapid Bioassessment Protocol (RBP) habitat assessment for low gradient streams (Barbour et al., 1999) and the Maryland Biological Stream Survey’s (MBSS) Physical Habitat Index (PHI; Paul et al., 2003) were used to assess the physical habitat at each restoration site. The local urban reference site is monitored by Maryland Department of Natural Resources’ (MDNR) MBSS which only collects PHI habitat metrics. The PHI habitat assessment was added to the restoration sites post restoration to allow for comparison with the MBSS local reference site.

The RBP habitat assessment consists of a review of ten biologically significant habitat parameters that assess a stream’s ability to support an acceptable level of biological health (Table 1). Each parameter is given a numerical score from 0-20 (20 = best, 0 = worst), or 0-10 for individual bank parameters (i.e., bank stability, vegetative protection, and riparian vegetative zone width), and a categorical rating of optimal, suboptimal, marginal or poor. Overall habitat quality typically increases as the total score for each site increases.

Table 1 RBP Low Gradient Habitat Parameters

| Low Gradient Stream Parameters | |
|---------------------------------------|--------------------------------|
| Epifaunal substrate/available cover | Channel alteration |
| Pool substrate characterization | Channel sinuosity |
| Pool variability | Bank stability |
| Sediment deposition | Vegetative protection |
| Channel flow status | Riparian Vegetative Zone Width |

The RBP habitat parameters for each reach are summed, with a total possible score of 200. The total score is then placed into one of four narrative categories (Table 2) based on the percent comparability to reference conditions.

Table 2 RBP Habitat Score and Ratings

| Score | Percent of Reference | Narrative Rating |
|--------------|-----------------------------|-------------------------|
| ≥180 | ≥90% | Comparable to Reference |
| 150-179 | 75% - 89% | Supporting |
| 120-149 | 60% - 74% | Partially Supporting |
| ≤119 | ≤60% | Non-Supporting |

Additionally, indicators of site conditions and instream and riparian habitat were assessed at each site during the spring sampling visit following MBSS procedures (MDNR, 2019). The PHI incorporates the results of a series of habitat parameters selected for Coastal Plain, Piedmont and Highlands regions. While all parameters are rated during the field assessment, the Coastal Plain parameters are used to develop the PHI score. In developing the PHI, MBSS identified six parameters that have the most discriminatory power for coastal plain streams. These parameters

are used in calculating the PHI (Table 3). Several of the parameters have been found to be drainage area dependent and are scaled accordingly.

Table 3 PHI Coastal Plain Parameters

| Coastal Plain Stream Parameters | |
|---------------------------------|---------------------------|
| Remoteness | Instream Habitat |
| Shading | Woody Debris and Rootwads |
| Epifaunal Substrate | Bank Stability |

Each habitat parameter is given an assessment score ranging from 0-20, with the exception of shading (percentage) and woody debris and rootwads (total count). A prepared score and scaled score (0-100) are then calculated. The average of these scores yields the final PHI score. The final scores are then ranked according to the ranges shown in Table 4 and assigned corresponding narrative ratings, which allows for a score that can be compared to habitat assessments performed statewide.

Table 4 PHI Scores and Ratings

| PHI Score | Narrative Rating |
|--------------|--------------------|
| 81.0 – 100.0 | Minimally Degraded |
| 66.0 – 80.9 | Partially Degraded |
| 51.0 – 65.9 | Degraded |
| 0.0 – 50.9 | Severely Degraded |

To reduce individual sampler bias, both assessments were completed as a team with discussion and agreement of the scoring for each parameter. In addition to the visual assessments, photographs were taken from three locations within each sampling reach (downstream end, mid-point, and upstream end) facing in the upstream and downstream direction, for a total of six (6) photographs per site (Appendix A-4).

2.4 Biological Monitoring

Benthic macroinvertebrate sampling was conducted at the two established biological monitoring sites located within the restoration reach: Wood-US and Wood-DS (see Figure 2). Samples were collected following MBSS protocols (MDNR, 2019) by field personnel certified by MDNR in MBSS sample collection procedures. Benthic macroinvertebrate samples were processed and identified according to methods described in MBSS Laboratory Methods for Benthic Macroinvertebrate Processing and Taxonomy (Boward and Friedman, 2011) by Aquatic Resource Center. Identification of the specimens is conducted to the genus level for most organisms. Groups including Oligochaeta and Nematomorpha were identified to the family level while Nematoda was left at the phylum. Individuals of early instars or those that may be damaged are identified to the lowest possible level, which could be phylum or order, but in most cases they are identified to the family level.

Benthic macroinvertebrate data were analyzed using methods developed by MBSS as outlined in the New Biological Indicators to Better Assess the Condition of Maryland Streams (Southerland

et al., 2005). The Benthic Index of Biotic Integrity (BIBI) approach involves statistical analysis using metrics that have a predictable response to water quality and/or habitat impairment. The metrics selected fall into five major groups including taxa richness, composition measures, tolerance to perturbation, trophic classification, and habit measures. The current study area is located within the coastal plain physiographic region; therefore, the coastal plain BIBI was calculated for data analysis. Raw values from each metric are given a score of 1, 3 or 5 based on ranges of values developed for each metric as shown in Table 5. The results are combined into a scaled BIBI score ranging from 1 to 5 and a corresponding narrative rating is assigned (Table 6).

Table 5 Biological Condition Scoring for the Coastal Plain Benthic Macroinvertebrates

| Metric | Score | | |
|-------------------------------|-------|----------|-------|
| | 5 | 3 | 1 |
| Total Number of Taxa | ≥22 | 14-21 | <14 |
| Number of EPT Taxa | ≥5 | 2-4 | <2 |
| Number of Ephemeroptera Taxa | ≥2.0 | 1-1 | <1.0 |
| Percent Intolerant Urban Taxa | ≥28 | 10-27 | <10.0 |
| Percent Ephemeroptera Taxa | ≥11 | 0.8-10.9 | <0.8 |
| Number Scraper Taxa | ≥2 | 1-1 | <1.0 |
| Percent Climber Taxa | ≥8.0 | 0.9-7.9 | <0.9 |

Table 6 BIBI Scoring and Rating

| BIBI Score | Narrative Rating |
|------------|------------------|
| 4.0 – 5.0 | Good |
| 3.0 – 3.9 | Fair |
| 2.0 – 2.9 | Poor |
| 1.0 – 1.9 | Very Poor |

3. MONITORING YEAR 4: RESULTS AND DISCUSSION

3.1 Structural Assessment

3.1.1 Evaluation of Channel and Bank Stabilization Structures

Stepped Riffle Complex

The SRC was constructed from station 0+00 to 3+10, and includes a sequence of 16 pool, riffle-weir complexes. The entire SRC was inspected as a complete structure. SRC weirs are composed of boulders and appear stable throughout the system. SRC pools were composed of a riffle grade control material. Overall, the SRC pools are stable, though it seems that some shifting of material has occurred throughout. Movement of material has not created any areas of instability, so the shifting is not of concern.

Riffle Grade Control

The riffle grade control (RGC) uses sediments that were sized to resist a greater critical shear stress than boundary shear stress of the 10-year flow event. This would therefore stabilize the channel bed and maintain its grades up to the designed flow event. The riffle grade controls were

constructed between stations 3+12 and 3+40; 4+25 and 4+45; 5+00 and 5+25; 5+60 and 5+75; 6+50 and 6+80; 8+00 and 8+18; and 8+89 and 9+14.6. Upon inspection, all RGC structures appeared stable. During the Year 1 survey the downstream tie-in to existing grade at station 9+25 was observed as slightly elevated making a sharp drop from the RGC to the existing channel bed. This has the potential to produce scour in the channel bed and should continue to be monitored, though the Year 2, 3, and 4 surveys were noted as the same condition without downstream deterioration.

Stone Sill

Stone sills were constructed at stations 9+00 and 12+00. The sill at 9+00 is stable and the scour pool directly downstream is also stable. The sill at 12+00 is located at the downstream extent of the restoration project. Year 1 observations of this weir indicated there had been some minor movement of the weir stones and the development of a downstream scour hole and bed lowering. At that time the structure was not failing. In Year 2 it is apparent the structure was beginning to fail after further deterioration downstream and flanking at the left bank. Year 3 observations clearly show the structure failing, with further deterioration and flanking at the left bank. Year 4 the left bank of the sill continues to deteriorate. KCI recommends a remedial action. A possible approach could be to push the top stones of the weir into the scour hole, repair the flanking with riprap and direct flow through the middle of the structure, thus decreasing the need for the water to scour around the stone along the left and right banks. See photos on page 43 and 44 of Appendix A of the failing stone sill.

Step Pools

A series of three step pools were placed from 8+18 to 8+51 with crests at stations 8+18, 8+26, 8+34, 8+42, and 8+51. Each crest was observed to be stable, however, most of the pools were partially or fully filled with fine sediments or leaf litter. This is not anticipated to affect the stability as this material will be easily mobilized during a high flow event when the pools are scoured and needed for energy dissipation.

Stone Toe Protection

Stone toe protection was placed in the mainstem along the outer bends of meanders, along some of the riffle grade control structures, and where a drainage enters the stream. On the left bank, this includes stations 5+92 to 6+80. On the right bank, this includes stations 4+65 to 5+75; and 7+25 to 8+20. The stone toe protection is designed to harden the banks and prevent erosion and lateral migration of the channel. The majority of stone toe protection materials are sufficiently large with no indication of dislodging.

In Year 1 in two locations the up or downstream key-in to a non-stone bank was of minor concern. The upstream key-in at 4+65 on the right bank showed some scour and the downstream tie-in at 5+75 was elevated in such way that it has a high potential for inducing scour under high flow conditions. In Year 2 the key-in at 4+65 was obscured from view due to a debris jam caused by large cut branches, potentially placed in the channel, blocking flow. KCI staff removed the cut debris to allow better flow but did not fully remove the material from the near-bank region or even the channel due to the size of the material. Once removed the accumulated debris still obscured

much of the channel view but what could be seen did not indicate any further change in the key-in stability. During year 4 survey no debris jam was present, and no signs of scour was noted.

The second location, at 5+75, did not appear to be elevated as was noted in Year 1 in any subsequent observations. The transition from the stone toe to smaller bank material was filled with minor deposition and vegetation has helped fill the spacing making the elevated stone only minutely visible. Thus far, all stone toe protection is functioning as designed.

3.1.2 Reach 1 Tributary

During construction approximately 25 LF of the Reach 1 tributary was stabilized with the addition of cobble material and slight channel formation. The banks were stabilized with natural fiber matting above the cobble material. This channel was walked in the Year 2 structure assessment and the upstream limits appear to have been excavated of material which was placed on the top of banks. Two headcuts now form the upper limits of the Reach 1 Tributary. No note of such condition was made in Year 1 though photos indicate this was present at the time. It is likely this excavation was completed by a nearby resident after construction. During Year 3, two locations in the channel were filled with debris. During year 4 the debris had been washed downstream and is no longer present. Two headcuts at the upper limits of the Reach 1 Tributary observed in Year 2 were also observed during Year 3 and Year 4 monitoring. The headcut is within a minor swale and potential wetland and should be mitigated.

3.2 Physical Habitat Evaluation

Physical habitat evaluations were conducted at the two (2) biological monitoring sites on April 10, 2019, concurrently with biological sampling. The summary results of the RBP and PHI habitat assessments are presented in Table 7. Complete habitat assessment results are presented in Appendix B.

In 2019, the percent comparability to RBP reference scores was 60.0 percent and a narrative rating of ‘Partially Supporting’ at WOOD-US and 61.0 percent and a narrative rating of ‘Partially Supporting’ at site WOOD-DS. The current RBP scores represent an improvement when compared to all previous surveys. The better habitat scores seen in Year 4 are due to slight improvements in multiple parameters, including epifaunal substrate/available cover, velocity depth diversity frequency of riffles, and vegetative protection. As vegetation grows, bank protection, shading, and woody debris/rootwad scores will continue to improve.

Similar assessment results were observed using the PHI index, where site WOOD-US received the lower score of 58.78 and a narrative rating of ‘Degraded’, and site WOOD-DS received the higher score of 60.63 and a rating of ‘Degraded.’ The PHI results are consistent with the RBP final scores for Year 4, showing incremental improvement in habitat quality for both sites every post-construction year. Slight improvements in instream habitat, epifaunal substrate, velocity depth diversity, shading, trash, woody debris/rootwads, and maximum depth in Year 4 resulted in higher scores when compared to Year 3.

The initially selected pre-construction reference site was not able to be sampled due to issues with property owner permissions, therefore a nearby MBSS urban reference site, LWIN-108, has been

used as the reference site. As previously explained, the MBSS urban reference site (LWIN-108) was not evaluated using the RBP method. Furthermore, although the reference site is located within the Piedmont physiographic region while the monitoring sites WOOD-US and WOOD-DS are located in the Coastal Plain, LWIN-108 was selected because it represents a more appropriate reference site since it does not have any restoration projects located in its upstream watershed as is the case for other reference sites found nearby the project area and within the Coastal Plain region. For that reason, any changes observed in the data produced in this reference site can be considered fully attributable to natural variability and/or climatic influences.

The MBSS reference site (LWIN-108) habitat has been also rated as ‘Degraded’ in all monitoring years from 2015 through 2018. The PHI score has ranged from 57.1 in 2017 to 64.9 in 2015.

Table 7 Physical Habitat Assessment Results 2015-2019

| Year | RBP Index | | | PHI Index | |
|--------------------------------|-----------|--------------------|----------------------|-----------|----------------------|
| | Total RBP | RBP % of Reference | RBP Classification | PHI Score | PHI Narrative Rating |
| WOOD-US | | | | | |
| Year 1-2016 | 104 | 52.0 | Non-Supporting | 55.18 | Degraded |
| Year 2-2017 | 88 | 44.0 | Non-Supporting | 55.18 | Degraded |
| Year 3-2018 | 109 | 54.5 | Non-Supporting | 55.92 | Degraded |
| Year 4-2019 | 120 | 60.0 | Partially Supporting | 58.78 | Degraded |
| WOOD-DS | | | | | |
| Year 1-2016 | 115 | 57.5 | Non-Supporting | 60.32 | Degraded |
| Year 2-2017 | 113 | 56.5 | Non-Supporting | 57.46 | Degraded |
| Year 3-2018 | 122 | 61.0 | Partially Supporting | 59.77 | Degraded |
| Year 4-2019 | 122 | 61.0 | Partially Supporting | 60.63 | Degraded |
| LWIN-108 Reference Site | | | | | |
| 2015 | n/a | n/a | n/a | 64.9 | Degraded |
| Year 1-2016 | n/a | n/a | n/a | 59.1 | Degraded |
| Year 2-2017 | n/a | n/a | n/a | 57.1 | Degraded |
| Year 3-2018 | n/a | n/a | n/a | 62.4 | Degraded |

A comparison of post-construction PHI results from 2016 to 2019, to pre-construction data from 2005 – 2007 is presented below in Figure 3. Regarding the PHI scores, both sites remain relatively stable when compared with pre-construction conditions, with most years within the ‘Degraded’ category. However, habitat scores continued to improve slightly between the 2018 and 2019 surveys. It is likely that the PHI scores will improve once the vegetation becomes established, improving shading and woody input to the stream channel, however this process will take several more years. Both sites have shown improvements in regard to habitat conditions when comparing the post-construction assessment results with the 2007 pre-construction data (Figure 3). Habitat data sheets can be found in Appendix B

Figure 3 Comparison with Pre-Construction (2005-2007) and Post-Construction (2016-2019) PHI Scores





Figure 4 Comparison of Post-Construction (2016-2019) RBP Scores



3.3 Biological Monitoring

Benthic macroinvertebrate sampling was conducted at the two (2) biological monitoring sites on April 10, 2019. Both WOOD-DS and WOOD-US received 'Very Poor' biological condition ratings and BIBI scores of 1.57, which represents a decline in conditions at both sites. The BIBI score at WOOD-US in 2019 was the second lowest ever found in both pre- and post-construction monitoring. In 2019, WOOD-DS had the lowest BIBI score ever recorded.

At the downstream restoration reach, WOOD-DS, there were 106 individuals identified in the sample, comprising 12 taxa. In the previous two years, the sample at this site was dominated by Naididae (Tolerance Value [TV] = 8.5), a family of pollution tolerant oligochaete worms. During the Year 3 and 4 monitoring events, the samples were dominated by Cricotopus/Orthocladius, which includes species of midges with a Tolerance Value of 7.7. There were only 2 EPT Taxa present and no Ephemeroptera taxa. No scraper taxa or intolerant individuals were present, and climbers were present in low amounts (1.9%).

WOOD-US, the upstream restoration reach, had 11 taxa present in the 112-organism subsample. During 2016 and 2017 sampling, EPT and scraper taxa were both absent. In the 2018 sample, there were 5 EPT taxa and 3 scraper taxa present, but no Ephemeroptera taxa present. In the 2019 sample, there were 2 EPT taxa, but no Ephemeroptera, scraper taxa, or intolerant taxa present, and only 0.89% climber taxa. The sample was dominated by midges similar to WOOD-DS, as well as pollution tolerant oligochaete worms.

Table 8 Benthic Index of Biotic Integrity (BIBI) Summary Data 2016-2019

| Metric | 2016 | | 2017 | | 2018 | | 2019 | |
|---------------------------|------------------|------------------|-------------|-------------|-------------|-------------|------------------|------------------|
| | WOOD-DS | WOOD-US | WOOD-DS | WOOD-US | WOOD-DS | WOOD-US | WOOD-DS | WOOD-US |
| Metric Values | | | | | | | | |
| Total Number of Taxa | 11 | 11 | 18 | 16 | 19 | 25 | 12 | 11 |
| Number of EPT Taxa | 2 | 1 | 2 | 0 | 3 | 5 | 2 | 2 |
| No. of Ephemeroptera Taxa | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Percent Intolerant Urban | 2.4 | 0.0 | 6.2 | 1.5 | 1.6 | 1.9 | 0 | 0 |
| Percent Ephemeroptera | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Number Scraper Taxa | 1 | 0 | 4 | 3 | 2 | 3 | 0 | 1 |
| Percent Climbers | 3.2 | 0.0 | 13.3 | 3.1 | 1.6 | 6.7 | 1.9 | 0.9 |
| Metric Scores | | | | | | | | |
| Total Number of Taxa | 1 | 1 | 3 | 3 | 3 | 5 | 1 | 1 |
| Number of EPT Taxa | 3 | 1 | 3 | 1 | 3 | 5 | 3 | 3 |
| No. of Ephemeroptera Taxa | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Percent Intolerant Urban | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Percent Ephemeroptera | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Number Scraper Taxa | 3 | 1 | 5 | 5 | 5 | 5 | 1 | 3 |
| Percent Climbers | 3 | 1 | 5 | 3 | 3 | 3 | 3 | 1 |
| BIBI Score | 1.86 | 1.00 | 2.71 | 2.14 | 2.43 | 3.00 | 1.57 | 1.57 |
| Narrative Rating | Very Poor | Very Poor | Poor | Poor | Poor | Fair | Very Poor | Very Poor |

Results from the MBSS reference site (LWIN-108) are presented in Table 9. MDNR sampled this site during the spring 2019 index period, however 2019 data will not be available until early 2020, so 2016 through 2018 data are presented. This site is located in the adjacent Winters Run watershed; however, it is within the Piedmont Physiographic Region. Subsequently, the MBSS Piedmont were used to calculate the BIBI score. Overall, the site received a BIBI score of 1.33 and a corresponding narrative rating of “Very Poor”. The 120-organism subsample was represented by 21 taxa, four (4) of which were EPT taxa. No Ephemeroptera taxa were present in the sample. Intolerant individuals comprised 3% of the sample, and clingers comprised 90%, which represent an overall decline when compared to 2016 and 2017 BIBI results.

Table 9 MBSS Reference Site LWIN-108 BIBI Summary Data

| Metric | 2016 | 2017 | 2018 |
|------------------------------|-------------|-------------|------------------|
| Metric Values | | | |
| Total Number of Taxa | 12 | 21 | 21 |
| Number of EPT Taxa | 8 | 5 | 4 |
| Number of Ephemeroptera Taxa | 1 | 1 | 0 |
| Percent Intolerant Urban | 29 | 23 | 3 |
| Percent Chironomidae | 44 | 71 | 90 |
| Percent Clingers | 69 | 28 | 22 |
| Metric Scores | | | |
| Total Number of Taxa | 5 | 3 | 3 |
| Number of EPT Taxa | 3 | 3 | 1 |
| Number of Ephemeroptera Taxa | 1 | 1 | 1 |
| Percent Intolerant Urban | 3 | 3 | 1 |
| Percent Chironomidae | 3 | 1 | 1 |
| Percent Clingers | 3 | 1 | 1 |
| BIBI Score | 3.00 | 2.00 | 1.33 |
| Narrative Rating | Fair | Poor | Very Poor |

A comparison of post-construction results from 2016 and 2019, to pre-construction data from 2005–2007 is presented below in Figure 5. It is important to note that the upstream site (WOOD-US) was shifted from above Magnolia Road in the pre-restoration phase to immediately below Magnolia Road in the post-restoration phase because the pre-restoration location did not allow for the monitoring site to be fully within the restoration reach. Therefore, comparisons in BIBI scores between pre- and post-construction periods need to account for this difference. WOOD-US shows fairly consistent BIBI scores from pre- to post-construction conditions from 2005 through 2018, with improving scores in 2017 and 2018, but a substantial decline in the BIBI score in 2019. The 2018 score was in the ‘Poor’ category, but was the highest score of all monitoring years. Then in 2019, the site received the lowest score of 1.67 and was in the ‘Very Poor’ category. WOOD-US shows more variability between the years. There was a drastic improvement over the Year 1 post-construction BIBI score in both 2017 and 2018. Similar to WOOD-US, in 2019 the site received the second lowest score of 1.67 and was in the ‘Very Poor’ category again. However, even at the reference site, deviations occur in the BIBI scores from year-to-year resulting from natural

variation (see Figure 6). In the past three years, BIBI scores at the reference site have declined, similarly to monitoring sites. Biological data and photographs can be found in Appendix C.

Figure 5 Comparison of Post-Construction (2016-2019) data with Pre-Construction (2005-2007) BIBI Scores





Figure 6 Comparison of BIBI Scores at the MBSS Reference Site (2009-2018)



4 CONCLUSIONS

The Year 4 (2019) structure assessment show a stream channel that is overall stable and functioning as designed with the exception of one area of concern. This exception being the downstream sill near 12+00. Bank erosion upstream of the failed sill is likely related to upstream headcut migration from the sill location. The bank erosion could worsen if the sill structure continues to degrade. Reach 1 Tributary headcut is recommended to be stabilized before further development of an incised channel occurs through headcut migration.

Riparian observations were not included in the year 4 scope of services However, conditions are largely similar to Year 3. Previously stated recommendations are still relative:

- The princess trees under the power lines should be removed.
- It is recommended that the area downstream of the culvert on the right bank from 9+50 to 10+00 be replanted with live stakes.
- The dead white oak tree on the right bank at station 1+00 should be removed.

MDE permit conditions require 85% survival of planted vegetation for 5 years. At the time of the Year 3 inspection, all zones met this requirement.

Impacted biological and physical habitat conditions are still present at the stream restoration project. Improvements in the benthic macroinvertebrate community were observed at both sites

with their BIBI ratings improving from a ‘Very Poor’ to ‘Poor’ between post-construction Year 1 and Year 3, however scores declined in the Year 4 sample at both sites back to ‘Very Poor’ conditions. Decline in BIBI scores were also observed in the reference site, LWIN-108, from 2016 to 2018. The slow improvement in the physical habitat conditions is expected since it often takes time for vegetation to recover following a substantial disturbance, such as construction of a new stream channel. Furthermore, as the habitat conditions improve and vegetation progresses in its recolonization of both sites, we expect to find improved biological conditions at the two target segments during future assessments. Biological potential is limited by the quality of the physical habitat, which forms the template upon which biological communities develop (Southwood, 1977).

5 REFERENCES

- Barbour, M.T., J. Gerritsen, B.D. Snyder, and J.B. Stribling. 1999. Rapid Bioassessment Protocols for Use in Streams and Wadeable Rivers: Periphyton, Benthic Macroinvertebrates and Fish, Second Edition. EPA 841-B-99-002. U.S. Environmental Protection Agency, Office of Water; Washington D.C.
- Boward, D. and E. Friedman. 2011. Maryland Biological Stream Survey Laboratory Methods for Benthic Macroinvertebrate Processing and Taxonomy, revised 2011. Maryland Department of Natural Resources Monitoring and Non-Tidal Assessment Division. Annapolis, MD. CBWP-MANTA-EA-00-6.
- KCI Technologies, Inc. (KCI). 2016. Woodbridge Year 1 Post-Construction Monitoring Report. Sparks, MD.
- KCI Technologies, Inc. (KCI). 2017. Woodbridge Year 2 Post-Construction Monitoring Report. Sparks, MD.
- KCI Technologies, Inc. (KCI). 2018. Woodbridge Year 3 Post-Construction Monitoring Report. Sparks, MD.
- Maryland Department of Natural Resources (MDNR). 2014. Maryland Biological Stream Survey: Round Four Sampling Manual. Maryland Department of Natural Resources, Annapolis, MD. Publication #12-121-491. Revised January 2019.
- Paul, M.J., Stribling, J.B., Klauda, R.J., Kazyak, P.F., Southerland, M.T., and N.E. Roth. 2003. A Physical Habitat Index for Freshwater Wadeable Streams in Maryland. Maryland Department of Natural Resources, Monitoring and Non-Tidal Assessment Division. Annapolis, MD. CBWP-MANTA-EA-03-4.
- Southerland, M.T., G.M. Rogers, M.J. Kline, R.P. Morgan, D.M. Boward, P.F. Kazyak, R.J. Klauda, S.A. Stranko. 2005. New Biological Indicators to Better Assess the Condition of Maryland Streams. DNR-12-0305-0100. Maryland Department of Natural Resources, Monitoring and Non-Tidal Assessment Division. Annapolis, MD.
- Southwood, T.R.E. 1977. Habitat, the template for ecological strategies? *Journal of Animal Ecology* 46:337-365.

APPENDIX A
Site Photographs

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+00 facing downstream; culvert invert

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+09 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+43 at cross section 1 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+43 at cross section 1 facing left bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+43 at cross section 1 facing right bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+47 at cross section 2 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+47 at cross section 2 facing left bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+47 at cross section 2 facing right bank

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 0+55 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 0+70 facing downstream

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 1+40 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3




Year 4

Station 1+71 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 1+90 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3

Station 2+25 facing downstream; pool and downstream riffle are dry



Year 4

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 2+60 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 2+87 facing downstream; tributary confluence on right bank


Right and left banks are determined facing downstream



Year 1



Year 2




Year 3



Year 4

Station 2+92 facing downstream

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 3+28 at cross section 3 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 3+28 at cross section 3 facing left bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 3+28 at cross section 3 facing right bank


Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 3+46 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 3+72 facing downstream


Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 4+65 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 5+05 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 5+50 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 5+81 facing downstream


Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 6+10 facing downstream

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 6+55 facing downstream

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 7+32 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 8+00 at cross section 4 facing right bank

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 8+00 at cross section 4 facing left bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 8+25 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 8+40 facing downstream towards driveway culvert

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 8+85 at downstream end of driveway culvert facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 8+95 facing downstream

Right and left banks are determined facing downstream




Year 1



Year 2



Year 3



Year 4

Station 9+38 at cross section 5 facing left bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 9+38 at cross section 5 facing right bank

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 9+38 at cross section 5 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 9+70 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 10+00 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 10+40 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 11+40 facing downstream

Right and left banks are determined facing downstream



Year 1



Year 2



Year 3



Year 4

Station 12+00 at weir facing downstream

Right and left banks are determined facing downstream



Facing right bank erosions at station 11+30



Facing right bank erosion at stations 11+40

Additional pictures Year 4



Facing right bank scour at weir from station 12+10

APPENDIX B
Physical Habitat Data

Project Name: Woodbridge Post-Construction Biomonitoring
 Project Number: 171700458.11
 Prepared by: JM Checked by: SKB
 Prepared date: 6/18/19 Checked date: 7/19/19

RBP_Woodbridge_High_Gradient_v1_Yr 4.xlsx
 Version: 1
 Site Name: Woodbridge



| STATION ID | DATE | ESC | E | VD | SD | CF | CA | FR | BSL | BSR | VPL | VPR | RZL | RZR | TOTAL | PERCENT | CLASSIFICATION |
|------------|-----------|-----|----|----|----|----|----|----|-----|-----|-----|-----|-----|-----|-------|---------|----------------------|
| Wood US | 4/10/2019 | 5 | 15 | 13 | 17 | 12 | 0 | 15 | 10 | 10 | 8 | 8 | 2 | 5 | 120 | 60.00 | Partially Supporting |
| Wood DS | 4/10/2019 | 7 | 15 | 7 | 11 | 16 | 0 | 16 | 10 | 10 | 7 | 7 | 8 | 8 | 122 | 61.00 | Partially Supporting |

| | | |
|------------------------------|-----------------------------------------|-------------------------------------|
| BSL - Bank Stability (left) | ESC - Epifaunal substrate / available c | VD - Velocity /depth |
| BSR - Bank Stability (right) | FR - Frequency of riffles | VPL - Vegetative Protection (left) |
| CA - Channel alteration | RZL - Riparian Zone (left) | VPR - Vegetative Protection (right) |
| CF - Channel Flow Status | RZR - Riparian Zone (right) | Total - Total Score |
| E - Embeddedness | SD - Sediment /deposition | |
| | Total possible score = 200 | |
| | Percent - Total/200*100 | |

| Classification Scoring | |
|------------------------|-------------------------|
| >90% | Comparable to Reference |
| 75.1-89.9% | Supporting |
| 60.1-75.0% | Partially Supporting |
| <60% | Non-Supporting |

Project Name: Woodbridge Post-Construction Biomonitoring
 Project Number: 171700458.11 PHI_Coastal_Plain_v2_Woody_Yr4.xlsx
 Prepared by: JM Checked by: SKB Version: 1
 Prepared date: 6/18/19 Checked date: 7/19/19 Site Name: Woodbridge



| Site | Subshed Area (acres) | Raw Data | | | | | | | | | | | Scaled Metrics | | | | | Rating | | |
|---------|----------------------|------------------|----------------------|--------------------------|-------------------------|------------------|--------------|-----------------|--------------------|------------------|--------------------------|-----------|------------------|----------------------|----------------|---------|------------|--------------------------|-------|------------|
| | | Instream Habitat | Epibenthic Substrate | Velocity Depth Diversity | Pool Glide Eddy Quality | Bank Stab (0-20) | Embeddedness | Percent Shading | Aesthetics (Trash) | Remoteness Score | # Woody Debris/ Rootwads | Max Depth | Instream Habitat | Epibenthic Substrate | Bank Stability | Shading | Remoteness | # Woody Debris/ Rootwads | PHI | PHI Rating |
| Wood US | 35 | 3 | 6 | 11 | 6 | 20 | 30 | 30 | 14 | 2 | 0 | 54 | 60.95 | 67.91 | 100.00 | 31.57 | 10.77 | 81.46 | 58.78 | Degraded |
| Wood DS | 70 | 6 | 6 | 7 | 6 | 20 | 20 | 45 | 14 | 2 | 0 | 25 | 70.50 | 63.39 | 100.00 | 45.47 | 10.77 | 73.61 | 60.63 | Degraded |

| Score | Narrative Rating |
|-----------|--------------------|
| 81-100 | Minimally Degraded |
| 66.0-80.9 | Partially Degraded |
| 51.0-65.9 | Degraded |
| 0-50.9 | Severely Degraded |

Project Name: Woodbridge Post-Construction Biomonitoring
 Project Number: 171700458.11
 Prepared by: JM Checked by: SKB
 Prepared date: 6/18/19 Checked date: 7/19/19

RBP_Woodbridge_High_Gradient_v1_Yr 4.xlsx
 Version: 1
 Site Name: Woodbridge



| STATION ID | DATE | ESC | E | VD | SD | CF | CA | FR | BSL | BSR | VPL | VPR | RZL | RZR | TOTAL | PERCENT | CLASSIFICATION |
|------------|-----------|-----|----|----|----|----|----|----|-----|-----|-----|-----|-----|-----|-------|---------|----------------------|
| Wood US | 4/10/2019 | 5 | 15 | 13 | 17 | 12 | 0 | 15 | 10 | 10 | 8 | 8 | 2 | 5 | 120 | 60.00 | Partially Supporting |
| Wood DS | 4/10/2019 | 7 | 15 | 7 | 11 | 16 | 0 | 16 | 10 | 10 | 7 | 7 | 8 | 8 | 122 | 61.00 | Partially Supporting |

| | | |
|------------------------------|-----------------------------------------|-------------------------------------|
| BSL - Bank Stability (left) | ESC - Epifaunal substrate / available c | VD - Velocity /depth |
| BSR - Bank Stability (right) | FR - Frequency of riffles | VPL - Vegetative Protection (left) |
| CA - Channel alteration | RZL - Riparian Zone (left) | VPR - Vegetative Protection (right) |
| CF - Channel Flow Status | RZR - Riparian Zone (right) | Total - Total Score |
| E - Embeddedness | SD - Sediment /deposition | |
| | Total possible score = 200 | |
| | Percent - Total/200*100 | |

| Classification Scoring | |
|------------------------|-------------------------|
| >90% | Comparable to Reference |
| 75.1-89.9% | Supporting |
| 60.1-75.0% | Partially Supporting |
| <60% | Non-Supporting |

APPENDIX C
Biological Assessment Data



WOOD-US Facing Upstream at 0 meters



WOOD-US Facing Downstream at 0 meters



WOOD-US Facing Upstream at midpoint



WOOD-US Facing Downstream at midpoint



WOOD-US Facing Upstream at 75 meters



WOOD-US Facing Downstream at 75 meters



WOOD-DS Facing Upstream at 0 meters



WOOD-DS Facing Downstream at 0 meters



WOOD-DS Facing Upstream at midpoint



WOOD-DS Facing Downstream at midpoint



WOOD-DS Facing Upstream at 75 meters



WOOD-DS Facing Downstream at 75 meters

Project Name: Woodbridge Year 4 Post-Construction Monitoring
 Project Number: 171700458.11
 Prepared by: JSM Checked by: SKB
 Prepared date: 6/18/2019 Checked date: 7/22/2019

BIBI_Coastal_Plain_v4_Woodbridge.xlsx
 Version: 4
 Site Name: WOOD DS



| Subphylum/ Class | Order | Family | Genus | Final ID | Note ¹ | # of Org | FFG ² | Habit ³ | Tolerance Value ⁴ |
|---------------------|--------------|----------------|-------------------------|-------------------------|-------------------|----------|------------------|--------------------|---------------------------------|
| Insecta | Odonata | Calopterygidae | Calopteryx | Calopteryx | L | 1 | Predator | cb | 8.3 |
| Insecta | Trichoptera | Hydropsychidae | Cheumatopsyche | Cheumatopsyche | L | 1 | Filterer | cn | 6.5 |
| Insecta | Trichoptera | Hydropsychidae | Hydropsyche | Hydropsyche | L | 18 | Filterer | cn | 7.5 |
| Insecta | Trichoptera | Hydropsychidae | not identified | Hydropsychidae | P | 2 | Filterer | cn | 5.7 |
| Insecta | Diptera | Empididae | Hemerodromia | Hemerodromia | L | 5 | Predator | sp, bu | 7.9 |
| Insecta | Diptera | Tipulidae | Antocha | Antocha | L | 1 | Collector | cn | 8 |
| Oligochaeta | Haplotaenida | Naididae | not identified | Naididae | A | 16 | Collector | bu | 8.5 |
| Insecta | Diptera | Chironomidae | Cricotopus/Orthocladius | Cricotopus/Orthocladius | 34 larva, 9 pupa | 43 | Shredder | 0 | 7.7 |
| Insecta | Diptera | Chironomidae | Diamesa | Diamesa | L | 2 | Collector | sp | 8.5 |
| Insecta | Diptera | Chironomidae | Microtendipes | Microtendipes | L | 7 | Filterer | cn | 4.9 |
| Insecta | Diptera | Chironomidae | Rheocricotopus | Rheocricotopus | 1 larva, 3 pupa | 4 | Collector | sp | 6.2 |
| Insecta | Diptera | Chironomidae | Cricotopus | Cricotopus | L | 5 | Shredder | cn, bu | 9.6 |
| Insecta | Diptera | Chironomidae | Tanytarsus | Tanytarsus | L | 1 | Filterer | cb, cn | 4.9 |

1 Life Stage, I - Immature, P- Pupa, A - Adult, U - Undetermined; 2 Functional Feeding Group; 3 Primary habit or form of locomotion, includes bu - burrower, cn - clinger, cb - climber, sk - skater, sp - sprawler, sw - swimmer; 4 Tolerance Values, based on Hilsenhoff, modified for Maryland. An entry of "0" indicates information for the particular taxa was not available.

Project Name: Woodbridge Year 4 Post-Construction Monitoring
 Project Number: 171700458.11
 Prepared by: JSM Checked by: SKB
 Prepared date: 6/18/2019 Checked date: 7/22/2019

BIBI_Coastal_Plain_v4_Woodbridge.xlsx
 Version: 4
 Site Name: WOOD US



| Subphylum/ Class | Order | Family | Genus | Final ID | Note ¹ | # of Org | FFG ² | Habit ³ | Tolerance Value ⁴ |
|---------------------|-------------|----------------|-------------------------|-------------------------|-------------------|----------|------------------|--------------------|---------------------------------|
| Insecta | Trichoptera | Hydropsychidae | Cheumatopsyche | Cheumatopsyche | L | 2 | Filterer | cn | 6.5 |
| Insecta | Trichoptera | Hydropsychidae | Hydropsyche | Hydropsyche | L | 3 | Filterer | cn | 7.5 |
| Insecta | Coleoptera | Elmidae | Stenelmis | Stenelmis | L | 1 | Scraper | cn | 7.1 |
| Insecta | Diptera | Simuliidae | Simulium | Simulium | L | 1 | Filterer | cn | 5.7 |
| Insecta | Diptera | Empididae | Hemerodromia | Hemerodromia | L | 1 | Predator | sp, bu | 7.9 |
| Oligochaeta | Haplotaxida | Naididae | not identified | Naididae | A | 35 | Collector | bu | 8.5 |
| Insecta | Diptera | Chironomidae | Cricotopus/Orthocladius | Cricotopus/Orthocladius | 39 larva, 6 pupa | 45 | Shredder | 0 | 7.7 |
| Insecta | Diptera | Chironomidae | Diamesa | Diamesa | L | 19 | Collector | sp | 8.5 |
| Insecta | Diptera | Chironomidae | Eukiefferiella | Eukiefferiella | L | 3 | Collector | sp | 6.1 |
| Insecta | Diptera | Chironomidae | Cricotopus | Cricotopus | L | 1 | Shredder | cn, bu | 9.6 |
| Insecta | Diptera | Chironomidae | Polypedilum | Polypedilum | L | 1 | Shredder | cb, cn | 6.3 |

1 Life Stage, I - Immature, P- Pupa, A - Adult, U - Undetermined; 2 Functional Feeding Group; 3 Primary habit or form of locomotion, includes bu - burrower, cn - clinger, cb - climber, sk - skater, sp - sprawler, sw - swimmer; 4 Tolerance Values, based on Hilsenhoff, modified for Maryland. An entry of "0" indicates information for the particular taxa was not available.

Dembytown Stream Restoration Project Post-Restoration Monitoring – Year 3 2019

December 2019

PREPARED FOR:

Harford County

Department of Public Works

Watershed Protection and Restoration Office

212 South Bond Street, 1st Floor

Bel Air, Maryland 21014

PREPARED BY

KCI Technologies, Inc.

936 Ridgebrook Road

Sparks, Maryland 21152



TABLE OF CONTENTS

| | |
|---------------------------------------------------|-----------|
| 1 INTRODUCTION | 2 |
| 2 METHODS..... | 5 |
| 2.1 VISUAL HYDROLOGY ASSESSMENT..... | 5 |
| 2.2 GEOMORPHIC ASSESSMENT | 5 |
| 2.3 INVASIVE PLANT AND VEGETATION ASSESSMENT..... | 8 |
| 3 RESULTS AND CONCLUSIONS | 9 |
| 3.1 VISUAL HYDROLOGY ASSESSMENT..... | 9 |
| 3.2 GEOMORPHIC ASSESSMENT | 9 |
| 3.3 INVASIVE PLANT AND VEGETATION ASSESSMENT..... | 15 |
| 3.4 CONCLUSIONS..... | 16 |
| 4 REFERENCES | 17 |

LIST OF TABLES

| | |
|----------------------------------------------------------------------------------------------------------------|----|
| Table 1 – Parameters, Measurements, and Success Criteria for Dembytown Stream Restoration Project..... | 2 |
| Table 2 – Monitoring Timeline..... | 3 |
| Table 3 – Select Visual Hydrology Parameters, Measurements, and Success Criteria..... | 5 |
| Table 4 – Select Geomorphic Assessment Parameters, Measurements, and Success Criteria..... | 5 |
| Table 5 - RBP High Gradient parameters | 8 |
| Table 6 - RBP Physical Habitat condition ratings | 8 |
| Table 7 – Select Invasive Plant and Vegetation Assessment Parameters, Measurements, and Success Criteria | 8 |
| Table 8 – Slope of longitudinal profile survey- 2017 (As-built), 2019 (Year 3)..... | 10 |
| Table 9 - Results of cross-sectional survey analysis- 2017 (As-built), 2019 (Year 3) | 10 |
| Table 10 Summary of RBP High Gradient habitat assessment results..... | 14 |

LIST OF FIGURES

| | |
|-------------------------------------------------------------------------|----|
| Figure 1 - Stream Survey Limits, Cross-Section and Photo Locations..... | 4 |
| Figure 2 - Longitudinal Profile Overlay – 2017, 2019..... | 11 |
| Figure 3 - Cross Section Survey – 2017 (As-built), 2019 (Yr 3)..... | 12 |
| Figure 4 – BEHI analysis | 13 |
| Figure 5 - Particle Distribution Analysis – 2019 (Year 3)..... | 14 |

LIST OF APPENDICES

| | |
|-------------------|------------------------------|
| Appendix A | SITE PHOTOGRAPHS |
| Appendix B | GEOMORPHIC DATA |
| Appendix C | RBP HABITAT DATA |
| Appendix D | INVASIVE PLANT SURVEY PHOTOS |

1 INTRODUCTION

Harford County Department of Public Works completed a stream restoration project during 2017 along a portion of Foster Branch in the vicinity of the Dembytown Road stream crossing in Joppa, Harford County, Maryland. The Baltimore District, Army Corps of Engineers authorized the stream restoration under nationwide permit 2015-60530-M37 and is requiring monitoring as a condition of the permit. Information and data collected during the required monitoring activities will be used to assess various success criteria which will be used to evaluate the success of the Dembytown stream restoration project. The Army Corps of Engineers outlined the success criteria and years when monitoring activities should occur in the authorization letter sent to Harford County dated January 19, 2016. The parameters, measurements, and success criteria outlined in the permit are as follows:

Table 1 – Parameters, Measurements, and Success Criteria for Dembytown Stream Restoration Project

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years ¹ |
|--------------------|------------------------------|---------------------------------|----------------------------------------------|-------------------------------|
| 1-Hydrology | Flow | Visual hydrology assessment | Exceeds baseline (intermittent or perennial) | PC, 5 |
| 2-Hydraulics | Floodplain Connectivity | Bank height Ratio | <1.2 | AB, 5 |
| 3-Geomorphology | Vertical Stability | Longpro/riffle crest elevations | <0.5 ft thalweg degradation from as-built | AB, 3 |
| | Lateral Stability | BEHI | Moderate or Better | 3 |
| | Habitat Assessment | RBP-High Gradient | Greater than Baseline | PC, 3, 5 |
| | Vegetative Cover | % cover | >80% cover in LOD | 5 |
| | Rosgen Stream Classification | X-section from riffle crests | Does not classify as G or F stream type | PC, 3, 5 |
| 4-Water Quality | NA | NA | NA | NA |
| 5-Biology | Invasive Plant Reduction | % cover invasive species in LOD | Less than Baseline | PC, 5 |

¹ PC = pre-construction, AB = as-built

Assessment techniques include an annual visual hydrology assessment, annual geomorphological assessment, and annual invasive plant assessment. The monitoring timeline used for the Dembytown mandated monitoring is presented below in Table 2. In 2017, an assessment was conducted to establish the as-built or post-construction baseline conditions. Assessment methods are described in more detail below. Methods, data, and results from the

current 2019 monitoring period are detailed in this report and will be compared with future assessments to investigate changes in flow, channel geometry, stability, and vegetative success over time.

Table 2 – Monitoring Timeline

| Permit Monitoring Year | Calendar Year Monitoring Completed |
|------------------------|------------------------------------|
| As-Built (AB) | 2017 |
| Year 1 | 2017 |
| Year 2 | 2018 |
| Year 3 | 2019 |
| Year 4 | 2020 |
| Year 5 | 2021 |




Figure 1 - Stream Survey Limits, Cross-Section and Photo Locations

2 METHODS

2.1 VISUAL HYDROLOGY ASSESSMENT

Table 3 – Select Visual Hydrology Parameters, Measurements, and Success Criteria

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years ¹ |
|--------------------|-----------|-----------------------------|----------------------------------------------|-------------------------------|
| 1-Hydrology | Flow | Visual hydrology assessment | Exceeds baseline (intermittent or perennial) | PC, 5 |

¹ PC = pre-construction, AB = as-built

A visual assessment of hydrology will be completed by annual observation and photo-documentation taken at set locations along the restoration reach. Photographic monument stations were selected in the field after construction with input from Harford County DPW staff and locations recorded with a sub-meter accuracy GPS receiver. Figure 1 presents a map showing the locations of the photographic monument station locations relative to the Dembytown stream restoration project area. Photographs were taken at each station looking both upstream and downstream.

For each annual visual hydrology assessment staff will return to the restoration reach with a tablet PC, a sub-meter accuracy GPS receiver, and a digital camera. The tablet will contain GIS data for the established photographic monument stations and previously taken pictures from each monument station. Staff will navigate to the photographic monument location using the GPS and GIS data, and the photos will be taken to ensure that the same orientation of previous photos is maintained.

The visual hydrology assessment was conducted during the 2017 and 2019 (As-built; Year 1 and Year 3) geomorphic assessments. Appendix A contains photographs taken during the 2017 and 2019 assessments.

2.2 GEOMORPHIC ASSESSMENT

Table 4 – Select Geomorphic Assessment Parameters, Measurements, and Success Criteria

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years ¹ |
|--------------------|-------------------------|---------------------------------|-------------------------------------------|-------------------------------|
| 2-Hydraulics | Floodplain Connectivity | Bank height Ratio | <1.2 | AB, 5 |
| 3-Geomorphology | Vertical Stability | Longpro/riffle crest elevations | <0.5 ft thalweg degradation from as-built | AB, 3 |
| | Lateral Stability | BEHI | Moderate or Better | 3 |

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years ¹ |
|--------------------|------------------------------|------------------------------|-----------------------------------------|-------------------------------|
| | Habitat Assessment | RBP-High Gradient | Greater than Baseline | PC, 3, 5 |
| | Vegetative Cover | % cover | >80% cover in LOD | 5 |
| | Rosgen Stream Classification | X-section from riffle crests | Does not classify as G or F stream type | PC, 3, 5 |

¹ PC = pre-construction, AB = as-built

A longitudinal profile of the assessment reach was surveyed on December 18 and 19, 2017 (As-built) and December 3 and 4, 2019 (Year 3) using a laser level, calibrated stadia rod, and 300-foot measuring tape. The profile was established along the thalweg of the channel and included a survey of breakpoints in and between bed features and delineation of riffles, runs, pools, and glides. A survey of the bankfull elevation (where discernible), top of bank, and water surface was also performed. Profile data can be found in Appendix B.

To establish locations where fluvial geomorphic characteristics of the channel could be measured and compared over time for assessing bed and bank stability, permanent cross-sections were established during the 2017 (As-built) monitoring effort at two riffle crest locations within the assessment reach (Figure 1). Rebar monuments were established on either side of the channel to mark the cross-section locations and to maintain repeatable elevation controls. The cross-sectional surveys captured features of the floodplain, monuments, and all pertinent channel features including:

- Top of bank
- Bankfull elevation
- Edge of water
- Limits of point bar and instream depositional features
- Thalweg
- Floodprone elevation

Longitudinal profile and cross-section data were entered into The Reference Reach Spreadsheet version 4.3L (Mecklenberg 2006) for data analysis and graphical interpretation.

Bankfull elevations were selected based upon field observed bankfull indicators and used to calculate measures of channel geometry. Because bankfull indicators are not always easily discernible from year to year and best professional judgment is often required to determine bankfull elevations in incised or constructed channels, top of bank features were also measured. Top of low bank cross-sectional areas were also calculated and used to generate values that are directly comparable between each monitoring effort.

An analysis of the Bank Erosion Hazard Index (BEHI) is required during Year 3 and was conducted on December 4, 2019 under low flow conditions using the BEHI methods described by Rosgen (2001). The primary goal of the BEHI assessment is to determine erosion potential rate predictions through the entire study area, but without the NBS ratings an erosion rate cannot be determined. BEHI measures the sensitivity of a particular bank to erosion processes. BEHI scores were attributed based on vegetation and/or geomorphic characteristics such as bank height, root depth, root density, bank angle, surface protection, and bank material. The BEHI assessment was conducted on right and left banks. A reach length was established by identifying apparent changes in the bank characteristic and based on the measured characteristics of each reach, a numerical score is calculated and a category is assigned based on the following category ranges:

- 0.0 – 9.5: Very Low
- 10 – 19.5: Low
- 20– 29.5: Moderate
- 30 – 39.5: High
- 40 – 45: Very High
- 46 – 50: Extreme

Channel substrate composition (e.g., gravel, sand, silt) is an important aspect of a stream's biological and geomorphic character. The substrate size and complexity affects the stream's available habitat for benthic fauna and determines a channel's roughness, which influences the channel flow characteristics. To quantify the distribution of channel substrate particle sizes within the study area, modified Wolman pebble counts (Wolman 1954) were performed. A weighted (proportional) pebble count was conducted at 10 transects positioned throughout the entire reach based on the proportion of bed features, and 10 particles (spaced as evenly as possible) were measured across the bankfull channel of each transect for a total of 100 particles. Particles were chosen without visual bias by reaching forth with an extended finger into the stream bed while looking away and choosing the first particle that came in contact with the sampler's finger. All particles were then measured (to the nearest millimeter) across the intermediate axis using a ruler. The results of each pebble count were used to determine the median particle size (i.e., D50) of the specific reach. Additionally, the D84 was calculated to determine the particle size that 84% of the sample is of the same size or smaller. The D84 particle is used in calculating channel velocity and discharge.

The restoration reach was characterized based on physical characteristics and various habitat parameters following the Environmental Protection Agency's Rapid Bioassessment Protocol (RBP) habitat assessment for high gradient streams (Barbour et al., 1999).

The RBP habitat assessment consists of a review of ten biologically significant habitat parameters that assess a stream's ability to support an acceptable level of biological health. Each parameter was given a numerical score from 0-20 (20=best, 0=worst), or 0-10 (10=best, 0=worst) for individual bank parameters, and a categorical rating of optimal, suboptimal, marginal or poor. Overall habitat quality typically increases as the total score for each site increases. The RBP parameters assessed for high gradient streams are presented in Table 5.

Table 5 - RBP High Gradient parameters

| Parameters Assessed | |
|-------------------------------------|--------------------------------|
| Epifaunal substrate/available cover | Channel alteration |
| Embeddedness | Frequency of riffles/bends |
| Velocity/depth regime | Bank stability |
| Sediment deposition | Vegetative protection |
| Channel flow status | Riparian vegetative zone width |

The 10 individual RBP habitat parameters for each reach were summed to obtain an overall RBP assessment score. The total score, with a maximum possible score of 200, was then placed into one of four narrative categories based on their percent comparability to reference conditions (Table 6; Plafkin et al. 1989).

Table 6 - RBP Physical Habitat condition ratings

| Score | Narrative |
|--------------|----------------------|
| >90% | Comparable |
| 75.1 – 89.9% | Supporting |
| 60.1 – 75.0% | Partially Supporting |
| <60% | Non Supporting |

2.3 INVASIVE PLANT AND VEGETATION ASSESSMENT

Table 7 – Select Invasive Plant and Vegetation Assessment Parameters, Measurements, and Success Criteria

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years ¹ |
|--------------------|--------------------------|---------------------------------|--------------------|-------------------------------|
| 3-Geomorphology | Vegetative Cover | % cover | >80% cover in LOD | 5 |
| 5-Biology | Invasive Plant Reduction | % cover invasive species in LOD | Less than Baseline | PC, 5 |

¹ PC = pre-construction, AB = as-built

The vegetation assessments were conducted on August 4, 2017 (Year 1), August 3, 2018 (Year 2), and July 23, 2019 (Year 3) to document the presence of invasive plant species within the project limit of disturbance (LOD) and to estimate the percent cover of any observed invasive plant species. Overall species presence and invasive plant density was recorded.

Photographs were taken to document the vegetative composition of the site during the inspections. A photolog of representative site photos and notes from the invasive plant assessments are presented in Appendix D. While invasive plant and vegetation assessment monitoring is only required during the Year 5 inspection, this inspection will be conducted

annually for the five years of monitoring to allow the County to be pro-active in remedying any serious issues observed. Observations are compared to previous monitoring data in order to document any changes in coverage of invasive plant species within the project LOD.

3 RESULTS AND CONCLUSIONS

3.1 VISUAL HYDROLOGY ASSESSMENT

The as-built visual hydrology assessment occurred in 2017 coincident with the as-built geomorphic assessment and the Year 3 assessment was conducted on December 3 and December 4, 2019 (see section 3.2 below). Water was found in the stream channel throughout the majority of the restoration project during each visit (Figure 2). In 2017, within the second half of the reach, from STA 9+95 to STA 13+35, five of eleven riffle crests were dry. These occurred at STA 10+25 (photo station 11a – upstream), 11+20 (photo station 12b – downstream), 12+20 (photo station 13a and 13b), 13+20 (photo station 14a), and 15+40 (photo station 16a and 16b). In 2019, only one riffle crest was dry, STA 13+20 (photo station 14a). Within the riffle crests that were dry, there was visible flow towards the bottom of the downstream side of each riffle. This suggests that there is subterranean flow through the pore space between the bed materials of the riffle.

Harford County has collected biological data from summer of 2015 through spring of 2019 at a site approximately 150m downstream of the end of the Dembytown restoration reach. Field visits to this biological monitoring site during the summers of 2015 and 2016 found the stream reduced to standing pools where the stream was flowing during summer visits in 2017 and 2019. These observations suggest that the standing pool condition on this portion of Fosters Branch is likely a normal condition during low-flow times of the year or during dry periods.

3.2 GEOMORPHIC ASSESSMENT

The first year of post restoration longitudinal profile and cross-sectional surveys was completed on December 18 and December 19, 2017. The Year 3 post restoration geomorphic survey was conducted on December 3 and December 4, 2019. Photographs depicting visual hydrology and overall site conditions are presented in Appendix A. The longitudinal profile data was analyzed to calculate the water surface slope for the channel (Table 8) and can be found in Appendix B along with a graphical overlay of 2017 and 2019 data in Figure 2. The longitudinal profile begins at STA 0+00 approximately 180 feet upstream of Dembytown Road bridge and ends at STA 18+62 at the bottom of a riffle. There has been no change in slope between the As-built and Year 3 surveys, indicating that the stream restoration is vertically stable (Level 3 performance measure).

Table 8 – Slope of longitudinal profile survey- 2017 (As-built), 2019 (Year 3)

| Reach | Slope | |
|--------------------------|-------|-------|
| | 2017 | 2019 |
| Dembytown; 0+00 to 18+62 | 0.80% | 0.80% |



Cross-sectional surveys were analyzed at each of the two permanent monitoring locations to determine the vertical and lateral stability of the stream. Bankfull width, mean depth, width/depth ratio, overall cross-sectional area were measured and BEHI analysis was conducted at each cross-section to determine the vertical and lateral stability at each riffle. Assessments conducted during 2017 (As-built) represented the as-built condition or Year 1 post restoration channel conditions. The assessment conducted in 2019 represented the Year 3 post restoration channel conditions. Results of the cross-sectional measurements are included in Thalweg depths changed less than the performance criteria of 0.5' of thalweg degradation between as-built and Year 3, showing that the vertical stability of the project is performing as expected.

Table 9. Overall, the monitored cross-sections have remained stable with very minor changes occurring between 2017 and 2019. Appendix B presents the 2017 and 2019 cross section data. Future cross section surveys will be superimposed on the current data to show any trends. Graphical depictions of the cross sections are in Figure 3. Thalweg depths changed less than the performance criteria of 0.5' of thalweg degradation between as-built and Year 3, showing that the vertical stability of the project is performing as expected.

Table 9 - Results of cross-sectional survey analysis- 2017 (As-built), 2019 (Year 3)

| Year | Bankfull Width (ft) | Mean Depth (ft) | Width/Depth Ratio | Entrenchment ratio | Bankfull Velocity (ft/s) | Bankfull Discharge (cfs) | Bank Height Ratio | Flood Prone Area (ft ²) | Bank-full Area (ft ²) | Top of Bank Area (ft ²) |
|------------------------|---------------------|-----------------|-------------------|--------------------|--------------------------|--------------------------|-------------------|-------------------------------------|-----------------------------------|-------------------------------------|
| Cross-section 1 | | | | | | | | | | |
| 2017 | 19.0 | 0.5 | 35.3 | 2.0 | 1.2 | 12.6 | 1.9 | 38.6 | 10.3 | 29.3 |
| 2019 | 18.7 | 0.5 | 39.2 | 1.3 | 1.1 | 9.9 | 2.3 | 25.2 | 8.9 | 33.0 |
| Cross-section 2 | | | | | | | | | | |
| 2017 | 14.1 | 0.7 | 19.2 | 9.8 | 1.5 | 15.4 | 1.6 | 138.1 | 10.4 | 40.6 |
| 2019 | 14.9 | 0.7 | 22.2 | 9.2 | 1.4 | 14.0 | 1.8 | 123.0 | 10.0 | 34.5 |

Longitudinal Profile Station 0+00 to 18+62



— Thalweg 2017
 ▲ Top of Bank 2017
 ■ Bankfull 2017
 — Thalweg 2019
 ▲ Top of Bank 2019
 ■ Bankfull 2019
 - - Water surface 2019

Figure 2 - Longitudinal Profile Overlay – 2017, 2019





Figure 3 - Cross Section Survey – 2017 (As-built), 2019 (Yr 3)

The BEHI analysis demonstrates that the study area is not highly susceptible to lateral erosion. A BEHI score of 'Moderate or Better' is required and the majority of the site resulted in a rating of 'Low' or 'Very Low'. Figure 4 shows a map of the BEHI scores along the entire restoration length. Two short reaches in the middle of the restoration rated 'Moderate,' primarily due to the lack of a top of bank (the stream flowed against the edge of the valley). In addition, one short reach near the downstream extent of the restoration rated 'High' due to a newly fallen tree creating a raw bank without vegetation. This isolated section is very short compared to the overall length of restoration and overtime the bank will likely self-heal and vegetation will grow in and reduce the erosion potential. Overall this restoration site is laterally stable, thus resulting in 'Low' or 'Very Low' BEHI Ratings.




Figure 4 – BEHI analysis

The weighted pebble count transect breakdown in 2019 was 60 percent pools to 40 percent riffles. Figure 5 gives a visualization of the weighted counts by bed features. The median particle size, or D50, was 20mm while in 2017 the D50 was 69mm. The D84, which is the particle size that 84 percent of the sample is of the same size or smaller, was 110mm while in 2017, the D84 was 160mm. The D50 between 2017 and 2019 changed from small cobble to coarse gravel particle size. The D84 during that same time period changed from large cobble to medium cobble. The decrease in particle size occurred mostly in the pools where silt/clay and fine sand was commonly encountered.




Figure 5 - Particle Distribution Analysis – 2019 (Year 3)

The EPA RBP High-Gradient habitat assessment was conducted Year 3 of post-restoration to determine if the restoration project has increased the biological habitat of the stream. A summary of RBP physical habitat assessment data is presented in Table 10. Optimal scores were given in the categories of ‘Sediment Deposition’, ‘Bank Stability’ on both banks, ‘Vegetative Protection’ on both banks and ‘Riparian Zone Width’ on the left bank. The full data set indicating individual scores for specific parameters is included in Appendix C.

Table 10 Summary of RBP High Gradient habitat assessment results

| Year | RBP Total | RBP Percent | RBP Narrative Rating |
|--------|-----------|-------------|----------------------|
| Year 3 | 134 | 64.00 | Partially Supporting |

Results of the geomorphic assessments indicate a Rosgen C type stream classification, which meets the Level 3 Geomorphology target for Rosgen Stream Classification. Although the Level 2 Hydraulics success criteria for floodplain connectivity (bank height ratio <1.2) was not achieved at the two surveyed cross sections, it should be noted that these sections were constructed as designed and were not intended to achieve a bank height ratio of less than 1.2. There are other sections of the stream that were designed with a lower bank height ratio;

however, these sections were not surveyed during Year 1 or 3. Cross-section analyses indicate that very little change has occurred at each riffle-cross section and that the riffles surveyed are both vertically and laterally stable. It is recommended that additional supplemental cross sections be surveyed in future monitoring efforts to demonstrate whether areas that have been designed to have greater floodplain access achieved the success criteria for hydraulics. The long-pro overlay indicates a few pools have increased in depth. This depth increase can be beneficial in creating more habitat for pool specialist benthic macroinvertebrate and fish species.

3.3 INVASIVE PLANT AND VEGETATION ASSESSMENT

Overall, the invasive species density throughout the restoration was found to be moderate during all assessments. During the assessments, species presence and overall invasive plant density was noted, and very little change was observed between the years. Average invasive plant density throughout the site was calculated to be 35% in both 2017 and 2018, and decreased slightly to an estimated 32% in 2019. Species present at the site during the 2017 (Year 1) assessment included oriental bittersweet (*Celastrus orbiculatus*), multiflora rose (*Rosa multiflora*), American burnweed (*Erechtites hieracifolius*), mile-a-minute (*Persicaria perfoliata*), silk tree (*Albizia julibrissin*), white mulberry (*Morus alba*), Japanese honeysuckle (*Lonicera japonica*), Japanese stiltgrass (*Microstegium vimineum*), ground ivy (*Glechoma hederacea*), Japanese barberry (*Berberis thunbergii*), common ragweed (*Ambrosia artemisiifolia*), and privet (*Ligustrum* sp.). In addition to the species found during the 2017 (Year 1) assessment, a small amount of garlic mustard (*Alliaria petiolata*) was found during the 2018 (Year 2) assessment. The only new species found in the 2019 (Year 3) assessment was Asiatic dayflower (*Commelina communis*) at the upstream end of the restoration. Japanese stiltgrass continues to be the invasive species with the highest density across the site.

Native species such as New York fern (*Thelypteris noveboracensis*) and various sedge species (*Carex* sp.) were found at increasing densities during the 2019 assessment, and are beginning to outcompete Japanese stiltgrass in some locations, which has helped reduce the overall invasive species density estimated during the 2019 assessment.

Most of these species were also found outside the LOD, within the adjacent forest, and were likely present prior to restoration activities, so their continued presence is expected. The LOD contains many existing mature trees that were saved during construction and the areas within the critical root zones of these trees were largely not disturbed by construction activities. Invasive species were found primarily in these areas around existing mature trees. These areas of invasive species were present prior to construction. No invasive species were found to be in direct competition with planted vegetation. Invasive vines, such as oriental bittersweet and mile-a-minute often climb up newly planted trees, resulting in mortality. Fortunately, this was not observed at the time of either inspections, but this potential issue will be monitored in the future.

3.4 CONCLUSIONS

The results of monitoring data from 2017 (As-built; Year 1) established a baseline on which the 2019 (Year 3) survey can be compared to. The abundance of cobble throughout the reach with few signs of sedimentation occurring between monitoring years indicates a stable channel post restoration. Of the five dry riffles in 2017, only one remained dry in 2019 with subsurface flow visible. This riffle should continue to be investigated to determine if the subsurface flow is seasonal or if the riffle elevation is too high. The bottom half of the reach, station 11+00 to 18+62, has much greater access to the floodplain, which is evident in the difference between the flood prone area of cross-section 1 and cross-section 2. In Year 3 of post-restoration monitoring, there is no discernable difference in the geomorphologic stability between cross-section 1 with less access to the floodplain and cross-section 2 that has a much larger floodplain. Both cross-sections have remained vertically and laterally stable. Thalweg depths at the two measured cross sections changed by less than 0.5'. The vertical stability performance measure is required in Year 3, and based on these results the project is performing as expected for this performance criteria (Table 11). Overall, the project results in mainly 'Low' or 'Very Low' BEHI scores, meaning that the entire restoration length is also laterally stable. The lateral stability performance measure is required in Year 3, and based on these results the project is performing as expected for this performance criteria (Table 11). Only one short, isolated reach resulted in a high BEHI score, which is not affecting the overall stability of the project. Performing annual invasive plant assessments will allow the County to stay ahead of potential invasive strongholds and also allow for visual assessments of the stream to note any major changes. The visual hydrology assessment will continue each year to assess whether the stream in this area is perennial or ephemeral and how that compares to pre-construction conditions.

Table 11 – Year 3 Required Performance Criteria

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years | Criteria Met |
|--------------------|--------------------|---------------------------------|-------------------------------------------|------------------|----------------------------------------------------|
| 3-Geomorphology | Vertical Stability | Longpro/riffle crest elevations | <0.5 ft thalweg degradation from as-built | AB, 3 | Yes – thalweg riffle crest elevation changes <0.5' |
| | Lateral Stability | BEHI | Moderate or Better | 3 | Yes – All BEHI ratings Low or Very Low |

4 REFERENCES

- Mecklenburg, D. 2006. The Reference Reach Spreadsheet- For Channel Survey Data Management. V 4.3L. Ohio Department of Natural Resources.
- Rosgen, D.L. 2006. Watershed Assessment of River Stability & Sediment Supply (WARSSS). Wildland Hydrology. Pagosa Springs, CO.
- Rosgen, D. 2001. A Practical Method of Computing Streambank Erosion Rate. Proceedings of the Seventh Federal Interagency Sedimentation Conference, Vol. 2, pp. II - 9-15, March 25-29, 2001, Reno, NV.
- Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology. Pagosa Springs, CO. Southerland, M.T., G.M. Rogers, M.J. Kline, R.P. Morgan, D.M. Boward, P.F. Kazyak, R.J.
- Wolman, M.G. 1954. A Method of Sampling Coarse River-bed Material. Transactions of American Geophysical Union 35: 951-956



Year-1 Monitoring Memo for Ring Factory Elementary School TMDL Outfall Repair and Stream Stabilization

EVALUATION DATE: May 29, 2019

SITE LOCATION: Bel Air, Harford County, MD DPW

Background

This memo describes Year-1 conditions at the Ring Factory Elementary School TMDL Outfall Repair and Stream Stabilization project conducted in compliance with the U.S. Army Corps of Engineers 2016-60581-M37 (HA DPW / Ring Factory Elementary / Outfall Construction / TMDL) dated March 16, 2016, for Department of Army (DA). No specific MDE monitoring requirements were indicated in the permitting.

The site is located in Harford County, Maryland, originating at Ring Factory Elementary School. The Tributary, which drains to Plumtree Run is a Use IV-P waterway within the Atkisson Reservoir Sub-Watershed (02130703) and is ultimately within the Bush River watershed (021307). The design limits of the project encompass a total of 1,078 linear feet. The Mainstem originates at a seep upstream of the project limits and flows downstream into a 42" CMP that conveys the Tributary through a residential community. Two pre-existing stormwater management ponds on the school property were retrofitted as part of the project referenced in this memo. The site also contains a stormwater management outfall channel that connects the second storm water management pond to the mainstem stream channel. This outfall channel was repaired and stabilized also as part of the project referenced in this memo.

The project goals defined in the permit focused on reducing in-stream erosion, improve habitat and bedform diversity by constructing a stream with more frequent access to the floodplain, improving vertical stability and providing cover for aquatic fauna. All stream and wetland impacts were to be remediated onsite, and the project proposes to provide a net gain in stream and wetland functions.

The following monitoring tasks were to be performed during the Year1 monitoring:

- Visual Assessment and Field Walk evaluating stability and noting the condition of the channel, floodplain, natural resources and any potential areas of concern.
- Visual assessment of riffle crest and wetland areas.
- Assess species richness and cover by conducting a visual assessment of mortality and natural recruitment to determine vegetative cover.
- Photographic records of vegetation, areas of concern, and overall project.



Year-1 Monitoring Memo for Ring Factory Elementary School TMDL Outfall Repair and Stream Stabilization

Visual Assessment

A visual evaluation of the stream was completed to assess post-construction conditions. The proposed plans were used as a base for taking notes. Notes from this assessment are included on the proposed plans in **Appendix A**.

The Year-1 visual assessment of the stream indicated that the stream restoration has significantly reduced bank erosion along the mainstem while maintaining wetland functions throughout the floodplain. The project has been effective by reducing bank height ratio and creating lateral and vertical stability. The site showed little erosion and all soil stabilization matting remains keyed in, tight, functioning and intact. The mainstem, SWM outfall channel as well as the four small outlet channels along the left bank of the mainstem remain stable and functioning.

There are a few minor areas of concern noted in the visual assessment that include:

- Mid-channel bar at approximate station 0+50
- Appears to be missing a few proposed imbricated boulders at the confluence of the outfall channel at approximate station 2+60
- Mid channel bar at approximate station 2+50
- A tree is laying over the channel at station 3+00, however, it is not disrupting flow but will need to continue to be monitored
- Clay lense is exposed in channel and minor bank erosion is occurring at approximate station 5+05
- A large debris jam at station 5+50 is causing a backwater from approximately station 5+50 to 6+15
- Larger rocks approximately Class I in size have piled up creating a dam at approximate station 8+90
- Subsurface flow between the first and second step pool at approximate station 10+35
- The footbridge at station 4+30 that was supposed to be removed is still present

These areas of potential concern are photographed and included in **Appendix B**.

Riffle Crests and Wetland Areas

A visual assessment of all riffles and wetlands area was completed for documentation. Riffles were all seen to be stable per the proposed design and wetlands appear functioning based on visual observation. Photos and photos locations are included in **Appendix C**.



Year-1 Monitoring Memo for Ring Factory Elementary School TMDL Outfall Repair and Stream Stabilization

Vegetation Assessment and Species Richness

The herbaceous coverage is not meeting the project goal of 85% coverage. The herbaceous coverage has improved from 50% in As-built conditions to 75% in Year 1 monitoring. Bare spots are frequent throughout the floodplain, especially where the haul road was during construction. Bare spots are noted in the visual assessment mapping included in **Appendix D**.

Woody tree planting survival was not strong during the visual assessment of vegetation. Many trees were dead, lost all branches, had been broken or were completely gone with only a planting pit and mulch remaining. Deer presence was evident during the monitoring, and deer browse and rubs on tree plantings was evident throughout the project. Of the 234 trees planted within the project boundaries only 67 have survived past year 1. This is a success rate for planted trees of 29%. Including pre-existing trees there are a total of 110 trees located within the project area.

Invasive Species Assessment

Invasive species are not prevalent within the LOD of the site. A majority of invasive species observed were at the footbridge that was supposed to be removed, per the stream stabilization plan sheets. On the right bank side of the footbridge English Ivy (*Hedera helix*) and Multiflora Rose (*Rosa multiflora*) were observed attached the existing foot bridge. In addition, small patches of Multiflora Rose and Mile-a-minute (*Persicaria perfoliate*) were found within the floodplain. Locations and photos of invasive species is included in **Appendix E**.

Year-2 monitoring will be completed and reported on in 2020.

Sincerely,

WHITNEY BAILEY COX & MAGNANI, LLC

Matthew Hubbard
Project Manager, *Environmental Water Resources*

APPENDIX A
VISUAL ASSESSMENT

INDEX OF SHEETS

| SHEET NO. | DESCRIPTION |
|-----------|----------------------------------------|
| 1 | TITLE SHEET |
| 2 | STORMWATER MANAGEMENT GEOMETRIC LAYOUT |
| 3 | STORMWATER MANAGEMENT PLAN |
| 4-5 | STORMWATER MANAGEMENT PROFILES |
| 6 | STORMWATER MANAGEMENT OUTFALL PROFILE |
| 7-9 | STORMWATER MANAGEMENT DETAILS |
| 10-11 | STORMWATER MANAGEMENT STAKEOUT PLANS |
| 12 | STORMWATER MANAGEMENT SPECIFICATIONS |
| 13-14 | STREAM STABILIZATION GEOMETRIC LAYOUT |
| 15-16 | STREAM STABILIZATION PLANS |
| 17-18 | STREAM STABILIZATION DETAILS |
| 19 | STREAM STABILIZATION PROFILE |
| 20-25 | STREAM STABILIZATION CROSS SECTIONS |
| 26-27 | EROSION AND SEDIMENT CONTROL NOTES |
| 28-29 | EROSION AND SEDIMENT CONTROL DETAILS |
| 30-31 | EROSION AND SEDIMENT CONTROL PLANS |
| 32 | EROSION AND SEDIMENT CONTROL PROFILE |
| 33-35 | LANDSCAPE PLANS |
| 36 | LANDSCAPE DETAILS |
| 37 | DRAINAGE AREA MAP |

Legend:

Red Lettering = Stability Notes

Green Lettering = Vegetation Notes

Purple Lettering = Invasive Species Notes

DEVELOPER'S CERTIFICATION

I/WE HEREBY CERTIFY THAT ALL PROPOSED WORK SHOWN ON THESE CONSTRUCTION DRAWING(S) WILL BE ACCOMPLISHED PURSUANT TO THESE PLANS. I/WE ALSO UNDERSTAND THAT IT IS MY/OUR RESPONSIBILITY TO HAVE THE CONSTRUCTION SUPERVISED AND CERTIFIED, INCLUDING THE SUBMITTAL OF "AS-BUILT" PLANS WITHIN 30 DAYS OF COMPLETION, BY A REGISTERED PROFESSIONAL ENGINEER.

SIGNED: _____
 PRINT NAME: _____
 DATE: _____

AS-BUILT CERTIFICATION

I HEREBY CERTIFY THAT THE FACILITIES SHOWN ON THIS PLAN WERE CONSTRUCTED AS SHOWN ON THE "AS-BUILT" PLANS AND MEETS THE APPROVED PLANS AND SPECIFICATIONS.

SIGNED: _____
 PRINT NAME: _____
 DATE: _____
 P.E. NO.: _____

ENGINEER'S CERTIFICATION

I HEREBY CERTIFY THAT THIS PLAN HAS BEEN PREPARED BY ME, OR UNDER MY SUPERVISION, AND MEETS THE MINIMUM STANDARDS OF THE HARFORD COUNTY DEPARTMENT OF PUBLIC WORKS AND/OR THE UNITED STATES DEPARTMENT OF AGRICULTURE, SOIL CONSERVATION SERVICE, AND/OR THE MARYLAND DEPARTMENT OF THE ENVIRONMENT, WATER MANAGEMENT ADMINISTRATION.

SIGNED: _____
 PRINT NAME: _____
 DATE: _____
 P.E. NO.: _____

FIELD VERIFICATION CERTIFICATION


I HEREBY CERTIFY THAT I COMPLETED A FIELD VERIFICATION TO THE INFORMATION SHOWN ON THE PLANS ON _____ AND THAT THE INFORMATION SHOWN ON THE PLANS IS IN AGREEMENT WITH THE ACTUAL FIELD CONDITIONS.

SIGNED: _____
 PRINT NAME: _____
 DATE: _____

Year 1 (2019) Monitoring - VISUAL ASSESSMENT MAPPING HARFORD COUNTY, MARYLAND

DEPARTMENT OF PUBLIC WORKS BID NO.

RING FACTORY ELEMENTARY SCHOOL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION



LOCATION MAP

SCALE 1" = 600'

Herbaceous
 Vegetation
 Cover
 Project-wide:
 75%

GENERAL NOTES

- SPECIFICATIONS: ALL WORK IS TO BE PERFORMED IN ACCORDANCE MARYLAND STATE HIGHWAY ADMINISTRATIONS STANDARD SPECIFICATIONS FOR CONSTRUCTION AND MATERIALS DATED JULY 2008 AND THE MOST RECENT REVISIONS THEREOF AND ADDITIONS THERETO.
- UTILITIES: UTILITY LOCATIONS SHOWN ON THE PLANS ARE BASED ON LIMITED INFORMATION AVAILABLE. HOWEVER, IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY THE ACCURACY OF THIS INFORMATION. THE COST OF REPAIR OR REPLACEMENT OF ANY SUCH FACILITIES DAMAGED BY THE CONTRACTOR'S OPERATIONS SHALL BE BORNE BY HIM.

CONTACT "MISS UTILITY" AT 1-800-257-7777 AT LEAST FIVE (5) DAYS PRIOR TO THE START OF WORK. THERE SHOULD BE NO EXCAVATION UNTIL THE LOCATIONS OF UNDERGROUND UTILITIES HAVE BEEN DETERMINED.
- STANDARD DETAILS: REFERENCE MADE TO STANDARDS ARE TAKEN FROM THE HARFORD COUNTY ROAD CODE "BOOK OF STANDARD DETAILS" AND FROM "THE MARYLAND STATE HIGHWAY ADMINISTRATION'S BOOK OF STANDARDS-HIGHWAY AND INCIDENTAL STRUCTURES". IT WILL BE THE CONTRACTOR'S RESPONSIBILITY THAT THE STANDARD DRAWINGS IN HIS POSSESSION ARE THE LATEST REVISED STANDARDS UP TO AND INCLUDING THE DATE OF THE ADVERTISEMENT OF THIS CONTRACT.
- RIGHT-OF-WAY LINES: RIGHT-OF-WAY LINES SHOWN ON THESE PLANS DO NOT INCLUDE EASEMENTS. THEY ARE FOR ASSISTANCE IN INTERPRETING THE PLANS ONLY. THESE LINES DO NOT REPRESENT THE OFFICIAL PROPERTY ACQUISITION LINES. FOR OFFICIAL FEE RIGHT-OF-WAY AND EASEMENT INFORMATION, SEE THE APPROPRIATE RIGHT-OF-WAY PLATS.
- SOIL CONSERVATION: THE CONTRACTOR SHALL NOT DISTURB THE EXISTING VEGETATION OUTSIDE THE LIMITS OF DISTURBANCE. STAGING AND STOCKPILING WILL BE ALLOWED WHERE INDICATED ON THE PLANS. SOIL STABILIZATION WILL CONFORM TO 2011 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL. WASTE EXCAVATION SHALL BE DISPOSED OF AT A SITE WITH AN APPROVED SEDIMENT CONTROL PLAN AND PERMIT.
- THE CONTRACTOR IS RESPONSIBLE FOR RESTORING, REPAIRING, OR RECONSTRUCTING EXISTING SITE FEATURES (I.E. SIDEWALKS, CURB/GUTTER, FENCING, PAVING, LIGHTING, UTILITIES, ETC.) THAT ARE DAMAGED AS A RESULT OF THE PROJECT WORK.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR PRESERVING EXISTING PROPERTY MARKERS. EXISTING PROPERTY MARKERS THAT ARE DISTURBED AS A RESULT OF THE CONTRACTOR'S OPERATIONS SHALL BE RESET BY A REGISTERED LAND SURVEYOR AT THE CONTRACTOR'S SOLE EXPENSE.
- SURVEYS:

COORDINATES AND BEARINGS SHOWN HEREON ARE REFERENCE TO THE MARYLAND COORDINATE SYSTEM (NAD 83/91) AND ARE BASED ON THE FOLLOWING NATIONAL GEODETIC SURVEY CONTROL MONUMENTS:

JV6313 TT7/21 AZMK 667735.97 1502895.74
JB6280 RING 673440.68 1497878.62

ELEVATIONS SHOWN HEREON ARE REFERRED TO THE NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD'88) WITH LOCAL REFERENCE TO THE FOLLOWING NATIONAL GEODETIC SURVEY CONTROL MONUMENTS:

JV6313 TT7/21 AZMK 324.88
JV6280 RING 290.23

ONLY THOSE CONTROL POINTS SHOWN ON THESE PLANS ARE TO BE USED FOR THE CONSTRUCTION OF THIS PROJECT.
- MARYLAND DEPARTMENT OF THE ENVIRONMENT CONSIDERS THIS STREAM AS A USE IV-P STREAM PURSUANT TO WHICH IN-STREAM WORK IS PROHIBITED FROM MARCH 1 TO MAY 31.

HARFORD COUNTY STORMWATER MANAGEMENT BILLING # 99975

THESE PLANS HAVE BEEN REVIEWED BY HARFORD COUNTY AND MEET THE TECHNICAL REQUIREMENTS FOR STORMWATER QUANTITY AND/OR QUALITY MANAGEMENT ONLY.

REVIEWED FOR TECHNICAL SUFFICIENCY:
 STORMWATER MANAGEMENT
 REVIEWED AND APPROVAL RECOMMENDED:
 CHIEF ENGINEER
 APPROVAL RECOMMENDED:
 DEPUTY DIRECTOR OF PUBLIC WORKS
 APPROVED:
 DIRECTOR OF PUBLIC WORKS

REVIEWED AND APPROVAL RECOMMENDED:
 PROJECT ENGINEER
 REVIEWED AND APPROVAL RECOMMENDED:
 CHIEF ENGINEER
 APPROVAL RECOMMENDED:
 DEPUTY DIRECTOR OF PUBLIC WORKS
 APPROVED:
 DIRECTOR OF PUBLIC WORKS

OWNER:
 HARFORD COUNTY BOARD OF EDUCATION

 DEVELOPER/APPLICANT:
 HARFORD COUNTY DEPARTMENT OF PUBLIC WORKS
 DIVISION OF HIGHWAYS AND STORMWATER MANAGEMENT
 212 SOUTH BOND STREET, 3RD FLOOR
 BEL AIR, MD 21014
 410-638-3545
 CONTACT: NAVEED SHAH


PROFESSIONAL CERTIFICATION

I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND, LICENSE NO. 16142, EXPIRATION DATE: 8/17/2018.

WALLACE MONTGOMERY
 ENGINEERS • PLANNERS • SURVEYORS • CONSTRUCTION MANAGERS
 10150 York Road, Suite 200
 Hunt Valley, Maryland 21030
 410.494.9093 Tel / 410.667.0925 Fax
 www.WallaceMontgomery.com


CHESAPEAKE
 ENVIRONMENTAL MANAGEMENT INC.
 Applying Practical Science to Improve Communities
 42 N. Main Street
 Bel Air, MD 21014
 Phone: (410) 893-9016
 Fax: (410) 893-9380
 E-mail: info@cemscience.com

TAX MAP : ADC MAP : HCC BILLING ID No. : HCC DWG ID No. : SCALE 1"=600'



SITE NOTES:

1. ALL SURVEY DATA, GPS DATA INCLUDING WETLAND DELINEATIONS AND OBSERVED WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA OFFSITE PROVIDED BY WALLACE MONTGOMERY.
2. ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE ATRISSON RESERVOIR WATERSHED (02130703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
3. SOILS ON SITE INCLUDE A MIX OF CcB2 & CcC2 (CHESTER SILT LOAM), CcC2 & CcC3 (GLENELG LOAM) AND GmB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
4. SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPES.
5. THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
6. THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
7. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
8. SEE SHEETS 26 THROUGH 32 FOR COMPLETE LIMITS OF DISTURBANCE, ACCESS PATHS, AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK.
9. COORDINATE CONSTRUCTION SCHEDULES AND ACCESS FOR ALL WORK AS NECESSARY. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
10. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD. ALL DISTURBED AREAS SHALL BE REPLANTED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 36).



LEGEND

| | | | |
|--------------------|-----------|-------------------------------------|-----------|
| EXISTING CONTOURS | — — — — — | PROPOSED RIFFLE GRADE CONTROL STONE | — — — — — |
| PROPOSED CONTOURS | — — — — — | PROPOSED ROCK TOE PROTECTION STONE | — — — — — |
| WETLAND | — — — — — | EX. THALWEG | — — — — — |
| WATERS OF THE U.S. | — — — — — | PROPOSED THALWEG | — — — — — |
| WETLAND BUFFER | — — — — — | | |
| STREAM BUFFER | — — — — — | | |
| WOODS LINE | — — — — — | | |



PROFESSIONAL CERTIFICATION

I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.

LICENSE NO.: 32519
EXPIRATION DATE: 06/10/2017



DATUM: NAD 83/91 Horizontal
NAVD 88 Vertical

CHESAPEAKE
ENVIRONMENTAL MANAGEMENT, INC.
Applying Practical Science to Improve Communities

42 N. Main Street
Bel Air, MD 21014
Phone: (410) 893-9016
Fax: (410) 893-9380
E-mail: info@cemscience.com





WALLACE MONTGOMERY
ENGINEERS-PLANNERS-SURVEYORS-CONSTRUCTION MANAGERS
10150 York Road, Suite 200
Hunt Valley, Maryland 21030
410.494.9093 Tel / 410.667.0925 Fax
www.WallaceMontgomery.com

| Revisions |
|-----------|
| |
| |
| |

| | |
|---------------------------------------------------------------------------------------------------------------------------------|----------------------|
| HARFORD COUNTY, MARYLAND | |
| RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION STREAM STABILIZATION PLAN | |
| Drawn By : NML | Contract No : _____ |
| Designed By : SAM | Scale : 1"=20' |
| Reviewed By : SAM | Sheet 15 Of 37 |
| | Date : NOVEMBER 2016 |

MATCHLINE - SEE SHEET 16 OF 37

TAX MAP : HCG BILLING ID No. : HCG DWG ID No. : SCALE: 1"=20'



Foot Bridge was not removed as instructed on plans

Banks of stream very well vegetated and stable

Stable

Stable

Few imbricated boulders seem to be missing

Invasive Multiflora present

Bare vegetation

Exposed clay & minor erosion

EXISTING FOOT BRIDGE (TO BE REMOVED AND DISPOSED OF AT AN APPROVED OFFSITE LOCATION)

WITH GEOTEXTILE 10 MIX OF CLASS I RIPRAP AND GRAVEL/COBBLE MIX DOWN TO THE PROPOSED STREAM CHANNEL

PROPOSED RIFLE GRADE CONTROL STRUCTURES INSTALLED AT DOWNSTREAM LIMIT OF RIFLE SEGMENTS (SEE DETAIL SHEET 17)

PROPOSED COIR (COCONUT) FIBER MATTING TO STABILIZE BANKS WITH ALTERNATING LIVE AND DEAD STAKES (SEE STANDARD CROSS SECTIONS AND DETAIL SHEET 18)

PROPOSED IMBRICATED RIPRAP WALL TO BE EXTENDED TO EXISTING HEADWALL

PROPOSED ROCK TOE PROTECTION (SEE DETAIL SHEET 17)

Tree down over channel

Mid-channel bar

Pretty bare herb. vegetation

Invasive Mile-a-minute present

Mid-channel bar

Haul Road herb. Vegetation weak

- SITE NOTES**
1. ALL SURVEY DATA, GPS DATA INCLUDING WETLAND DELINEATION, PROVIDED BY WALLACE MONTGOMERY ENGINEERS, PLANNERS, SURVEYORS, CONSTRUCTION MANAGERS.
 2. HORIZONTAL NAD83 U.S. POINTS, WITHIN 100 FEET OF THE STREAM CHANNEL, WERE ADJUSTED DURING THE SURVEY.
 3. CHESTER COUNTY & CC2 (CHESTER COUNTY) GLENELG SOILS ARE PRESENT ALONG THE STREAM WETLANDS.
 4. THE STREAM WETLANDS ARE ESTABLISHED FEM/CRITICAL AREA.
 5. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
 6. SEE SHEETS 26 THROUGH 32 FOR COMPLETE LIMITS OF DESIGN AND CONTROL MEASURES FOR THE POND RETROFIT WORK. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE POND #2 RETROFIT WORK.
 7. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE WETLANDS AND REPLANT IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 36).

LEGEND

| | |
|--------------------|------------------------------------|
| EXISTING CONTOURS | PROPOSED RIFLE GRADE CONTROL STONE |
| PROPOSED CONTOURS | PROPOSED ROCK TOE PROTECTION STONE |
| WETLAND | EX. THALWEG |
| WATERS OF THE U.S. | PROPOSED THALWEG |
| WETLAND BUFFER | |
| STREAM BUFFER | |
| WOODS LINE | |



PROFESSIONAL CERTIFICATION
 I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.
 LICENSE NO.: 32519
 EXPIRATION DATE: 06/10/2017

CHESAPEAKE ENVIRONMENTAL MANAGEMENT, INC.
 Applying Practical Science to Improve Communities

42 N. Main Street
 Bel Air, MD 21014
 Phone: (410) 893-9016
 Fax: (410) 893-9380
 E-mail: info@cemsience.com

WALLACE MONTGOMERY
 ENGINEERS-PLANNERS-SURVEYORS-CONSTRUCTION MANAGERS
 10150 York Road, Suite 200
 Hunt Valley, Maryland 21030
 410.494.9093 Tel / 410.667.0925 Fax
 www.WallaceMontgomery.com

DATUM: NAD 83/91 Horizontal
 NAVD 88 Vertical

Revisions

| | |
|--|--|
| | |
| | |
| | |

HARFORD COUNTY, MARYLAND
 RING FACTORY ELEMENTARY SCHOOL TMDL
 SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION PLAN


Drawn By : NML
 Designed By : SAM
 Reviewed By : SAM

Contract No :
 Scale : 1"=20'
 Sheet 16 Of 37
 Date : NOVEMBER 2016


ADC MAP : TAX MAP : HCG BILLING ID No. : HCG DWG ID No. :

APPENDIX B
AREAS OF CONCERN PHOTOS

Year 1 (2019) Monitoring - Areas of Concern Photo Log Location Mapping



1. WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA OFFSITE PROVIDED BY WALLACE MONTGOMERY.
2. SURVEY CONTROL INFORMATION: HORIZONTAL NAD83 US FEET, VERTICAL NAVD88 IS FEET.
3. ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE AYKISSON RESERVOIR WATERSHED (02130703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
4. SOILS ON SITE INCLUDE A MFC OF CcB2 & CcC2 (CHESTER SILT LOAM), GcC2 & GcC3 (GLENELG OAM) AND GcB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
5. SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPES.
6. THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
7. THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
8. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
9. SEE SHEETS 26 THROUGH 32 FOR COMPLETE UNITS OF DISTURBANCE, ACCESS PATHS AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
10. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD ALL DISTURBED AREAS SHALL BE REPLANTED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 35).



MATCHLINE - SHEET 16 OF 37

LEGEND

| | | | |
|--------------------|---------|-------------------------------------|---------|
| EXISTING CONTOURS | --- | PROPOSED RIFFLE GRADE CONTROL STONE | ---o--- |
| PROPOSED CONTOURS | --- | PROPOSED ROCK TOE PROTECTION STONE | ---o--- |
| WETLAND | ---o--- | EX. THALWEG | --- |
| WATERS OF THE U.S. | ---o--- | PROPOSED THALWEG | --- |
| WETLAND BUFFER | ---o--- | | |
| STREAM BUFFER | ---o--- | | |
| WOODS LINE | --- | | |



PROFESSIONAL CERTIFICATION

I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.

LICENSE NO.: 92519
EXPIRATION DATE: 06/19/2021

0 20 40 60

DATUM: NAD 83/91 Horizontal
NAVD 88 Vertical

CHESAPEAKE
Applying Practical Science to Improve Communities

42 N. Main Street
Bel Air, MD 21014
Phone: (410) 893-9016
Fax: (410) 893-9380
E-mail: info@cmscience.com

WALLACE MONTGOMERY
ENGINEERS • PLANNERS • SURVEYORS • CONSTRUCTION MANAGERS

10150 York Road, Suite 200
Hunt Valley, Maryland 21030
410.494.9093 Tel / 410.667.0925 Fax
www.WallaceMontgomery.com

A Licensed Liability Partnership

| Revisions |
|-----------|
| |

| HARFORD COUNTY, MARYLAND | |
|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|
| RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION STREAM STABILIZATION PLAN | |
| Drawn By: <u>NML</u> | Contract No: _____ |
| Designed By: <u>SAM</u> | Scale: _____ 1"=20' |
| Reviewed By: <u>SAM</u> | Sheet: <u>15</u> Of <u>37</u> |
| | Date: <u>NOVEMBER 2016</u> |

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Areas of Concern Photo Log



Photo 1 - Mid channel bar at station 0+50 – Minor Concern



Photo 2 - Bar forming and imbricated boulders missing at station 2+45
– Moderate Concern



Photo 3 - Tree down across channel at station 3+00 – Minor Concern



Photo 4 - Minor erosion at station 3+80 – Moderate Concern

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Areas of Concern Photo Log



Photo 5 - Bridge to be removed per plans is not removed and covered in invasive species at station 4+30 – Moderate Concern



Photo 6 - Small bar forming at station 4+75 – Minor Concern



Photo 7 - Erosion under matting exposing clay layer at station 5+00 – Minor Concern



Photo 8 - Very large debris jam causing backwater at station 5+50 – Moderate Concern

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Areas of Concern Photo Log







Photo 9 - Rocks piled up creating small dam at station 9+00 – Minor Concern



Photo 10 - Subsurface flow at station 10+25 – Minor Concern

APPENDIX C
***RIFFLE CREST AND WETLAND
PHOTOS***

Year 1 (2019) Monitoring - Riffle Crest and Wetland Photo Log Location Mapping



- SITE NOTES:**
1. ALL SURVEY DATA, GPS DATA INCLUDING WETLAND DELINEATIONS AND OBSERVED WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA OF SITE PROVIDED BY WALLACE MONTGOMERY. SURVEY CONTROL INFORMATION: HORIZONTAL: 4083 US FEET, VERTICAL: NAVD88 US FEET.
 2. ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE ATRISSON RESERVOIR WATERSHED (0230703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
 3. SOILS ON SITE INCLUDE A MIX OF CcB2 & CcC2 (CHESTER SILT LOAM), GcC2 & GcC3 (GENEGLOAM) AND GcB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
 4. SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPE.
 5. THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
 6. THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
 7. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
 8. SEE SHEETS 26 THROUGH 32 FOR COMPLETE LIMITS OF DISTURBANCE, ACCESS PATHS AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK. COORDINATE CONSTRUCTION SCHEDULES AND ACCESS FOR ALL WORK AS NECESSARY.
 9. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
 10. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD. ALL DISTURBED AREAS SHALL BE REPAIRED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 36).

THALWEG - SEE SHEET 15 OF 37

| LEGEND | |
|--------------------------------------|---------|
| EXISTING CONTOURS | --- --- |
| PROPOSED CONTOURS | --- --- |
| WETLAND | --- --- |
| WATERS OF THE U.S. | --- --- |
| WETLAND BUFFER | --- --- |
| STREAM BUFFER | --- --- |
| WOODS LINE | --- --- |
| PROPOSED RIFFILE GRADE CONTROL STONE | --- --- |
| PROPOSED ROCK TOE PROTECTION STONE | --- --- |
| EX. THALWEG | --- --- |
| PROPOSED THALWEG | --- --- |



PROFESSIONAL CERTIFICATION
 I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.
 LICENSE NO.: 3519
 EXPIRATION DATE: 06/30/2024



DATUM: NAD 83/91 Horizontal
 NAVD 88 Vertical


WALLACE MONTGOMERY
 ENGINEERS - PLANNERS - SURVEYORS - CONSTRUCTION MANAGERS
 10150 York Road, Suite 200
 Hunt Valley, Maryland 21030
 410.484.9093 Tel / 410.667.0925 Fax

| Revisions |
|-----------|
| |
| |
| |


| | |
|---------------------------------------------------------------------------------------------------------------------------------|--------------------|
| HARFORD COUNTY, MARYLAND | |
| RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION STREAM STABILIZATION PLAN | |
| Drawn By: NML | Contract No: _____ |
| Designed By: SAM | Scale: 1"=20' |
| Reviewed By: SAM | Sheet 16 of 37 |

ADC MAP : TAX MAP : HCC B.L. - LING ID NO. : HCC DWG ID NO. :

Year 1 (2019) Monitoring - Riffle Crest and Wetland Photo Log Location Mapping



1. ALL SURVEY DATA, GPS DATA INCLUDING WETLAND DELINEATION AND OBSERVED WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA OFFSITE PROVIDED BY WALLACE MONTGOMERY.
2. SURVEY CONTROL INFORMATION: HORIZONTAL NAD83 US FEET, VERTICAL NAVD88 IS FEET.
3. ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE AYKISSON RESERVOIR WATERSHED (02130703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
4. SOILS ON SITE INCLUDE A MIX OF CcB2 & CcC2 (CHESTER SILT LOAM), GcC2 & GcC3 (GLENELG OAM) AND GcB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
5. SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPES.
6. THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
7. THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
8. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
9. SEE SHEETS 26 THROUGH 32 FOR COMPLETE UNITS OF DISTURBANCE, ACCESS PATHS AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK. COORDINATE CONSTRUCTION SCHEDULES AND ACCESS FOR ALL WORK AS NECESSARY. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
10. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD. ALL DISTURBED AREAS SHALL BE REPLANTED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 35).



MATCHLINE - SEE SHEET 15 OF 37

LEGEND

| | | | |
|--------------------|---------|-------------------------------------|---------|
| EXISTING CONTOURS | --- | PROPOSED RIFFLE GRADE CONTROL STONE | ---o--- |
| PROPOSED CONTOURS | --- | PROPOSED ROCK TOE PROTECTION STONE | ---o--- |
| WETLAND | ---o--- | EX. THALWEG | --- |
| WATERS OF THE U.S. | ---o--- | PROPOSED THALWEG | --- |
| WETLAND BUFFER | ---o--- | | |
| STREAM BUFFER | ---o--- | | |
| WOODS LINE | --- | | |



PROFESSIONAL CERTIFICATION
I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DU/ LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.
LICENSE NO.: 92519
EXPIRATION DATE: 06/19/2021

0 20 40 60

CHESAPEAKE
Applying Practical Science to Improve Communities

42 N. Main Street
Bel Air, MD 21014
Phone: (410) 893-9016
Fax: (410) 893-9380
E-mail: info@cmscience.com

DATUM: NAD 83/91 Horizontal
NAVD 88 Vertical

WM WALLACE MONTGOMERY
ENGINEERS • PLANNERS • SURVEYORS • CONSTRUCTION MANAGERS
10150 York Road, Suite 200
Hunt Valley, Maryland 21030
410.494.9093 Tel / 410.667.0925 Fax
www.WallaceMontgomery.com A Licensed Liability Partnership

| Revisions |
|-----------|
| |

| HARFORD COUNTY, MARYLAND | |
|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|
| RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION STREAM STABILIZATION PLAN | |
| Drawn By: <u>NML</u> | Contract No: _____ |
| Designed By: <u>SAM</u> | Scale: _____ 1"=20' |
| Reviewed By: <u>SAM</u> | Sheet: <u>15</u> Of <u>37</u> |
| | Date: <u>NOVEMBER 2016</u> |

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 1 - Riffle crest at station 0+60



Photo 2 - Riffle crest at station 0+90



Photo 3 - Riffle crest at station 1+20



Photo 4 - Riffle crest at station 1+50

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 5 - Riffle crest at station 1+80



Photo 6 - Riffle crest at station 2+25



Photo 7 - Riffle crest at station 2+55



Photo 8 - RSC weir crests in the RSC channel from stormwater pond

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 9 - Riffle crest at station 2+75



Photo 10 - Riffle crest at station 2+85



Photo 11 - Riffle crest at station 3+35



Photo 12 - Riffle crest at station 3+60

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 13 - Riffle crest at station 3+75



Photo 14 - Riffle crest at station 3+80



Photo 15 - Riffle crest at station 4+20



Photo 16 - Riffle crest at footbridge

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 17 - Riffle crest at station 4+70 with small bar forming



Photo 18 - Riffle crest at station 4+85



Photo 19 - Riffle crest at station 5+10



Photo 20 - Riffle crest at station 5+65

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 21 - Riffle crest at station 5+90



Photo 22 - Riffle crest at station 6+15



Photo 23 - Riffle crest at station 6+30



Photo 24 - Riffle crest at station 7+00

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 25 - Riffle crest at station 7+65



Photo 26 - Riffle crest at station 8+00



Photo 27 - Riffle crest at station 8+25



Photo 28 - Riffle crest at station 8+60

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 29 - Riffle crest at station 9+30



Photo 30 - Riffle crest at station 9+50



Photo 31 - Riffle crest at station 9+60



Photo 32 - Riffle crest at station 9+75

Ring Factory Elementary School Stream and Outfall Restoration Monitoring
Riffle Crest and Existing Wetlands Photo Log



Photo 33 - Riffle crest at station 10+60



Photo 34 - Existing wetland




Photo 35 - Existing wetland




Photo 36 - Existing wetland

APPENDIX D
VEGETATION PHOTOS

Year 1 (2019) Monitoring - Vegetation Photo Log Location Mapping



1. WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA OFFSITE PROVIDED BY WALLACE MONTGOMERY.
2. SURVEY CONTROL INFORMATION: HORIZONTAL NAD83 US FEET, VERTICAL NAVD88 IS FEET.
3. ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE AYKISSON RESERVOIR WATERSHED (02130703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
4. SOILS ON SITE INCLUDE A MIX OF CcB2 & CcC2 (CHESTER SILT LOAM), GcC2 & GcC3 (GLENELG OAM) AND GcB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
5. SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPES.
6. THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
7. THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
8. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
9. SEE SHEETS 26 THROUGH 32 FOR COMPLETE UNITS OF DISTURBANCE, ACCESS PATHS AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
10. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD ALL DISTURBED AREAS SHALL BE REPLANTED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 35).



MATCHLINE TO SHEET 16 OF 37

LEGEND

| | | | |
|--------------------|---------|-------------------------------------|---------|
| EXISTING CONTOURS | --- | PROPOSED RIFFLE GRADE CONTROL STONE | ---o--- |
| PROPOSED CONTOURS | --- | PROPOSED ROCK TOE PROTECTION STONE | ---o--- |
| WETLAND | ---o--- | EX. THALWEG | --- |
| WATERS OF THE U.S. | ---o--- | PROPOSED THALWEG | --- |
| WETLAND BUFFER | ---o--- | | |
| STREAM BUFFER | ---o--- | | |
| WOODS LINE | --- | | |



PROFESSIONAL CERTIFICATION
I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.
LICENSE NO.: 92519
EXPIRATION DATE: 06/19/2021

0 20 40 60

CHESAPEAKE
Applying Practical Science to Improve Communities

42 N. Main Street
Bel Air, MD 21014
Phone: (410) 893-9016
Fax: (410) 893-9380
E-mail: info@cmscience.com

DATUM: NAD 83/91 Horizontal
NAVD 88 Vertical

WALLACE MONTGOMERY
ENGINEERS • PLANNERS • SURVEYORS • CONSTRUCTION MANAGERS
10150 York Road, Suite 200
Hunt Valley, Maryland 21030
410.494.9093 Tel / 410.667.0925 Fax
www.WallaceMontgomery.com

| Revisions |
|-----------|
| |

| | |
|-------------------------------------------------------------------------------------------------------------|-------------------------------|
| HARFORD COUNTY, MARYLAND | |
| RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION PLAN | |
| Drawn By: <u>NML</u> | Contract No: _____ |
| Designed By: <u>SAM</u> | Scale: <u>1"=20'</u> |
| Reviewed By: <u>SAM</u> | Sheet: <u>15</u> Of <u>37</u> |
| | Date: <u>NOVEMBER 2016</u> |

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Vegetation Photo Log



Photo 1 – Representative - Ground cover has improved from As Built Monitoring



Photo 2 - Bare spot



Photo 3 - Bare spot



Photo 4 - Bare spot – Most bare spots are located at the downstream extents of the project

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Vegetation Photo Log



Photo 5 - Bare spots



Photo 6 - Bare spot



Photo 7 - Bare spots



Photo 8 - Bare spot

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Vegetation Photo Log



Photo 9 - Bare spots



Photo 10 - Bare spots with minor erosion



Photo 11 - Bare spot extending through most of right bank where the access road was located



Photo 12 - Bare spot

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Vegetation Photo Log



Photo 13 - Bare spot and dying planted trees



Photo 14 – Representative ground cover and healthy existing trees



Photo 15 - Representative ground cover with healthy planted trees



Photo 16 – Small bare spots

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Vegetation Photo Log



Photo 17- Representative - Good ground cover but some planted trees are dying in the photographed area




Photo 18 - Bare spot




Photo 19 – Representative – Good ground cover with healthy existing and planted trees towards upstream extents of project

APPENDIX E
INVASIVE SPECIES PHOTOS

Year 1 (2019) Monitoring - Invasive Species Photo Log Location Mapping



1. ALL SURVEY DATA, GPS DATA INCLUDING WETLAND DELINEATION AND OBSERVED WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA OFFSITE PROVIDED BY WALLACE MONTGOMERY.
2. SURVEY CONTROL INFORMATION: HORIZONTAL NAD83 US FEET, VERTICAL NAVD88 IS FEET.
3. ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE AYKISSON RESERVOIR WATERSHED (02130703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
4. SOILS ON SITE INCLUDE A MIX OF CcB2 & CcC2 (CHESTER SILT LOAM), GcC2 & GcC3 (GLENELG OAM) AND GcB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
5. SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPES.
6. THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
7. THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
8. SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
9. SEE SHEETS 26 THROUGH 32 FOR COMPLETE UNITS OF DISTURBANCE, ACCESS PATHS AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK. CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
10. MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD ALL DISTURBED AREAS SHALL BE REPLANTED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 35).



MATCHLINE - SEE SHEET 16 OF 37

LEGEND

| | | | |
|--------------------|---------|-------------------------------------|---------|
| EXISTING CONTOURS | --- | PROPOSED RIFFLE GRADE CONTROL STONE | ---o--- |
| PROPOSED CONTOURS | --- | PROPOSED ROCK TOE PROTECTION STONE | ---o--- |
| WETLAND | ---o--- | EX. THALWEG | --- |
| WATERS OF THE U.S. | ---o--- | PROPOSED THALWEG | --- |
| WETLAND BUFFER | ---o--- | | |
| STREAM BUFFER | ---o--- | | |
| WOODS LINE | --- | | |



PROFESSIONAL CERTIFICATION
I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DU/ LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.
LICENSE NO.: 92519
EXPIRATION DATE: 06/19/2021

0 20 40 60

CHESAPEAKE
Applying Practical Science to Improve Communities

42 N. Main Street
Bel Air, MD 21014
Phone: (410) 893-9016
Fax: (410) 893-9380
E-mail: info@cmscience.com





DATUM: NAD 83/91 Horizontal
NAVD 88 Vertical

WALLACE MONTGOMERY
ENGINEERS • PLANNERS • SURVEYORS • CONSTRUCTION MANAGERS
10150 York Road, Suite 200
Hunt Valley, Maryland 21030
410.494.9093 Tel / 410.667.0925 Fax
www.WallaceMontgomery.com

| Revisions |
|-----------|
| |

| | |
|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|
| HARFORD COUNTY, MARYLAND | |
| RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION STREAM STABILIZATION PLAN | |
| Drawn By: <u>NML</u> | Contract No: _____ |
| Designed By: <u>SAM</u> | Scale: <u>1"=20'</u> |
| Reviewed By: <u>SAM</u> | Sheet: <u>15</u> Of <u>37</u> |
| | Date: <u>NOVEMBER 2016</u> |

Year 1 (2019) Monitoring - Invasive Species Photo Log Location Mapping



MATCHLINE - SEE SHEET 15 OF 37

- SITE NOTES:**
- ALL SURVEY DATA, GPS DATA INCLUDING WETLAND DELINEATIONS AND OBSERVED WATERS OF THE U.S. AND ADDITIONAL BASE GIS DATA PROVIDED BY WALLACE MONTGOMERY. SURVEY CONTROL INFORMATION: HORIZONTAL: 4083 US FEET, VERTICAL: NAVD88 US FEET.
 - ALL DELINEATED STREAMS ARE USE 1V-P STREAMS, WITHIN THE ATRISSON RESERVOIR WATERSHED (0230703). ALL IN-STREAM WORK SHALL NOT BE CONDUCTED DURING THE CLOSURE PERIOD OF MARCH 1 THROUGH MAY 31, INCLUSIVE, DURING ANY YEAR.
 - SOILS ON SITE INCLUDE A MIX OF CcB2 & CcC2 (CHESTER SILT LOAM), GcC2 & GcC3 (GENELG LOAM) AND GcB (GLENVILLE SILT LOAM). CHESTER AND GLENELG SOILS ARE IN HYDROLOGIC GROUP B. GLENVILLE SOILS ARE IN HYDROLOGIC GROUP C.
 - SLOPES GREATER THAN 25% EXIST ALONG THE STREAM WITHIN ALL OF THE SOIL TYPE.
 - THE SITE IS NOT LOCATED WITHIN THE ESTABLISHED FEMA 100-YEAR FLOODPLAIN.
 - THE SITE IS NOT LOCATED WITHIN THE CRITICAL AREA.
 - SEE SHEETS 2 THROUGH 12 FOR POND RETROFIT WORK.
 - SEE SHEETS 26 THROUGH 32 FOR COMPLETE LIMITS OF DISTURBANCE, ACCESS PATHS AND EROSION AND SEDIMENT CONTROL MEASURES FOR THE POND RETROFIT WORK. COORDINATE CONSTRUCTION SCHEDULES AND ACCESS FOR ALL WORK AS NECESSARY.
 - CONTRACTOR TO UTILIZE STAGING AND STOCKPILE AREAS FOR THE STREAM STABILIZATION WORK AS WILL BE USED FOR THE POND #2 RETROFIT WORK.
 - MINIMIZE TREE REMOVAL AS MUCH AS POSSIBLE WITHIN THE LOD. ALL DISTURBED AREAS SHALL BE REPAIRED IN ACCORDANCE WITH THE PLANTING PLANS (SEE SHEETS 33 THROUGH 36).

LEGEND

| | | | |
|--------------------|-----|-------------------------------------|-----|
| EXISTING CONTOURS | --- | PROPOSED RIFFLE GRADE CONTROL STONE | --- |
| PROPOSED CONTOURS | --- | PROPOSED ROCK TOE PROTECTION STONE | --- |
| WETLAND | --- | EX. THALWEG | --- |
| WATERS OF THE U.S. | --- | PROPOSED THALWEG | --- |
| WETLAND BUFFER | --- | | |
| STREAM BUFFER | --- | | |
| WOODS LINE | --- | | |



PROFESSIONAL CERTIFICATION
 I HEREBY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND.
 LICENSE NO.: 3519
 EXPIRATION DATE: 06/30/2024



DATUM: NAD 83/91 Horizontal
 NAVD 88 Vertical

WALLACE MONTGOMERY
 ENGINEERS - PLANNERS - SURVEYORS - CONSTRUCTION MANAGERS
 10150 York Road, Suite 200
 Hunt Valley, Maryland 21030
 410.484.9093 Tel / 410.667.0925 Fax

| | | | |
|--------------|-----|---------------------------------------------------------------------------------------------------------------------------------|----------|
| Revisions | | HARFORD COUNTY, MARYLAND | |
| | | RING FACTORY ELEMENTARY SCHOOL TMDL SWM POND RETROFIT, OUTFALL REPAIR, AND STREAM STABILIZATION STREAM STABILIZATION PLAN | |
| Drawn By: | NML | Contract No.: | |
| Designed By: | SAM | Scale: | 1"=20' |
| Reviewed By: | SAM | Sheet: | 16 of 37 |

ADC MAP : TAX MAP : HCC B.L.-ING ID NO. : HCC DWG ID NO. :

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Invasive Species Photo Log



Photo 1 - Mile a minute



Photo 2 - Multiflora rose



Photo 3 - Mile a minute



Photo 4 - Multiflora rose and mile a minute

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Invasive Species Photo Log



Photo 5 - English Ivy on existing footbridge that should be removed per plans



Photo 6 - Multiflora rose next to existing footbridge



Photo 7 - Mile a minute



Photo 8 - Multiflora rose

Ring Factory Elementary School Stream and Outfall Restoration Monitoring: YEAR 1
Invasive Species Photo Log



Photo 9 - Mile a minute near and in the stream channel



Ecotone, Inc.
410.420.2600 (P)
410.420.6983 (F)

August 26, 2019

Nick Ozburn
U.S. Army Corps of Engineers
Baltimore District Office
2 Hopkins Plaza
Baltimore, MD 21201

**RE: Bear Cabin Branch Stream Restoration - Permit: 2017-60285
Year Two Monitoring Report**

Dear Mr. Ozburn,

Ecotone Inc. has completed Year Two monitoring of the Bear Cabin Branch Stream Restoration project located on Grafton Shop Road in Bel Air in Harford County. Based on the survey conducted May 3, 2019, it is concluded that the goals of the stream restoration are being met.

Background

Prior to construction, Bear Cabin Branch (Use IV) was suffering from accelerated bank erosion and meander migration. The banks were exhibiting high to extreme bank erodibility with very little rooting depth or density, bank angles were greater than seventy degrees, and they were devoid of any effective surface protection. This stream restoration project focused on remedying these problems by reconnecting the channel to the floodplain to decrease shear stress on the banks and reduce sediment loads. The creation of non-tidal wetlands, establishment of a riparian buffer, and improvement of water quality and habitat through stream re-alignment within the Atkisson Reservoir watershed were also goals of the project. In-stream woody structures, such as log vanes and toe wood, were used in the design to introduce woody material to the system. Log vanes were used to assist in grade control within the stream, and toe wood was used to increase roughness and streambank stability along meander bends. Woody structures were also placed in the stream buffer to increase habitat and provide roughness in the floodplain. Streambanks were graded to provide floodplain connectivity while the floodplain features extensive microtopography to allow the stream to dissipate energy during high flows and provide habitat. To further assist with streambank stability, sod and coir matting were used. Oxbow and non-tidal wetlands were created to provide habitat and promote diversity within the reach. Post-construction, this project reestablished approximately 2,970 linear feet of perennial stream and 12.6 acres of wetlands. The stream flow classification for Bear Cabin Branch, before and after construction, is perennial.

Vegetation Survey

Grass seed and coir matting were used in conjunction to provide immediate stability while the seed germinated. The project area was also planted with trees, shrubs, live stakes, and warm season grasses. A variety of volunteer sedges and grasses have established themselves along the banks and in the floodplain. Common species on site include red maple seedlings (*Acer rubrum*), garden yellowrocket (*Barbera vulgaris*), red clover (*Trifolium pratense*), jewelweed (*Impatiens capensis*), soft rush (*Juncus effusus*), sedge species (*Carex* spp.), and fescue (*Festuca*). At the time of the Year Two survey,

*Bear Cabin Branch Stream Restoration Year Two Monitoring Report
August 26, 2019*

vegetative cover was estimated to be 100%. Invasive species presence is less than 5% and will continue to be monitored in future years.

Photo Exhibit

A photo exhibit for Year Two monitoring survey is included with this report.

Thank you for your attention to this project. Please feel free to contact Ecotone with any comments.

Sincerely,

A handwritten signature in blue ink that reads "Haley Kelly". The signature is written in a cursive, flowing style.

Haley Kelly
Environmental Scientist

Enclosures

CC: Christine Buckley, Harford County Department of Public Works

**Bear Cabin Branch Stream Restoration
Photo Exhibit – Photos Taken May 3, 2019
Year Two Monitoring**



Photo 1: View of riffle crest at station 1+38.



Photo 2: View of riffle crest at station 3+19.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 3: View of riffle crest at station 6+34.



Photo 4: View of riffle crest at station 9+35.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 5: View of riffle crest at station 11+60.



Photo 6: View of riffle crest at station 13+24.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 7: View of riffle crest at station 15+40.



Photo 8: View of riffle crest at station 16+94.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 9: View of riffle crest at station 18+56.



Photo 10: View of riffle crest at station 20+77.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 11: View of riffle crest at station 22+12.



Photo 12: View of riffle crest at station 23+43.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 13: View of riffle crest at station 25+05.



Photo 14: View of riffle crest at station 27+38.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 15: View of riffle crest at station 29+10.



Photo 16: View of oxbow wetland adjacent to approximate stations 1+50-3+00.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 17: View of oxbow wetland adjacent to approximate stations 5+25-6+25.



Photo 18: View of oxbow wetland adjacent to approximate stations 6+25-7+00.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 19: View of oxbow wetland adjacent to approximate stations 7+00-9+25.



Photo 20: View of oxbow wetland adjacent to approximate stations 12+00-13+75.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 21: View of oxbow wetland adjacent to approximate stations 13+25-15+25.



Photo 22: View of oxbow wetland adjacent to approximate stations 17+00-18+50.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 23: View of oxbow wetland adjacent to approximate stations 19+00-22+50.



Photo 24: View of oxbow wetland adjacent to approximate stations 22+00-24+00.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 25: View of oxbow wetland adjacent to approximate stations 25+50-27+50.



Photo 26: View of toe wood providing bank stability and habitat.

Bear Cabin Branch Stream Restoration
Year Two Conditions



Photo 27: View of log vane at station 16+20.



Photo 28: View of log vane with rock sill at station 28+40.



Ecotone, Inc.
410.420.2600 (P)
410.420.6983 (F)

May 10, 2019

Nick Ozburn
U.S. Army Corps of Engineers
Baltimore District Office
2 Hopkins Place
Baltimore, MD 21201

**RE: Bynum Run/HA DPW Stream Restoration - Permit: 2014-60352
As-Built Report**

Dear Mr. Ozburn,

Ecotone Inc. has completed As-Built monitoring of the Bynum Run and unnamed tributaries/HA DPW Property Stream Restoration project located on MacPhail Road in Bel Air, Harford County. Based on the survey conducted February 25, 2019, it is concluded that the goals of the stream restoration are being met and no corrective measures are necessary. The survey revealed that in-stream structures are functioning as intended and native vegetation is establishing at the site.

Background

Prior to construction, Bynum Run and unnamed tributaries (Stream Use III) were exhibiting signs of degradation evident by bank slough, highly erodible vertical banks, entrenchment and down-cutting, and eroding meander bends. Potential causes of channel degradation most likely originated from land use changes and a high amount of land development including a large percentage of impervious surfaces created throughout the watershed. The restoration measures implemented included significant amounts of grade control and bank grading to achieve the goal of floodplain connectivity and stability. Restoration design grade control measures included the installation of stone riffle grade control, log-stone j-hook structures and stone cross vane structures as well as bank grading and bioengineering. Boulder toe increases streambank stability along meander bends. J-hooks and cross vanes assist in grade control within the stream. Streambanks were graded to provide floodplain connectivity while floodplain benches allow the stream to dissipate energy during high flows. To further assist with streambank stability, coir matting and bioengineering with native species was used.

Post-construction, this project restored approximately 3,345 linear feet of perennial stream.

Baseline Conditions

Construction was completed in January 2019 and an As-Built survey was conducted on February 25, 2019. During the As-Built survey, detailed notes were taken to evaluate the structures and conditions of the stream restoration. Longitudinal profile and cross sections were surveyed to serve as the basis for evaluating structural and lateral stability of the stream restoration in future monitoring. The As-Built cross sections were surveyed at 22 stations along the longitudinal profile of Bynum Run and five stations along the unnamed tributaries. Two riffle cross sections were monumented with rebar and cap and will be surveyed per permit monitoring requirements to monitor lateral stability. The first cross section is monumented at 39°31'31.51"N, 76°18'57.35"W and 39°31'32.14"N, 76°18'56.64"W. The second cross section is monumented at 39°31'28.91"N,

76°18'56.72"W and 39°31'29.26"N, 76°18'54.79"W. The stream flow classification for Bynum Run and the unnamed tributaries, before and after construction, is perennial.

The realignment of the stream is currently allowing the stream to distribute energy across the floodplain during high flows. Boulder toe along with streambank and floodplain vegetation help minimize high erosive forces present before restoration. Coir matting is providing stability to the stream while planted warm season grasses, trees and shrubs become established.

Vertical and Lateral Stability

The As-Built survey confirms that the restoration project is exhibiting vertical and lateral stability. Minor changes occurred between proposed conditions and the As-Built. Boulder toe along Bynum Run silted over and was not surveyed during the As-Built survey from station 5+00 to station 6+75. Class III slope protection was added around the existing sewer vault on the left bank near station 14+35. A section of boulder toe was added per designer request from approximately stations 19+55 to 19+75. Cross vane 2 at proposed station 20+26 was shifted downstream to station 20+33 to account for the sewer line. An imbricated wall was added per the engineer's request from the end of the arm of j-hook 12, located at proposed station 22+67, to station 24+20. When building j-hook 13 at proposed station 23+60, existing bedrock was encountered. The log j-hook was changed to a stone j-hook and was shifted downstream to station 23+71. The boulder toe from approximately station 26+70 to 27+75 was not installed; the existing riprap at this location was left in place. Cross vane 4 was shifted from proposed station 27+42 to 27+61 to account for the sewer and better transition into the existing bridge. While constructing pools around station 22+87, existing bedrock was encountered, and pools could not be dug to proposed elevations. Unless specified, pools along Bynum Run were built to proposed elevations. Some pools experienced aggradation from storm events. In the cart crossing section of Bynum Run, the two cross vane elevations were raised 0.5-0.7' to account for the existing riffle downstream. On Tributary 3, locations and elevations of step pools changed in the field per the designer's request. The second pool on Tributary 4 was built to the proposed elevation, however, aggradation occurred after a storm event.

All proposed structures, except for those previously noted, were installed and are working as designed. A more detailed view of the As-Built survey can be observed on the attached As-Built plan set.

Habitat Assessment

A Rapid Bioassessment Protocol (RBP) evaluated current site conditions including embeddedness, channel alteration, channel flow, riffle frequency, bank stability, and riparian vegetative zone width at two locations: Location 1 (station 17+00) and Location 2 (station 26+00).

The pre-construction assessment was completed in August 2018; RBP scores were 52 and 46, respectively. Overall, the site scored 165 at Location 1 and 158 at Location 2. Both scores are in an optimal range and show improvement improved from the pre-construction assessment scores. These results demonstrate functional uplift and we expect further improvement as the vegetative buffer continues to establish and in-stream habitat improves. A copy of each RBP is included with this report.

Vegetation Survey

At the time of the As-Built survey, vegetative cover was estimated to be 50%. Though this is lower than the goal of 85% cover, the survey was conducted shortly after completion of construction. We expect that after a full growing season, the site will be fully vegetated. Grass seed and coir matting were used in conjunction to provide immediate stability while the seed germinated. Herbaceous species at the site are currently sprouting, including field peppergrass (*Lepidum campestre*) and common wintergrass (*Barbarea vulgaris*). Live stakes at the site are beginning to grow. Vegetative stability is expected to increase in subsequent years. Invasive species presence during the As-Built survey was minimal. The vegetation will continue to be monitored over the remaining monitoring years.

Photo Exhibit

A photo exhibit for As-Built monitoring is included with this report.

Necessary Corrective Measures

There are no corrective measures necessary at this time.

Thank you for your attention to this project. Please feel free to contact Ecotone with any comments.

Sincerely,



Haley Kelly
Environmental Scientist

**Bynum Run Stream Restoration
Photo Exhibit – Photos Taken April 30, 2019
As-Built/Year One Monitoring**



Photo 1: Top of riffle at station 7+75. J-hook #1 at station 8+00.



Photo 2: Top of riffle at station 9+10. J-hook #2 at station 9+50.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 3: Top of riffle at station 11+10. J-hook #3 at station 11+60



Photo 4: Looking upstream at Tributary #3.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 5: J-hook #4 at station 12+28.



Photo 6: Top of riffle at station 12+83. J-hook #5 at station 13+08.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 7: J-hook #6 at station 13+70.



Photo 8: Top of riffle at station 14+25. Cross vane #1 at station 14+75.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 9: J-hook #7 at station 15+30.



Photo 10: Top of riffle at station 16+05. J-hook #8 at station 16+35.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 11: Top of riffle at station 17+00.



Photo 12: Top of riffle at station 17+90. J-hook #9 at station 18+20.



Photo 13: J-hook #10 at station 18+77.



Photo 14: Top of riffle at station 19+63 and concrete ford crossing.



Photo 15: Downstream view of cross vane #2 at 20+26 after concrete ford crossing.



Photo 16: Top of riffle at station 20+81. Cross vane #3 at station 21+20.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 17: Top of riffle at station 21+75. J-hook #11 at station 22+05.



Photo 18: J-hook #12 at station 22+67.



Photo 19: J-hook #13 at station 23+71.



Photo 20: Upstream view of Tributary #4 from confluence.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 21: Top of riffle at station 24+50.



Photo 22: J-hook #14 at station 25+50.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 23: J-hook #15 at station 26+30.



Photo 24: Top of riffle at station 27+05. Cross vane #4 at station 27+42.

Bynum Run Stream Restoration
As-Built/Year One Monitoring



Photo 25: Cross vane #5 at cart crossing station 0+88.5.



Photo 26: Cross vane #6 at cart crossing station 1+44.5 and confluence with Tributary #5.

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (FRONT)

| | | |
|-----------------------------------|---------------------------------------------------|-------------------|
| STREAM NAME <u>Bynum Run</u> | LOCATION <u>(1)</u> | |
| STATION # <u>17400</u> RIVERMILE | STREAM CLASS | |
| LAT _____ LONG _____ | RIVER BASIN | |
| STORET # | AGENCY | |
| INVESTIGATORS | | |
| FORM COMPLETED BY <u>JK/ac</u> | DATE <u>8/29/18</u> TIME <u>9</u> <u>AM</u> PM | REASON FOR SURVEY |

| Habitat Parameter | Condition Category | | | |
|----------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Optimal | Suboptimal | Marginal | Poor |
| 1. Epifaunal Substrate/ Available Cover SCORE <u>2</u> | Greater than 70% of substrate favorable for epifaunal colonization and fish cover; mix of snags, submerged logs, undercut banks, cobble or other stable habitat and at stage to allow full colonization potential (i.e., logs/snags that are not new fall and not transient). | 40-70% mix of stable habitat; well-suited for full colonization potential; adequate habitat for maintenance of populations; presence of additional substrate in the form of newfall, but not yet prepared for colonization (may rate at high end of scale). | 20-40% mix of stable habitat; habitat availability less than desirable; substrate frequently disturbed or removed. | Less than 20% stable habitat; lack of habitat is obvious; substrate unstable or lacking. |
| | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 <u>2</u> 1 0 |
| 2. Embeddedness SCORE <u>8</u> | Gravel, cobble, and boulder particles are 0-25% surrounded by fine sediment. Layering of cobble provides diversity of niche space. | Gravel, cobble, and boulder particles are 25-50% surrounded by fine sediment. | Gravel, cobble, and boulder particles are 50-75% surrounded by fine sediment. | Gravel, cobble, and boulder particles are more than 75% surrounded by fine sediment. |
| | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 <u>8</u> 7 6 | 5 4 3 2 1 0 |
| 3. Velocity/Depth Regime SCORE <u>4</u> | All four velocity/depth regimes present (slow-deep, slow-shallow, fast-deep, fast-shallow). (Slow is < 0.3 m/s, deep is > 0.5 m.) | Only 3 of the 4 regimes present (if fast-shallow is missing, score lower than if missing other regimes). | Only 2 of the 4 habitat regimes present (if fast-shallow or slow-shallow are missing, score low). | Dominated by 1 velocity/depth regime (usually slow-deep). |
| | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 <u>4</u> 3 2 1 0 |
| 4. Sediment Deposition SCORE <u>2</u> | Little or no enlargement of islands or point bars and less than 5% of the bottom affected by sediment deposition. | Some new increase in bar formation, mostly from gravel, sand or fine sediment; 5-30% of the bottom affected; slight deposition in pools. | Moderate deposition of new gravel, sand or fine sediment on old and new bars; 30-50% of the bottom affected; sediment deposits at obstructions, constrictions, and bends; moderate deposition of pools prevalent. | Heavy deposits of fine material, increased bar development; more than 50% of the bottom changing frequently; pools almost absent due to substantial sediment deposition. |
| | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 <u>2</u> 1 0 |
| 5. Channel Flow Status SCORE <u>9</u> | Water reaches base of both lower banks, and minimal amount of channel substrate is exposed. | Water fills >75% of the available channel; or <25% of channel substrate is exposed. | Water fills 25-75% of the available channel, and/or riffle substrates are mostly exposed. | Very little water in channel and mostly present as standing pools. |
| | 20 19 18 17 16 | 15 14 13 12 11 | 10 <u>9</u> 8 7 6 | 5 4 3 2 1 0 |

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (BACK)

| Habitat Parameter | Condition Category | | | | | | | | | | | | | | | | | | | | | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|----|---|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|---|---|---|---|---|---|
| | Optimal | | | | | Suboptimal | | | | | Marginal | | | | | Poor | | | | | | | |
| 6. Channel Alteration SCORE <u>6</u> | Channelization or dredging absent or minimal; stream with normal pattern. | | | | | Some channelization present, usually in areas of bridge abutments; evidence of past channelization, i.e., dredging, (greater than past 20 yr) may be present, but recent channelization is not present. | | | | | Channelization may be extensive; embankments or shoring structures present on both banks; and 40 to 80% of stream reach channelized and disrupted. | | | | | Banks shored with gabion or cement; over 80% of the stream reach channelized and disrupted. Instream habitat greatly altered or removed entirely. | | | | | | | |
| | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | | |
| 7. Frequency of Riffles (or bends) SCORE <u>8</u> | Occurrence of riffles relatively frequent; ratio of distance between riffles divided by width of the stream <7:1 (generally 5 to 7); variety of habitat is key. In streams where riffles are continuous, placement of boulders or other large, natural obstruction is important. | | | | | Occurrence of riffles infrequent; distance between riffles divided by the width of the stream is between 7 to 15. | | | | | Occasional riffle or bend; bottom contours provide some habitat; distance between riffles divided by the width of the stream is between 15 to 25. | | | | | Generally all flat water or shallow riffles; poor habitat; distance between riffles divided by the width of the stream is a ratio of >25. | | | | | | | |
| | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | | |
| 8. Bank Stability (score each bank) Note: determine left or right side by facing downstream. SCORE <u>1</u> (LB) SCORE <u>3</u> (RB) | Banks stable; evidence of erosion or bank failure absent or minimal; little potential for future problems. <5% of bank affected. | | | | | Moderately stable; infrequent, small areas of erosion mostly healed over. 5-30% of bank in reach has areas of erosion. | | | | | Moderately unstable; 30-60% of bank in reach has areas of erosion; high erosion potential during floods. | | | | | Unstable; many eroded areas; "raw" areas frequent along straight sections and bends; obvious bank sloughing; 60-100% of bank has erosional scars. | | | | | | | |
| | Left Bank | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| | Right Bank | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| 9. Vegetative Protection (score each bank) SCORE <u>1</u> (LB) SCORE <u>3</u> (RB) | More than 90% of the streambank surfaces and immediate riparian zone covered by native vegetation, including trees, understory shrubs, or nonwoody macrophytes; vegetative disruption through grazing or mowing minimal or not evident; almost all plants allowed to grow naturally. | | | | | 70-90% of the streambank surfaces covered by native vegetation, but one class of plants is not well-represented; disruption evident but not affecting full plant growth potential to any great extent; more than one-half of the potential plant stubble height remaining. | | | | | 50-70% of the streambank surfaces covered by vegetation; disruption obvious; patches of bare soil or closely cropped vegetation common; less than one-half of the potential plant stubble height remaining. | | | | | Less than 50% of the streambank surfaces covered by vegetation; disruption of streambank vegetation is very high; vegetation has been removed to 5 centimeters or less in average stubble height. | | | | | | | |
| | Left Bank | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| | Right Bank | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| 10. Riparian Vegetative Zone Width (score each bank riparian zone) SCORE <u>1</u> (LB) SCORE <u>4</u> (RB) | Width of riparian zone >18 meters; human activities (i.e., parking lots, roadbeds, clear-cuts, lawns, or crops) have not impacted zone. | | | | | Width of riparian zone 12-18 meters; human activities have impacted zone only minimally. | | | | | Width of riparian zone 6-12 meters; human activities have impacted zone a great deal. | | | | | Width of riparian zone <6 meters; little or no riparian vegetation due to human activities. | | | | | | | |
| | Left Bank | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| | Right Bank | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |

Total Score 52

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (FRONT)

| | | |
|-----------------------------------|------------|---------------------------------------------------------------------|
| STREAM NAME <u>Birnam Run</u> | | LOCATION <u>(2)</u> |
| STATION # <u>2670</u> RIVERMILE | | STREAM CLASS |
| LAT _____ | LONG _____ | RIVER BASIN |
| STORET # | | AGENCY |
| INVESTIGATORS | | |
| FORM COMPLETED BY <u>JK/ac</u> | | DATE <u>8/29/16</u> TIME <u>9</u> <u>AM</u> PM REASON FOR SURVEY |

| Habitat Parameter | Condition Category | | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Optimal | Suboptimal | Marginal | Poor |
| 1. Epifaunal Substrate/ Available Cover Greater than 70% of substrate favorable for epifaunal colonization and fish cover; mix of snags, submerged logs, undercut banks, cobble or other stable habitat and at stage to allow full colonization potential (i.e., logs/snags that are not new fall and not transient). SCORE <u>1</u> | Greater than 70% of substrate favorable for epifaunal colonization and fish cover; mix of snags, submerged logs, undercut banks, cobble or other stable habitat and at stage to allow full colonization potential (i.e., logs/snags that are not new fall and not transient). 20 19 18 17 16 | 40-70% mix of stable habitat; well-suited for full colonization potential; adequate habitat for maintenance of populations; presence of additional substrate in the form of newfall, but not yet prepared for colonization (may rate at high end of scale). 15 14 13 12 11 | 20-40% mix of stable habitat; habitat availability less than desirable; substrate frequently disturbed or removed. 10 9 8 7 6 | Less than 20% stable habitat; lack of habitat is obvious; substrate unstable or lacking. 5 4 3 2 <u>1</u> 0 |
| 2. Embeddedness Gravel, cobble, and boulder particles are 0-25% surrounded by fine sediment. Layering of cobble provides diversity of niche space. SCORE <u>5</u> | Gravel, cobble, and boulder particles are 0-25% surrounded by fine sediment. Layering of cobble provides diversity of niche space. 20 19 18 17 16 | Gravel, cobble, and boulder particles are 25-50% surrounded by fine sediment. 15 14 13 12 11 | Gravel, cobble, and boulder particles are 50-75% surrounded by fine sediment. 10 9 8 7 6 | Gravel, cobble, and boulder particles are more than 75% surrounded by fine sediment. <u>5</u> 4 3 2 1 0 |
| 3. Velocity/Depth Regime All four velocity/depth regimes present (slow-deep, slow-shallow, fast-deep, fast-shallow). (Slow is < 0.3 m/s, deep is > 0.5 m.) SCORE <u>6</u> | All four velocity/depth regimes present (slow-deep, slow-shallow, fast-deep, fast-shallow). (Slow is < 0.3 m/s, deep is > 0.5 m.) 20 19 18 17 16 | Only 3 of the 4 regimes present (if fast-shallow is missing, score lower than if missing other regimes). 15 14 13 12 11 | Only 2 of the 4 habitat regimes present (if fast-shallow or slow-shallow are missing, score low). 10 9 8 7 <u>6</u> | Dominated by 1 velocity/depth regime (usually slow-deep). 5 4 3 2 1 0 |
| 4. Sediment Deposition Little or no enlargement of islands or point bars and less than 5% of the bottom affected by sediment deposition. SCORE <u>6</u> | Little or no enlargement of islands or point bars and less than 5% of the bottom affected by sediment deposition. 20 19 18 17 16 | Some new increase in bar formation, mostly from gravel, sand or fine sediment; 5-30% of the bottom affected; slight deposition in pools. 15 14 13 12 11 | Moderate deposition of new gravel, sand or fine sediment on old and new bars; 30-50% of the bottom affected; sediment deposits at obstructions, constrictions, and bends; moderate deposition of pools prevalent. 10 9 8 7 <u>6</u> | Heavy deposits of fine material, increased bar development; more than 50% of the bottom changing frequently; pools almost absent due to substantial sediment deposition. 5 4 3 2 1 0 |
| 5. Channel Flow Status Water reaches base of both lower banks, and minimal amount of channel substrate is exposed. SCORE <u>7</u> | Water reaches base of both lower banks, and minimal amount of channel substrate is exposed. 20 19 18 17 16 | Water fills >75% of the available channel; or <25% of channel substrate is exposed. 15 14 13 12 11 | Water fills 25-75% of the available channel, and/or riffle substrates are mostly exposed. 10 9 8 <u>7</u> 6 | Very little water in channel and mostly present as standing pools. 5 4 3 2 1 0 |

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (BACK)

| Habitat Parameter | Condition Category | | | | | | | | | | | | | | | | | | | | |
|---------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|------------|----|----|----|----|--------------|---|---|---|----------|--------------|---|---|----------|---|---|
| | Optimal | | | | | Suboptimal | | | | | Marginal | | | | | Poor | | | | | |
| 6. Channel Alteration | Channelization or dredging absent or minimal; stream with normal pattern. | | | | | | | | | | | | | | | | | | | | |
| | Some channelization present, usually in areas of bridge abutments; evidence of past channelization, i.e., dredging, (greater than past 20 yr) may be present, but recent channelization is not present. | | | | | | | | | | | | | | | | | | | | |
| SCORE <u>2</u> | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | <u>2</u> | 1 | 0 |
| 7. Frequency of Riffles (or bends) | Occurrence of riffles relatively frequent; ratio of distance between riffles divided by width of the stream <7:1 (generally 5 to 7); variety of habitat is key. In streams where riffles are continuous, placement of boulders or other large, natural obstruction is important. | | | | | | | | | | | | | | | | | | | | |
| | Occurrence of riffles infrequent; distance between riffles divided by the width of the stream is between 7 to 15. | | | | | | | | | | | | | | | | | | | | |
| SCORE <u>6</u> | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | <u>6</u> | 5 | 4 | 3 | 2 | 1 | 0 |
| 8. Bank Stability (score each bank) | Banks stable; evidence of erosion or bank failure absent or minimal; little potential for future problems. <5% of bank affected. | | | | | | | | | | | | | | | | | | | | |
| | Moderately stable; infrequent, small areas of erosion mostly healed over. 5-30% of bank in reach has areas of erosion. | | | | | | | | | | | | | | | | | | | | |
| | Moderately unstable; 30-60% of bank in reach has areas of erosion; high erosion potential during floods. | | | | | | | | | | | | | | | | | | | | |
| | Unstable; many eroded areas; "raw" areas frequent along straight sections and bends; obvious bank sloughing; 60-100% of bank has erosional scars. | | | | | | | | | | | | | | | | | | | | |
| Note: determine left or right side by facing downstream. | | | | | | | | | | | | | | | | | | | | | |
| SCORE <u>3</u> (LB) | Left Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 <u>3</u> | | | | | 2 1 0 | | | | | |
| SCORE <u>2</u> (RB) | Right Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | <u>2</u> 1 0 | | | | | |
| 9. Vegetative Protection (score each bank) | More than 90% of the streambank surfaces and immediate riparian zone covered by native vegetation, including trees, understory shrubs, or nonwoody macrophytes; vegetative disruption through grazing or mowing minimal or not evident; almost all plants allowed to grow naturally. | | | | | | | | | | | | | | | | | | | | |
| | 70-90% of the streambank surfaces covered by native vegetation, but one class of plants is not well-represented; disruption evident but not affecting full plant growth potential to any great extent; more than one-half of the potential plant stubble height remaining. | | | | | | | | | | | | | | | | | | | | |
| | 50-70% of the streambank surfaces covered by vegetation; disruption obvious; patches of bare soil or closely cropped vegetation common; less than one-half of the potential plant stubble height remaining. | | | | | | | | | | | | | | | | | | | | |
| | Less than 50% of the streambank surfaces covered by vegetation; disruption of streambank vegetation is very high; vegetation has been removed to 5 centimeters or less in average stubble height. | | | | | | | | | | | | | | | | | | | | |
| SCORE <u>2</u> (LB) | Left Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | <u>2</u> 1 0 | | | | | |
| SCORE <u>2</u> (RB) | Right Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | <u>2</u> 1 0 | | | | | |
| 10. Riparian Vegetative Zone Width (score each bank riparian zone) | Width of riparian zone >18 meters; human activities (i.e., parking lots, roadbeds, clear-cuts, lawns, or crops) have not impacted zone. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone 12-18 meters; human activities have impacted zone only minimally. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone 6-12 meters; human activities have impacted zone a great deal. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone <6 meters; little or no riparian vegetation due to human activities. | | | | | | | | | | | | | | | | | | | | |
| SCORE <u>2</u> (LB) | Left Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | <u>2</u> 1 0 | | | | | |
| SCORE <u>2</u> (RB) | Right Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | <u>2</u> 1 0 | | | | | |

Total Score 46

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (FRONT)

| | | | |
|------------------------------------------|------------------------------------------------|--------------------------------------|--|
| STREAM NAME <i>Brynnum Run</i> | LOCATION <i>Brynnum Run @ St. Andrew's Way</i> | | |
| STATION # <i>17+00</i> RIVERMILE | STREAM CLASS | | |
| LAT _____ LONG _____ | RIVER BASIN | | |
| STORET # | AGENCY | | |
| INVESTIGATORS | | | |
| FORM COMPLETED BY <i>HK, SER, MVB</i> | DATE <i>4/30/2019</i> | REASON FOR SURVEY <i>As Built</i> | |
| | TIME _____ AM PM | | |

| Habitat Parameter | Condition Category | | | |
|------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Optimal | Suboptimal | Marginal | Poor |
| 1. Epifaunal Substrate/ Available Cover | Greater than 70% of substrate favorable for epifaunal colonization and fish cover; mix of snags, submerged logs, undercut banks, cobble or other stable habitat and at stage to allow full colonization potential (i.e., logs/snags that are <u>not</u> new fall and not transient). | 40-70% mix of stable habitat; well-suited for full colonization potential; adequate habitat for maintenance of populations; presence of additional substrate in the form of new fall, but not yet prepared for colonization (may rate at high end of scale). | 20-40% mix of stable habitat; habitat availability less than desirable; substrate frequently disturbed or removed. | Less than 20% stable habitat; lack of habitat is obvious; substrate unstable or lacking. |
| SCORE | 20 19 18 17 16 | 15 (14) 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| 2. Embeddedness | Gravel, cobble, and boulder particles are 0-25% surrounded by fine sediment. Layering of cobble provides diversity of niche space. | Gravel, cobble, and boulder particles are 25-50% surrounded by fine sediment. | Gravel, cobble, and boulder particles are 50-75% surrounded by fine sediment. | Gravel, cobble, and boulder particles are more than 75% surrounded by fine sediment. |
| SCORE | 20 19 (18) 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| 3. Velocity/Depth Regime | All four velocity/depth regimes present (slow-deep, slow-shallow, fast-deep, fast-shallow). (Slow is < 0.3 m/s, deep is > 0.5 m.) | Only 3 of the 4 regimes present (if fast-shallow is missing, score lower than if missing other regimes). | Only 2 of the 4 habitat regimes present (if fast-shallow or slow-shallow are missing, score low). | Dominated by 1 velocity/depth regime (usually slow-deep). |
| SCORE | 20 19 18 17 16 | 15 (14) 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| 4. Sediment Deposition | Little or no enlargement of islands or point bars and less than 5% of the bottom affected by sediment deposition. | Some new increase in bar formation, mostly from gravel, sand or fine sediment; 5-30% of the bottom affected; slight deposition in pools. | Moderate deposition of new gravel, sand or fine sediment on old and new bars; 30-50% of the bottom affected; sediment deposits at obstructions, constrictions, and bends; moderate deposition of pools prevalent. | Heavy deposits of fine material, increased bar development; more than 50% of the bottom changing frequently; pools almost absent due to substantial sediment deposition. |
| SCORE | 20 19 18 17 16 | 15 (14) 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| 5. Channel Flow Status | Water reaches base of both lower banks, and minimal amount of channel substrate is exposed. | Water fills >75% of the available channel; or <25% of channel substrate is exposed. | Water fills 25-75% of the available channel, and/or riffle substrates are mostly exposed. | Very little water in channel and mostly present as standing pools. |
| SCORE | 20 (19) 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |

Parameters to be evaluated in sampling reach.

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (BACK)

| Habitat Parameter | Condition Category | | | | | | | | | | | | | | | | | | | | |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|------------|----|----|----|----|----------|---|---|---|---|------|---|---|---|---|---|
| | Optimal | | | | | Suboptimal | | | | | Marginal | | | | | Poor | | | | | |
| 6. Channel Alteration | Cchannelization or dredging absent or minimal; stream with normal pattern. | | | | | | | | | | | | | | | | | | | | |
| | Some channelization present, usually in areas of bridge abutments; evidence of past cchannelization, i.e., dredging, (greater than past 20 yr) may be present, but recent channelization is not present. | | | | | | | | | | | | | | | | | | | | |
| Channelization may be extensive; embankments or shoring structures present on both banks; and 40 to 80% of stream reach channelized and disrupted. | | | | | | | | | | | | | | | | | | | | | |
| Banks shored with gabion or cement; over 80% of the stream reach channelized and disrupted. Instream habitat greatly altered or removed entirely. | | | | | | | | | | | | | | | | | | | | | |
| SCORE | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| 7. Frequency of Riffles (or bends) | Occurrence of riffles relatively frequent; ratio of distance between riffles divided by width of the stream <7:1 (generally 5 to 7); variety of habitat is key. In streams where riffles are continuous, placement of boulders or other large, natural obstruction is important. | | | | | | | | | | | | | | | | | | | | |
| | Occurrence of riffles infrequent; distance between riffles divided by the width of the stream is between 7 to 15. | | | | | | | | | | | | | | | | | | | | |
| Occasional riffle or bend; bottom contours provide some habitat; distance between riffles divided by the width of the stream is between 15 to 25. | | | | | | | | | | | | | | | | | | | | | |
| Generally all flat water or shallow riffles; poor habitat; distance between riffles divided by the width of the stream is a ratio of >25. | | | | | | | | | | | | | | | | | | | | | |
| SCORE | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| 8. Bank Stability (score each bank) | Banks stable; evidence of erosion or bank failure absent or minimal; little potential for future problems. <5% of bank affected. | | | | | | | | | | | | | | | | | | | | |
| | Moderately stable; infrequent, small areas of erosion mostly healed over. 5-30% of bank in reach has areas of erosion. | | | | | | | | | | | | | | | | | | | | |
| Moderately unstable; 30-60% of bank in reach has areas of erosion; high erosion potential during floods. | | | | | | | | | | | | | | | | | | | | | |
| Unstable; many eroded areas; "raw" areas frequent along straight sections and bends; obvious bank sloughing; 60-100% of bank has erosional scars. | | | | | | | | | | | | | | | | | | | | | |
| SCORE ___ (LB) | Left Bank | 10 | 9 | | | 8 | 7 | 6 | | | 5 | 4 | 3 | | | 2 | 1 | 0 | | | |
| SCORE ___ (RB) | Right Bank | 10 | 9 | | | 8 | 7 | 6 | | | 5 | 4 | 3 | | | 2 | 1 | 0 | | | |
| 9. Vegetative Protection (score each bank) | More than 90% of the streambank surfaces and immediate riparian zone covered by native vegetation, including trees, understory shrubs, or nonwoody macrophytes; vegetative disruption through grazing or mowing minimal or not evident; almost all plants allowed to grow naturally. | | | | | | | | | | | | | | | | | | | | |
| | 70-90% of the streambank surfaces covered by native vegetation, but one class of plants is not well-represented; disruption evident but not affecting full plant growth potential to any great extent; more than one-half of the potential plant stubble height remaining. | | | | | | | | | | | | | | | | | | | | |
| 50-70% of the streambank surfaces covered by vegetation; disruption obvious; patches of bare soil or closely cropped vegetation common; less than one-half of the potential plant stubble height remaining. | | | | | | | | | | | | | | | | | | | | | |
| Less than 50% of the streambank surfaces covered by vegetation; disruption of streambank vegetation is very high; vegetation has been removed to 5 centimeters or less in average stubble height. | | | | | | | | | | | | | | | | | | | | | |
| SCORE ___ (LB) | Left Bank | 10 | 9 | | | 8 | 7 | 6 | | | 5 | 4 | 3 | | | 2 | 1 | 0 | | | |
| SCORE ___ (RB) | Right Bank | 10 | 9 | | | 8 | 7 | 6 | | | 5 | 4 | 3 | | | 2 | 1 | 0 | | | |
| 10. Riparian Vegetative Zone Width (score each bank riparian zone) | Width of riparian zone >18 meters; human activities (i.e., parking lots, roadbeds, clear-cuts, lawns, or crops) have not impacted zone. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone 12-18 meters; human activities have impacted zone only minimally. | | | | | | | | | | | | | | | | | | | | |
| Width of riparian zone 6-12 meters; human activities have impacted zone a great deal. | | | | | | | | | | | | | | | | | | | | | |
| Width of riparian zone <6 meters; little or no riparian vegetation due to human activities. | | | | | | | | | | | | | | | | | | | | | |
| SCORE ___ (LB) | Left Bank | 10 | 9 | | | 8 | 7 | 6 | | | 5 | 4 | 3 | | | 2 | 1 | 0 | | | |
| SCORE ___ (RB) | Right Bank | 10 | 9 | | | 8 | 7 | 6 | | | 5 | 4 | 3 | | | 2 | 1 | 0 | | | |

Total Score 165

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (FRONT)

| | | | |
|------------------------------------------|--------------------------------------------------|--------------------------------------|----------|
| STREAM NAME <i>Bynum Run</i> | LOCATION <i>Bynum Run @ St Andrew's Way</i> | | <i>2</i> |
| STATION # <i>26+00</i> RIVERMILE _____ | STREAM CLASS _____ | | |
| LAT _____ LONG _____ | RIVER BASIN _____ | | |
| STORET # _____ | AGENCY _____ | | |
| INVESTIGATORS _____ | | | |
| FORM COMPLETED BY <i>HK, SER, MVB</i> | DATE <i>4/30/2019</i> TIME _____ <i>AM</i> PM | REASON FOR SURVEY <i>As Built</i> | |

| | Habitat Parameter | Condition Category | | | |
|----------------------------------------------|-------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|
| | | Optimal | Suboptimal | Marginal | Poor |
| Parameters to be evaluated in sampling reach | 1. Epifaunal Substrate/ Available Cover | Greater than 70% of substrate favorable for epifaunal colonization and fish cover; mix of snags, submerged logs, undercut banks, cobble or other stable habitat and at stage to allow full colonization potential (i.e., logs/snags that are <u>not</u> new fall and not transient). | 40-70% mix of stable habitat; well-suited for full colonization potential; adequate habitat for maintenance of populations; presence of additional substrate in the form of newfall, but not yet prepared for colonization (may rate at high end of scale). | 20-40% mix of stable habitat; habitat availability less than desirable; substrate frequently disturbed or removed. | Less than 20% stable habitat; lack of habitat is obvious; substrate unstable or lacking. |
| | SCORE | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| | 2. Embeddedness | Gravel, cobble, and boulder particles are 0-25% surrounded by fine sediment. Layering of cobble provides diversity of niche space. | Gravel, cobble, and boulder particles are 25-50% surrounded by fine sediment. | Gravel, cobble, and boulder particles are 50-75% surrounded by fine sediment. | Gravel, cobble, and boulder particles are more than 75% surrounded by fine sediment. |
| | SCORE | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| | 3. Velocity/Depth Regime | All four velocity/depth regimes present (slow-deep, slow-shallow, fast-deep, fast-shallow). (Slow is < 0.3 m/s, deep is > 0.5 m.) | Only 3 of the 4 regimes present (if fast-shallow is missing, score lower than if missing other regimes). | Only 2 of the 4 habitat regimes present (if fast-shallow or slow-shallow are missing, score low). | Dominated by 1 velocity/depth regime (usually slow-deep). |
| | SCORE | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 |
| 4. Sediment Deposition | Little or no enlargement of islands or point bars and less than 5% of the bottom affected by sediment deposition. | Some new increase in bar formation, mostly from gravel, sand or fine sediment; 5-30% of the bottom affected; slight deposition in pools. | Moderate deposition of new gravel, sand or fine sediment on old and new bars; 30-50% of the bottom affected; sediment deposits at obstructions, constrictions, and bends; moderate deposition of pools prevalent. | Heavy deposits of fine material, increased bar development; more than 50% of the bottom changing frequently; pools almost absent due to substantial sediment deposition. | |
| SCORE | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 | |
| 5. Channel Flow Status | Water reaches base of both lower banks, and minimal amount of channel substrate is exposed. | Water fills >75% of the available channel; or <25% of channel substrate is exposed. | Water fills 25-75% of the available channel, and/or riffle substrates are mostly exposed. | Very little water in channel and mostly present as standing pools. | |
| SCORE | 20 19 18 17 16 | 15 14 13 12 11 | 10 9 8 7 6 | 5 4 3 2 1 0 | |

HABITAT ASSESSMENT FIELD DATA SHEET—HIGH GRADIENT STREAMS (BACK)

| Habitat Parameter | Condition Category | | | | | | | | | | | | | | | | | | | | |
|---------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|------------|----|----|----|----|----------|---|---|---|---|-------|---|---|---|---|---|
| | Optimal | | | | | Suboptimal | | | | | Marginal | | | | | Poor | | | | | |
| 6. Channel Alteration | Channelization or dredging absent or minimal; stream with normal pattern. | | | | | | | | | | | | | | | | | | | | |
| | Some channelization present, usually in areas of bridge abutments; evidence of past channelization, i.e., dredging, (greater than past 20 yr) may be present, but recent channelization is not present. | | | | | | | | | | | | | | | | | | | | |
| SCORE | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| 7. Frequency of Riffles (or bends) | Occurrence of riffles relatively frequent; ratio of distance between riffles divided by width of the stream <7:1 (generally 5 to 7); variety of habitat is key. In streams where riffles are continuous, placement of boulders or other large, natural obstruction is important. | | | | | | | | | | | | | | | | | | | | |
| | Occurrence of riffles infrequent; distance between riffles divided by the width of the stream is between 7 to 15. | | | | | | | | | | | | | | | | | | | | |
| SCORE | 20 | 19 | 18 | 17 | 16 | 15 | 14 | 13 | 12 | 11 | 10 | 9 | 8 | 7 | 6 | 5 | 4 | 3 | 2 | 1 | 0 |
| 8. Bank Stability (score each bank) | Banks stable; evidence of erosion or bank failure absent or minimal; little potential for future problems. <5% of bank affected. | | | | | | | | | | | | | | | | | | | | |
| | Moderately stable; infrequent, small areas of erosion mostly healed over. 5-30% of bank in reach has areas of erosion. | | | | | | | | | | | | | | | | | | | | |
| | Moderately unstable; 30-60% of bank in reach has areas of erosion; high erosion potential during floods. | | | | | | | | | | | | | | | | | | | | |
| | Unstable; many eroded areas; "raw" areas frequent along straight sections and bends; obvious bank sloughing; 60-100% of bank has erosional scars. | | | | | | | | | | | | | | | | | | | | |
| SCORE __ (LB) | Left Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | 2 1 0 | | | | | |
| SCORE __ (RB) | Right Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | 2 1 0 | | | | | |
| 9. Vegetative Protection (score each bank) | More than 90% of the streambank surfaces and immediate riparian zone covered by native vegetation, including trees, understory shrubs, or nonwoody macrophytes; vegetative disruption through grazing or mowing minimal or not evident; almost all plants allowed to grow naturally. | | | | | | | | | | | | | | | | | | | | |
| | 70-90% of the streambank surfaces covered by native vegetation, but one class of plants is not well-represented; disruption evident but not affecting full plant growth potential to any great extent; more than one-half of the potential plant stubble height remaining. | | | | | | | | | | | | | | | | | | | | |
| | 50-70% of the streambank surfaces covered by vegetation; disruption obvious; patches of bare soil or closely cropped vegetation common; less than one-half of the potential plant stubble height remaining. | | | | | | | | | | | | | | | | | | | | |
| | Less than 50% of the streambank surfaces covered by vegetation; disruption of streambank vegetation is very high; vegetation has been removed to 5 centimeters or less in average stubble height. | | | | | | | | | | | | | | | | | | | | |
| SCORE __ (LB) | Left Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | 2 1 0 | | | | | |
| SCORE __ (RB) | Right Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | 2 1 0 | | | | | |
| 10. Riparian Vegetative Zone Width (score each bank riparian zone) | Width of riparian zone >18 meters; human activities (i.e., parking lots, roadbeds, clear-cuts, lawns, or crops) have not impacted zone. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone 12-18 meters; human activities have impacted zone only minimally. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone 6-12 meters; human activities have impacted zone a great deal. | | | | | | | | | | | | | | | | | | | | |
| | Width of riparian zone <6 meters; little or no riparian vegetation due to human activities. | | | | | | | | | | | | | | | | | | | | |
| SCORE __ (LB) | Left Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | 2 1 0 | | | | | |
| SCORE __ (RB) | Right Bank 10 9 | | | | | 8 7 6 | | | | | 5 4 3 | | | | | 2 1 0 | | | | | |

Parameters to be evaluated broader than sampling reach

Total Score 158



May 7, 2019

Ms. Christine Buckley
Harford County DPW
Watershed Protection and Restoration
212 South Bond Street, 1st Floor
Bel Air, MD 21014

RE: Post- Construction Monitoring Unnamed Tributary to Emmord Branch Stormwater Treatment Bar and Stream Restoration

Attn: Ms. Dobson:

WBCM is submitting this proposal for the post-construction permit monitoring at the Unnamed Tributary to Emmord Branch Stormwater Treatment Bar and Stream Restoration project.

Please feel free to contact me at 410.512.4559 or via email at mhubbard@wbcm.com with any questions or comments regarding the scope of services and fee. Thank you for your time and consideration and we look forward to working with Harford County on this project.

WBCM will complete the Technical Scope of Services in accordance with Contract No. 16-153 Task 6, for a total fee of **Thirty-Four Thousand, Eight-hundred and twenty-three Dollars and seventy cents (\$34,820.70)**.

Sincerely,

Matt Hubbard, PWS
Project Manager, Environmental and Water Resources

Attachments:

- Attachment 1: Technical Scope of Services
- Attachment 2: Hour Estimate



ATTACHMENT 1

TECHNICAL SCOPE OF SERVICES



Technical Scope of Services

Introduction

The Harford County Department of Public Works (DPW) has requested WBCM to develop a scope of services and associated fee for the post-construction permit monitoring of the Unnamed Tributary to Emmord Branch Stormwater Treatment Bar and Stream Restoration (CENAB-OPR-MN-2016-61811-M37 (HA DPW/UT Emmord /TMDL)) project, which included approximately 1,100 linear feet of stream restoration, and re-establishment of 899 square feet of non-tidal wetlands that are being temporarily impacted.

The WBCM Team appreciates this opportunity to work with DPW and has developed the following scope of services to achieve the post-construction monitoring permit requirements required by the ACOE Nationwide Permit Ref. 2016-61811-M37 Special Conditions.

Phase 1 – Post-Construction Monitoring Physical and Vegetation Monitoring

Task 1.1 – Visual Assessment and Field Walk

Once during each monitoring year (four years total including year as built), the entire stream reach will be walked, and a qualitative evaluation of stability will be evaluated and documented for inclusion in the four (4) annual monitoring reports. Reports will be provided in Years As-built, 1, 2 and 3 for a total of four reports. During this visual site assessment, specific notes will be made in reference to the condition of the channel, noting any potential areas of concern or conversion of natural resources. Any areas of concern will be noted on the as-built planview sheets and appropriate photos will be taken to document the conditions. During the annual field walk for the visual assessment, any invasive species will be noted in order for WBCM to recommend an invasive species management approach, so the County can take the necessary steps to meet the permit requirements and establishment of plantings and native vegetation. No formal invasive survey will be completed until Year-3 monitoring, further information on invasive monitoring and control is included in *Task 1.3* below.

Task 1.2– Riffle Crest Profile and Resource Classification

Field – The team will evaluate structural stability by performing a rapid longitudinal profile survey of the riffle crests to document thalweg and water surface elevations for the Year-As-Built and Year-3 monitoring periods. Notes will be made on the profile to classify the stream as perennial, intermittent, or ephemeral in Year-3. The profile will be used to document riffle crest elevations.

Office - The team will create a graphical display showing the as-built condition. In Year-3, the riffle crest profile will be overlaid on the Year-As-Built data in accordance with the required monitoring frequency/schedule. Successful criteria for vertical stability shall be a change of less than a 0.5 ft. in elevation in Year-3 when compared to Year-As-Built. Mapping of resource



classification will be included in the Year-3 report for comparison with the pre-construction condition.

Task 1.3 – Vegetation Assessment/Species Richness and Invasive Species Assessment

The team will assess species richness and cover for the Year-3 monitoring period. The team will complete a visual assessment of mortality and natural recruitment to determine if the overall vegetative cover goal of 85% has been met. A photographic record will be taken for documentation of areas of interest or concern that demonstrate the survivability and overall conditions of the plantings and vegetative cover. Representative photos will also be taken of any major areas of mortality or bare soils. In Year-3, overall survivability will be estimated for the project close-out.

To determine 80% survivability for the plant warranty, the total stems per acre will be evaluated from the as-built plans for each planting area and compared that to the actual stems per acre for the site. This work will be completed prior to the end of the warranty period, so the County can coordinate replacements with the contractor during the established warranty period of 1-year.

Invasive species coverage will be evaluated during Year-3 monitoring. In Year-1 and Year-2 it will be described in the annual report based on visual observation. In Year-3, field evaluations will be completed to document coverage and a photo map that shows the locations of the most dominant invasive species will be included with the monitoring report. Following the annual field investigations, results of the evaluations will be communicated to the County Project Manager, so that the County can take appropriate invasive species management or control practices as they deem necessary. Communication will be by email with a follow up phone call for discussion as needed. Based on coordination with the County following our recommendation, an invasive species eradication and maintenance plan will be developed and submitted to the ACOE as part of the annual monitoring report.

Task 1.4 - Stream Habitat Assessment

Field Investigation - The team will complete the Environmental Protection Agency (EPA) Rapid Bio-assessment Protocol (RBP) habitat form for low gradient streams during Year-3 monitoring. The pre-construction data will be compared to the Year-3 data in the final annual monitoring report.

Task 1.5 - Photo Documentation

The team will photo document all riffle locations and created wetlands annually for the as-built and three-year monitoring period as indicated in the permit conditions.

Task 1.6 - Wetland Delineation & Hydric Soil Monitoring

A wetland delineation of the site will be completed once in Year-3 using the same methodology applied in the original wetland delineation (1987 Corps of Engineers Wetland Delineation Manual and the 2010 Atlantic and Gulf Coastal Plain Regional Supplement) to determine if there is the



re-establishment of 899 square feet of wetlands to account for the temporary impacts. Wetland boundaries will be GPS located with a sub-meter GPS unit. A wetland delineation memorandum, datasheets and a GIS wetland map will be developed and included with the final monitoring report. Wetland hydrology and wetland vegetation will be recorded within the wetland delineation datasheets as part of the delineation. The wetland delineation will take place during the Harford County growing season, which shall be based on above-ground growth and development of vascular plants and soil temperature as an indicator of soil microbial activity.

Wetland hydrology is defined as 14 consecutive days of flooding or ponding, or a water table 12 inches or less below the soil surface, during the growing season. Wetland vegetation dominance is defined as a vegetation community where more than 50% of all dominant plant species across all strata are rated obligate, facultative wet or facultative, using the vegetation sampling procedures described in the 1987 Corps of Engineers Wetland Delineation Manual and the 2010 Eastern Mountains and Piedmont Regional Supplement.

Hydric soil monitoring will be completed using alpha-alpha dipyrindyl strips in accordance with MDE mitigation monitoring protocols which requires a minimum of 3 field observations to verify hydric soils. Results of the hydric soils monitoring will be included in the final monitoring report.

Task 1.7 - Annual Post-Construction Monitoring Report

The Team will prepare an annual monitoring report describing the methods and results for the monitoring tasks that occur in that year and provide a comprehensive interpretative discussion of the findings. The final annual monitoring reports and memos will be submitted annually by December 31st of each year. It is anticipated that the team will provide a complete report for County review by November 1 annually, and will receive one inclusive round of County comments by December 10th annually. A total of four reports including the as-built report will be provided.



Assumptions and Exclusions

The following items assumptions/exclusions were taken into consideration in developing this scope of services.

- No cross sections are included in this scope.
- Scope is for 3-years of annual monitoring. Survey equipment will not provide X, Y coordinates. A laser level or similar equipment will be utilized.
- Maintenance is excluded from the current scope.
- Remediation design is excluded from the current scope.
- Two copies of the ACOE report will be provided.
- One round of complete comments will be provided by the County and addressed annually for the monitoring report. If additional comments are received it will be considered out of scope work.
- If the ACOE determines the project to be successful and stable prior to Year-3, monitoring may be abbreviated.

Schedule and Fee

The WBCM team will complete the services outlined above in accordance with Contract No. 16-153, for a total fee of \$34,820.70.

WBCM appreciates this opportunity to assist Harford County DPW with the monitoring requirements.

ATTACHMENT 2

HOUR ESTIMATE

| Stream Restoration Monitoring - UT Emmord Branch | | | | |
|---------------------------------------------------------------------------|---------------------|------------------------------------|-----------------------------|---------------------|
| WBCM | | | | |
| Manhour Estimate - April 29, 2019 | | | | |
| | Project Manager | Senior Natural Resource Specialist | Natural Resource Specialist | Task Totals |
| Task 1.1 Visual Assessment and Field Walk | 12 | 0 | 16 | 28 |
| Task 1.2 Riffle Crest Profile and Res. Classification | 8 | 0 | 8 | 16 |
| Task 1.3 Vegetation Assessment, Species Rich. and Invasive Sp. Assessment | 8 | 24 | 60 | 92 |
| Task 1.4 Stream Habitat Assessment RBP | 4 | 0 | 4 | 8 |
| Task 1.5 Photo Documentation | 8 | 0 | 24 | 32 |
| Task 1.6 Wetland Delineation and Hydric Soil | 8 | 4 | 24 | 36 |
| Task 1.7 Annual Post-Construction Monitoring Report | 24 | 32 | 80 | 136 |
| Total | | | | 348 |
| RATES | \$ 140.00 | \$ 120.00 | \$ 78.00 | |
| TOTALS BY CLASSIFICATION | 72 | 60 | 216 | 348 |
| LABOR TOTAL | \$ 10,080.00 | \$ 7,200.00 | \$ 16,848.00 | \$ 34,128.00 |

NOTES:

Direct Costs

| | Unit Description | Cost/Unit | | |
|----------------|------------------|-----------|---------------------|---------------------|
| Mileage | Mile | \$ 362.70 | | |
| Reproduction | Each | \$ 250.00 | | |
| Field Supplies | Each | \$ 80.00 | | |
| | | | LABOR TOTAL | \$ 34,128.00 |
| | | | DIRECT COSTS | \$ 692.700 |
| | | | TOTAL COST | \$ 34,820.70 |



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

936 Ridgebrook Road • Sparks, MD 21152 • Phone 410-316-7800 • Fax 410-316-7885

May 24, 2019

Ms. Michele G. Dobson
Harford County Department of Public Works
212 South Bond St, 1st Floor
Bel Air, MD 21014

RE: Scope of Work and Cost Proposal: Willoughby Beach Road Stream Restoration Project Monitoring
Harford County Consultant Contract No. 16-073
Open-End Environmental Monitoring
KCI Job No. 161602035.04

Dear Ms. Dobson:

KCI Technologies, Inc. (KCI) is pleased to present our Scope of Work and Cost Proposal to perform five years of monitoring in and around the Willoughby Road stream restoration project on Sam's Branch tributary to Otter Point Creek in Edgewood, Harford County, Maryland. This proposal is based on the phone conversation on May 21, 2019, subsequent discussions, and the monitoring requirements laid out by the Baltimore District of the Army Corps of Engineers in a letter dated October 9, 2018. A detailed scope of work and fee derivation with man-hour breakdown are attached for your review. Our proposed fee for this work is **\$54,986.30**.

Thank you for the opportunity to submit our Scope of Work. We look forward to working with you on this project. Should you have any questions about the enclosed material please do not hesitate to contact me.

Very truly yours,
KCI TECHNOLOGIES, INC.


James E. Deriu
Vice President – Natural Resources

Direct Dial: (410) 316-7865
Email: james.deriu@kci.com

Attachments

Willoughby Beach Road Stream Restoration Monitoring

Scope of Work

Background

Harford County Department of Public Works recently put out for bid, construction of a stream restoration project including 3,000 linear feet of stream restoration of unnamed tributaries to Otter Point Creek in the vicinity of Willoughby Beach Road. The Baltimore District, Army Corps of Engineers authorized the stream restoration under Nationwide Permit #27 and is requiring monitoring as a condition of the permit. Construction is anticipated to begin in early August, 2019 and conclude during the spring of 2020. Information and data collected during the required monitoring activities will be used to assess various success criteria which will be used to evaluate the success of the Willoughby Beach Road stream restoration project. The Army Corps of Engineers outlined the success criteria and years when monitoring activities should occur in the authorization letter sent to Harford County received on October 9, 2018. The required monitoring from the authorization letter is as follows:

Table 1 – Success Criteria for Stream Restoration

| Level and Category | Parameter | Measurement | Success Criteria | Monitoring Years |
|--------------------|-------------------------------|---------------------------------|-------------------------------------------------------|------------------|
| 1-Hydrology | Flow | Visual | Meets or exceeds baseline (intermittent or perennial) | PC, 1 |
| 2-Hydraulics | NA | NA | NA | NA |
| 3-Geomorphology | Vertical Stability | Longpro/riffle crest elevations | <0.5 ft thalweg degradation from as-built | AB, 3 |
| | Lateral Stability | NA | NA | NA |
| | Habitat Assessment | RBP-High Gradient | Exceeds Baseline | PC, 3 |
| | Vegetative Cover | % cover | >85% cover in LOD | 3 |
| 4-Water Quality | NA | NA | NA | NA |
| 5-Biology | Invasive Plant Reduction | % cover invasive species in LOD | Less than Baseline | PC, 3 |
| | Fish (perennial streams only) | IBI MBSS Protocol | Reported | PC, 3 |

Table 1 showing performance standards for stream restoration. AB=As-built, PC=Pre-construction, 1-3 corresponds to the monitoring year following construction, NA=Not applicable.

Table 2 – Success Criteria for Wetlands

| Category | Parameter | Measurement | Success Criteria | Monitoring Years |
|------------|---------------------------------------------|-----------------------------------------------------------|----------------------------------------------------------------------|------------------|
| Hydrology | Hydrology indicators present (Condition 13) | Delineation Form | Wetland Hydrology | By year 3 |
| Soil | Hydric Soils (Condition 14) | Alpha-alpha dipyridyl test or hydric soils classification | Hydric soils present or positive reaction with Alpha-alpha dipyridyl | By year 3 |
| Vegetation | Wetland vegetation dominance (Condition 15) | Delineation Form | Greater than 50% are either OBL, FACW, and/or FAC | By year 3 |

Table 2 showing performance standards for restored and remediated wetlands. 1-3 corresponds to the monitoring year following construction, NA=Not applicable.

Harford County has requested a scope and fee for KCI to perform monitoring which fulfills the requirements placed on the Willoughby Beach Road stream restoration project. Also, KCI will produce annual monitoring reports to the County which may be submitted to the Army Corps of Engineers to fulfill the annual reporting requirement.

Schedule

The anticipated schedule for completion of this Scope of Work is as follows:

| | |
|---------------------------------------|----------------------------------------------------|
| <i>Early-June 2019</i> | Project kick-off meeting |
| <i>Previous to August, 2019</i> | Pre-construction monitoring activities |
| <i>October 15, 2019</i> | Draft Pre-construction Monitoring Report |
| <i>November 15, 2019</i> | <u>Final Pre-construction Monitoring Report</u> |
| <i>Previous to September 30, 2020</i> | As-built and Year 1 monitoring activities |
| <i>October 15, 2020</i> | Draft As-built and Year 1 Monitoring Report |
| <i>November 15, 2020</i> | <u>Final As-built and Year 1 Monitoring Report</u> |
| <i>Previous to September 30, 2021</i> | Year 2 monitoring activities |
| <i>October 15, 2021</i> | Draft Year 2 Monitoring Report |
| <i>November 15, 2021</i> | <u>Final Year 2 Monitoring Report</u> |
| <i>Previous to September 30, 2022</i> | Year 3 monitoring activities |
| <i>October 15, 2022</i> | Draft Year 3 Monitoring Report |
| <i>November 15, 2022</i> | <u>Final Year 3 Monitoring Report</u> |

Project Tasks

Task 1: Project Initiation, Coordination

Subtask 1.1: Project Initiation

Within two weeks of receiving the Notice to Proceed, KCI Technologies, Inc. will hold a project kick-off meeting with the County Project Manager and designated County staff to discuss project coordination efforts and schedule of activities. The meeting will last no longer than two (2) hours. Results of the meeting will include a documented meeting summary.

Subtask 1.2: Project Coordination

Project coordination with County staff will be important throughout the course of the work effort. In addition to the project kick-off meeting described above, KCI proposes three meetings to coincide with the completion of substantial draft monitoring reports. Meetings will not be planned for the end of years 1 and 2 as those years have minimal monitoring occurring. These sessions will be necessary to ensure that project work and data collection results meet the County goals and objectives as well as the monitoring requirements set forth by the Army Corps of Engineers. The proposed milestone meetings are:

- At the completion of the Pre-construction Monitoring Report (approx. Oct 15, 2019),
- At the completion of the Year 3 Final Monitoring Report (approx. Oct 15, 2022),

KCI will prepare an agenda and e-mail it to the Project Manager for input two days prior to the milestone meeting date. Additionally, KCI will prepare meeting minutes to be reviewed first by the County Project Manager, and then distributed by KCI to appropriate Harford County DPW staff.

KCI's project manager will maintain communication with the County's Project Manager, prepare and submit monthly invoices with progress reports, and schedule and direct the performance of the work. The monthly progress reports will be short, bulleted documents providing status updates on the monitoring efforts described above. Such reports will include summaries of any technical problems or issues associated with the monitoring efforts, any interesting or unusual conditions observed in the field, and will document actions planned for the upcoming month. KCI's project manager will be responsible for timely submission of all deliverables for this work effort.

Task 1 Deliverables

- KCI will prepare meeting agendas and meeting minutes for all coordination meetings for the duration of the project.

Task 2: Monitoring

KCI will perform monitoring in and around the Willoughby Beach Road stream restoration project that fulfills the monitoring requirements as outlined in the Baltimore District, Army Corps of Engineers letter received October 9, 2018. The following table outlines the monitoring components and in which year those components will be completed.

Table 3 – Schedule of Completion of Monitoring Components

| Category | Parameter | Pre-construction (2019) | As-built and Year 1 (2020) | Year 2 (2021) | Year 3 (2022) |
|---------------|---------------------------------------------|-------------------------|----------------------------|---------------|---------------|
| Hydrology | Visual Flow | X | X | X | X |
| Geomorphology | Vertical Stability - profile | | X | | X |
| | RBP Habitat Assessment | X | | | X |
| | Vegetative Cover | | | | X |
| Biology | Invasive Plant Reduction | X | X | X | X |
| | Fish | X | | | X |
| Wetland | Hydrology indicators present (Condition 13) | | | | X |
| | Hydric Soils (Condition 14) | | | | X |
| | Wetland vegetation dominance (Condition 15) | | | | X |

Hydrology Visual Assessment

During all years (PC, AB/Yr1, Yr2, Yr3) KCI will perform a visual assessment of flow and determine if the stream throughout the Willoughby Beach Road restoration project is perennial, intermittent, or ephemeral. The visual assessment will take place during the same visit as the invasive plant and vegetative assessment in summer of each year. This will allow the hydrology to be assessed during the natural low-flow period. Hydrological conditions will be photodocumented at the time of the assessment. This assessment of hydrology will be used to assess the success of the project when compared against the preconstruction hydrological condition of the site (see Table 1). Visual assessments of hydrology will also be performed during other monitoring activities throughout the three years of post-construction monitoring. These additional assessments may prove useful if year 1 falls during a drought year, where the required assessment of hydrology may not reflect the actual hydrological conditions during an average year.

Geomorphology Assessments

KCI will perform geomorphic monitoring to assess vertical stability in the Willoughby Beach Road project area. The Army Corps of Engineers monitoring requirements specify that this geomorphological monitoring be performed at the as-built stage, and in year 3. After construction, KCI will establish permanent monuments on each bank at the top and bottom of the longitudinal profile. These monuments will be used as benchmarks to compare elevations of the profile across years. Standard

stream surveying techniques will be used to survey a longitudinal profile at the Willoughby Beach Road restoration reach.

The longitudinal profile of the restoration reach will be surveyed along the thalweg thread and include riffles, pools, water surface, and (where discernable) bankfull and terrace features. Longitudinal profile surveys are completed to determine riffle/pool sequencing patterns and to determine any changes in channel slope and the extent of any degradation or aggradation that may occur in subsequent surveys. Photographs will be taken along the profile to document site conditions. The station along the longitudinal profile for each picture will be recorded during the first As-Built/Year 1 monitoring event and used during Year 3 to match up picture locations for comparison over time.

At four representative riffle crests within the restored reach, KCI will install additional monuments, one monument on each bank perpendicular to the riffle crest. These monuments will help tie-in the riffle crests to the longitudinal profile over time to help assess and vertical change of the restoration. Four photographs of each monumented riffle crest will be taken; looking upstream at the riffle crest, looking downstream at the riffle crest, looking from the right bank to the left bank, and looking from the left bank to the right bank.

Physical Habitat Assessment

The Willoughby Beach Road restoration site will be visually-assessed based on physical characteristics and various habitat parameters following the Environmental Protection Agency's Rapid Bioassessment Protocol (RBP) habitat assessment for high gradient streams (Barbour et. al, 1999). Physical habitat assessments will be performed during the geomorphology assessment visits during the as-built and year 3 surveys.

The RBP habitat assessment consists of a review of ten biologically significant habitat parameters that assess a stream's ability to support an acceptable level of biological health. Each parameter is given a numerical score from 0-20 (20=best, 0=worst), or 0-10 (10=best, 0=worst) for individual bank parameters, and a categorical rating of optimal, suboptimal, marginal or poor. Overall habitat quality typically increases as the total score for each site increases. The RBP parameters assessed for high gradient streams are as follows.

| RBP High Gradient Parameters | |
|-------------------------------------|--------------------------------|
| Epifaunal substrate/available cover | Channel alteration |
| Embeddedness | Frequency of riffles/bends |
| Velocity/depth regime | Bank stability |
| Sediment deposition | Vegetative protection |
| Channel flow status | Riparian vegetative zone width |

Stream physical habitat data will be used to assess success of the project when compared against habitat scores from before construction (see Table 1).

Invasive Plant and Vegetation Assessments

KCI proposes an annual visual inspection and assessment of the project inside the LOD for the presence of invasive plant species. The Army Corps of Engineers monitoring requirements only specify that this invasive plant inspection be performed in year 3. Performing this inspection annually allows the County to respond quickly to remove any invasive species observed in the project LOD. Waiting until

year 3 allows the potential for invasive plants to overrun the project area, making removal at that point more difficult and costly.

The annual invasive plant assessment will document the presence of any invasive plant species within the project LOD and estimate the percent cover of any observed invasive plant species. Photographs will be taken to document the vegetative composition of the site during each annual inspection. Observations made during the current inspection will be compared to previous monitoring data in order to document any changes in coverage of invasive plant species within the project LOD. If invasive plants are observed, KCI will immediately notify Harford County DPW of the species observed the estimated percent coverage. This scope does not cover the development of an invasive species eradication and maintenance plan if annual site visits document their presence. The development of an eradication and maintenance plan would be performed under a separate task order.

During year 3 a final visual inspection of the riparian buffer plantings along the restored channel will be completed to assess the re-establishment and viability of the riparian buffer plantings per the intent of the design. If identified, specific problem areas will be noted on the landscape plans and KCI will document evidence of invasive species, infestation, disease, browsing, mortality, and/or establishment of volunteer species that may have contributed to the problem. This vegetative assessment will produce an estimate of the percent cover of vegetation within the LOD, providing the information needed to assess the success criteria for vegetative cover.

Fish Community Assessment

The fish community will be sampled at two sites, one within the Willoughby Beach Road stream restoration and one site downstream of the restoration. Both sites will be sampled during the Summer Index Period used by the Maryland Biological Stream Survey (MBSS). In general, the sampling will follow the MBSS Round Four protocols. The approach uses electrofishing of the entire 75-meter study reach. Block nets are placed at the upstream and downstream ends of the reach to obstruct fish movement into or out of the study reach. Two passes are completed along the reach to ensure the segment is adequately sampled. The time in seconds for each pass is recorded and the level of effort for each pass should be similar.

All captured fish will be identified to species and enumerated. A total fish biomass for each pass is measured. Unusual anomalies such as fin erosion, tumors etc., are recorded. In lieu of voucher specimens, photographs of each species identified will be taken.

Wetland Assessment

Before the end of year 3, KCI will conduct a site investigation to identify waters of the United States (WUS) and jurisdictional wetlands within the study area in accordance with the "Routine" method outlined in the U.S. Army Corps of Engineers (USACE) Wetland Delineation Manual (Environmental Laboratory, 1987) and the Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Atlantic and Gulf Coastal Plain Region (Environmental Laboratory, 2010). Wetland and WUS boundaries will be marked with flagging tape. A GPS will be used to capture the locations of placed flags and markers. A field map will be developed illustrating wetlands and waterway(s) locations and associated flag numbers. Total acres of existing wetlands will be calculated and can be used to document that the project offset any wetlands lost during project construction. The wetlands assessment will be used to assess three success criteria for the restoration project (see Table 2).

Task 3: Data Entry and Analysis

Field data and observations will be managed, and analyzed using appropriate scientific methodology.

Subtask 3.1: Geomorphic Data

The stream longitudinal profile data will be partially analyzed using the Ohio Department of Natural Resources Reference Reach Spreadsheet Version 4.3L (Mecklenburg, 2006). The following values and ratios will be calculated, compared to previous monitoring, and included in the report.

| | | |
|---------------------|--------------------|-----------------------------|
| Sinuosity | Entrenchment ratio | Bankfull cross-section area |
| Slope | Bankfull height | Velocity |
| Floodprone width | Bankfull width | Discharge |
| Width / depth ratio | Mean depth | Sheer stress |

These data will be used detect changes in channel geometry over time in this restoration reach. Special emphasis will be placed on vertical stability.

Subtask 3.2: Physical Habitat Data

Physical habitat data will be entered into an Excel spreadsheet. The 10 individual RBP habitat parameters are summed to obtain an overall RBP assessment score. The total score, with a maximum possible score of 200, is then placed into one of four narrative categories based on their percent comparability to reference conditions (Plafkin et al., 1989).

RBP Physical Habitat Condition Ratings

| RBP Score | Narrative Rating |
|-----------|-------------------------|
| >151 | Comparable to Reference |
| 126 – 150 | Supporting |
| 101 – 125 | Partially Supporting |
| <100 | Non-supporting |

Subtask 3.3: Invasive Plant and Vegetation Data

Invasive plant data will be entered into spreadsheets which will contain any species observed and the percent cover of the site.

Subtask 3.4: Fish Community Data

Fish data will also be analyzed by KCI using methods developed by MBSS as outlined in the *New Biological Indicators to Better Assess the Condition of Maryland Streams* (Southerland et al., 2005). The IBI approach involves statistical analysis using metrics that have a predictable response to water quality and/or habitat impairment. One metric performs best when adjusted by catchment size. The catchment drainage area for each site will be calculated, as above for the PHI. Raw values from each metric are given a score of 1, 3 or 5 based on ranges of values developed for each metric. The results are combined into a scaled FIBI score from 1.0 to 5.0 and a narrative rating is applied.

Four sets of metric calculations have been developed for Maryland streams based on broad eco-physiographic regions and stream type strata. These include the Coastal Plain, Eastern Piedmont and warmwater and coldwater Highlands. The Willoughby Beach Road stream restoration is located in the Coastal Plain region therefore the following Coastal Plain metrics and FIBI scoring will be used for the analysis.

Fish Index of Biotic Integrity Scoring for the Coastal Plain

| Metric | Score | | |
|---------------------------------------|--------|-------------|--------|
| | 5 | 3 | 1 |
| Abundance per Square Meter | ≥ 0.72 | 0.45 – 0.71 | < 0.45 |
| Number of Benthic Species* | ≥ 0.22 | 0.01 – 0.21 | 0 |
| % Tolerant | ≤ 68 | 69 – 97 | > 97 |
| % Generalist, Omnivores, Invertivores | ≤ 92 | 93 – 99 | 100 |
| % Round-bodied Suckers | ≥ 2 | 1 | 0 |
| % Abundance Dominant Taxa | ≤ 40 | 41 – 69 | > 69 |

*adjusted for watershed area

FIBI Condition Ratings

| FIBI Score | Narrative Rating |
|------------|------------------|
| 4.0 – 5.0 | Good |
| 3.0 – 3.9 | Fair |
| 2.0 – 2.9 | Poor |
| 1.0 – 1.9 | Very Poor |

Subtask 3.5: Wetland Assessment Data

Wetland assessment data will be recorded on data sheets and digitally using GPS-enabled tablets or hand held GPS units. Data will be entered into standard spreadsheets and GIS databases and or shapefiles. GIS data will be used to produce maps of the wetland delineation for use in the year 5 report.

Task 4: Reporting

KCI will prepare an annual monitoring technical memorandum for monitoring activities completed each year of this scope of work. This technical memorandum may serve as the County’s annual monitoring report to the Army Corps of Engineers. A draft technical memo will be emailed to the Harford County DPW Project Manager by October 15th of each monitoring year. Comments will be incorporated into a final technical memo and delivered to Harford County DPW on or before November 15th of each monitoring year.

Annual Monitoring Technical Memo – Pre-Construction Year will cover monitoring activities from the summer of 2019 prior to construction and will contain the results of geomorphology, habitat assessment, invasive plant monitoring, and fish community assessment.

Annual Monitoring Technical Memo – Year 1 will cover monitoring activities from 2020 of the as-built and post-construction Year 1 condition and will contain the results of geomorphology, annual invasive plant, and the required visual hydrology assessments.

Annual Monitoring Technical Memo – Year 2 will cover monitoring activities from 2021 and include monitoring results for invasive plant, and the visual hydrology assessments.

Annual Monitoring Technical Memo – Year 3 will cover monitoring activities from 2022 and include monitoring results for geomorphology, physical habitat, invasive plant, fish community, and wetland assessments. The Year 3 tech memo will compare geomorphology results from preconstruction, the as-built survey, and Year 3 where appropriate. The Year 3 memo will also compare the physical habitat and fish community assessments from pre-construction and Year 3. This memo will include the final project assessment of vegetative cover and identify any invasive plant species located within the project LOD and quantify the percent cover. This memo will also include the results of the hydrology visual assessment and compare those results to the preconstruction condition. The Year 3 memo will also compile the wetlands information gathered in the field into a Natural Resources Inventory section that can be utilized for waterway permitting requirements as described below. The description of wetland/stream systems within the project area will include information required by USACE, as specified in their most recent guidance documents and jurisdictional determination checklists at the time of the investigation. Information to be included in the report may include results of the delineation, field data sheets of wetland systems, representative photographs of site conditions and a NRI Map with surveyed wetland boundaries overlain. Data sheets and site photographs will be appended to the text.

Task 5 Deliverables

- Draft Annual Monitoring Technical Memorandum; Pre-construction, Years 1, 2, and 3 (digital copy for review)
- Final Annual Monitoring Technical Memorandum; Pre-construction, Years 1, 2, and 3 (digital copy)
- Excel Spreadsheets containing all invasive plant, geomorphic, habitat assessment, fish IBI, and wetland assessment raw data, calculations, and results.

References:

Barbour, M.T., J. Gerritsen, B.D. Snyder, and J.B. Stribling. 1999. Rapid Bioassessment Protocols for Use in Streams and Wadeable Rivers: Periphyton, Benthic Macroinvertebrates and Fish, Second Edition. EPA 841-B-99-002. U.S. Environmental Protection Agency, Office of Water; Washington D.C.

Plafkin, J.L., M.T. Barbour, K.D. Porter, S.K. Gross, and R.M. Hughes. 1989. Rapid bioassessment protocols for use in streams and rivers: Benthic macroinvertebrates and fish. U.S. Environmental Protection Agency, Office of Water Regulations and Standards, Washington, D.C. EPA 440-4-89-001.

Rosgen, D.L. 2001. A Practical Method of Computing Streambank Erosion Rate. Proceedings of the 7th Federal Interagency Sedimentation Conference, Vol. 2, pp. 9-15, March 25, 2001, Reno, NV. Available on the Wildland Hydrology website at: http://www.wildlandhydrology.com/html/references_.html

Rosgen D. 1996. Applied Fluvial Morphology. Wildland Hydrology. Pagosa Springs, CO.

Harford County Open-End Environmental Monitoring

TASK 4 - Willoughby Beach Road Monitoring - Years Pre-construction through 3
May 24, 2019

| KCI | | | | | | | | | | |
|----------|-------------------------------------------------------------|-----------|--------------|------------------------|--------------------------|-------------------|-------------------------|-------------------|-----------|--------------|
| Task | Task Description | Principal | PM | Environmental Engineer | Water Quality Specialist | Aquatic Ecologist | Environmental Scientist | Wetland Scientist | KCI Hours | Fee |
| 1 | Project Initiation and Coordination | | | | | | | | | |
| 1.1 | Project Initiation and Kick-off Meeting | | 8 | | | 3 | | | 11 | \$ 1,603.78 |
| | Progress Meetings (2 total, years PC, and 3) | | 8 | | | 8 | | | 16 | \$ 2,194.08 |
| 1.2 | General Coordination | | 32 | | | 12 | | | 44 | \$ 6,415.12 |
| | subtotal hours | 0 | 48 | 0 | 0 | 23 | 0 | 0 | 71 | \$ 10,212.98 |
| | subtotal labor | \$ - | \$ 7,497.60 | \$ - | \$ - | \$ 2,715.38 | \$ - | \$ - | | |
| 2 | Monitoring | | | | | | | | | |
| 2.1 | Pre-construction Year | | | | | | | | | |
| | Invasive Plant and Visual Flow Assessment | | | | 10 | | | | 10 | \$ 862.80 |
| | Fish Community and Habitat Assessment | | 1 | | 10 | 12 | 12 | | 35 | \$ 3,164.36 |
| | subtotal hours | 0 | 1 | 0 | 20 | 12 | 12 | 0 | 45 | \$ 4,027.16 |
| | subtotal labor | \$ - | \$ 156.20 | \$ - | \$ 1,725.60 | \$ 1,416.72 | \$ 728.64 | \$ - | | |
| 2.2 | As-built and Year 1 | | | | | | | | | |
| | Geomorphology | | 1 | 20 | 22 | | | | 43 | \$ 4,692.76 |
| | Invasive Plant and Visual Flow Assessment | | | | 8 | | | | 8 | \$ 690.24 |
| | subtotal hours | 0 | 1 | 20 | 30 | 0 | 0 | 0 | 51 | \$ 5,383.00 |
| | subtotal labor | \$ - | \$ 156.20 | \$ 2,638.40 | \$ 2,588.40 | \$ - | \$ - | \$ - | | |
| 2.3 | Year 2 | | | | | | | | | |
| | Invasive Plant and Visual Flow Assessment | | | | 8 | | | | 8 | \$ 690.24 |
| | subtotal hours | 0 | 0 | 0 | 8 | 0 | 0 | 0 | 8 | \$ 690.24 |
| | subtotal labor | \$ - | \$ - | \$ - | \$ 690.24 | \$ - | \$ - | \$ - | | |
| 2.3 | Year 3 | | | | | | | | | |
| | Geomorphology | | 1 | 20 | 22 | | | | 43 | \$ 4,692.76 |
| | Invasive Plant, Vegetative Cover and Visual Flow Assessment | | | | 8 | | | | 8 | \$ 690.24 |
| | Fish Community and Habitat Assessment | | 1 | | 10 | 12 | 12 | | 35 | \$ 3,164.36 |
| | Wetland Assessment | | 1 | | | | | 30 | 31 | \$ 3,011.30 |
| | subtotal hours | 0 | 3 | 20 | 40 | 12 | 12 | 30 | 117 | \$ 11,558.66 |
| | subtotal labor | \$ - | \$ 468.60 | \$ 2,638.40 | \$ 3,451.20 | \$ 1,416.72 | \$ 728.64 | \$ 2,855.10 | | |
| 3 | Data Entry and Analysis | | | | | | | | | |
| 3.1 | Geomorphic (As-built, Year 3) | | 1 | | 6 | | | | 7 | \$ 673.88 |
| 3.2 | Habitat Assessment (PC, Year 3) | | 1 | | | | 2 | | 3 | \$ 277.64 |
| 3.3 | Invasive Plant (years PC, Years 1-3) | | 1 | | 8 | | | | 9 | \$ 846.44 |
| 3.4 | Fish Community Assessment (PC, Year 3) | | 1 | | | 2 | 4 | | 7 | \$ 635.20 |
| 3.5 | Wetland Assessment (Year 3) | | 1 | | 4 | | | 26 | 31 | \$ 2,975.74 |
| | subtotal hours | 0 | 5 | 0 | 18 | 2 | 6 | 26 | 57 | \$ 5,408.90 |
| | subtotal labor | \$ - | \$ 781.00 | \$ - | \$ 1,553.04 | \$ 236.12 | \$ 364.32 | \$ 2,474.42 | | |
| 4 | Task Report | | | | | | | | | |
| 4.1 | Pre-construction Year | | | | | | | | | |
| | Draft Report | | 2 | | 16 | 8 | | | 26 | \$ 2,637.36 |
| | Final Report | | 1 | 2 | 2 | 2 | | | 7 | \$ 828.72 |
| | subtotal hours | 0 | 3 | 2 | 18 | 10 | 0 | 0 | 33 | \$ 3,466.08 |
| | subtotal labor | \$ - | \$ 468.60 | \$ 263.84 | \$ 1,553.04 | \$ 1,180.60 | \$ - | \$ - | | |
| 4.2 | As-built and Year 1 | | | | | | | | | |
| | Draft Report | | 2 | 4 | 12 | 8 | | | 26 | \$ 2,819.92 |
| | Final Report | | 1 | 1 | 2 | 2 | | | 6 | \$ 696.80 |
| | subtotal hours | 0 | 3 | 5 | 14 | 10 | 0 | 0 | 32 | \$ 3,516.72 |
| | subtotal labor | \$ - | \$ 468.60 | \$ 659.60 | \$ 1,207.92 | \$ 1,180.60 | \$ - | \$ - | | |
| 4.3 | Year 2 | | | | | | | | | |
| | Draft Report | | 2 | | 8 | | | | 10 | \$ 1,002.64 |
| | Final Report | | 1 | | 2 | | | | 3 | \$ 328.76 |
| | subtotal hours | 0 | 3 | 0 | 10 | 0 | 0 | 0 | 13 | \$ 1,331.40 |
| | subtotal labor | \$ - | \$ 468.60 | \$ - | \$ 862.80 | \$ - | \$ - | \$ - | | |
| 4.4 | Year 3 | | | | | | | | | |
| | Draft Report | | 2 | 4 | 24 | 8 | | 32 | 70 | \$ 6,902.72 |
| | Final Report | | 1 | 2 | 4 | 2 | | 8 | 17 | \$ 1,762.64 |
| | subtotal hours | 0 | 3 | 6 | 28 | 10 | 0 | 40 | 87 | \$ 8,663.36 |
| | subtotal labor | \$ - | \$ 468.60 | \$ 791.52 | \$ 2,415.84 | \$ 1,180.60 | \$ - | \$ 3,806.80 | | |
| | Subtotal Task - Hours | 0 | 70 | 53 | 186 | 79 | 30 | 96 | 514 | |
| | Hourly Rate | \$ 168.89 | \$ 156.20 | \$ 131.92 | \$ 86.28 | \$ 118.06 | \$ 60.72 | \$ 95.17 | | |
| | Labor Subtotal | \$ - | \$ 10,934.00 | \$ 6,991.76 | \$ 16,048.08 | \$ 9,326.74 | \$ 1,821.60 | \$ 9,136.32 | | \$ 54,258.50 |
| | Summary | | | | | | | | | |
| | KCI Labor Fee | | | | | | | | | \$ 54,258.50 |
| | KCI Direct Expenses | | | | | | | | | \$ 727.80 |
| | TOTAL | | | | | | | | | \$ 54,986.30 |



MEMORANDUM

700 East Pratt Street, Suite 500
Baltimore, MD 21202
Phone 410.728.2900
www.rkk.com

Date: 11/27/19

Topic: Harford County Sewer Manifest Database – Assumptions Made During Analysis

This document is a brief overview compiled after the review of the Harford County Sewer Manifests for the 2019 Fiscal Year (July 2018 – June 2019) and their input into the Harford County Septic Hauler Manifests Database.

The total volume that was recorded as Septic: **9,088,603 gallons (US)**.

The Septic totals broken down by month:

| Date | Jul-18 | Aug-18 | Sep-18 | Oct-18 | Nov-18 | Dec-18 |
|---------|---------|-------------------------------|---------|-----------|---------------------|-----------|
| US Gal. | 777,029 | 770,746 | 679,844 | 837,887 | 849,755 | 833,808 |
| | | | | | | |
| Date | Jan-19 | Feb-19 | Mar-19 | Apr-19 | May-19 | Jun-19 |
| US Gal. | 658,486 | 508,151 | 756,255 | 858,064 | 773,774 | 784,804 |
| | | | | | | |
| | | Exclusion Total (US Gal): | | 804,986 | Sum (US Gal) | 9,088,603 |
| | | Sum, with exclusion (US Gal): | | 9,893,589 | | |

These totals exclude various tickets identified as “Excluded” for the purposes of MS4 wastewater crediting; these are discussed under “Exclusion Assumptions” (see below).

Furthermore, Holding Tank and Commercial volumes were not reviewed in-depth. Continuing coordination could be done to identify outstanding tickets that could potentially be included for Septic totaling purposes.

| Type | Volumes in (US Gal) | | |
|--------------|--------------------------|-----------------|----------------------|
| | Total, without Exclusion | Exclusion Total | Total with Exclusion |
| Holding Tank | 11,610,009 | 2,134,909 | 13,744,918 |
| Commercial | 1,004,852 | 25,719 | 1,030,571 |

Exclusion Assumptions

- Several identifiers were used to designate which volumes would not be included in the totaling process, listed below:
 - Assumed Commercial – with tickets that had multiple waste types checked, assumed volume was commercial
 - Assumed Holding Tank – with tickets that had multiple waste types checked, assumed volume was holding tank
 - Empty Ticket – ticket had no generator, no street number, and no road name recorded
 - Landfill Leachate – tickets identified as relating to the Harford Co Landfill Leachate
 - Includes tickets relating to “SWM”, “MDE”, and “MES Harford Co Landfill” all at *Scarboro Rd*
 - Process was only completed for July and August 2018
 - All volumes in July and August 2018 appeared to be Holding Tanks, but excluded to be cautious
 - No Address – tickets where generator was recorded, but no address could be identified through an internet search
 - No Road Name – tickets where a street number was recorded, but no generator or road name identified
 - No Street # – tickets where road name was recorded, but no generator or street number to use to identify
 - Not in HarCo – tickets where the address was found to be outside of Harford County’s jurisdiction
 - Pappy’s Landfill – tickets listed as “Pappy’s Landfill”, large volumes, likely leachate, placed inconsistently
 - Port a Pots – tickets recorded as “Port a Pots”
 - Post-It Note Ticket – a post-it note with a date, a hauler, and a volume, but no address or further identifying information. These were attached to a physical ticket.
 - No MS4 – tickets analyzed and, based on patterns identified through names, addresses, and type of waste, were determined to be unreliable and therefore, not included in the totaling process

Address Assumptions

- Further coordination is needed to parse the addresses recorded in the database to ensure successful GIS translation.
- Added road names of state roads for future ease of recording since most haulers used the physical road name. For example: instead of “STATE HWY 7”, added the road name “PHILADELPHIA RD”.
- In conjunction with the above, added a handful of cardinal direction (N/S/E/W) designations as new roads (the basic road was kept as well). For example, “WHEEL RD”, now has: “E WHEEL RD”, “W WHEEL RD”, and “WHEEL RD”. Examples of each were identified on physical manifests.
- Several roads were added or renamed that were missing from the provided Road Database.
- Modified several road names that were listed as “DR” to “RD”, “RD” to “LN”, etc. in the Road Database to coincide with either internet or SDAT data.
- Modified generator name and street number of tickets if analysis showed locations should coincide; made note of these changes under “Ticket_Notes” field.

Ticket Assumptions

- Truck #'s and Hauling Companies seemed to have changed from the pre-2018 and 2018/2019 databases.
- Not all tickets were recorded on the Manifest Log Sheet.
- Across FY2019, several cases of recycled manifest #'s with different addresses/dates/loads.
- Some physical tickets had a post-it note attached as discussed under “Exclusion Assumptions”. These were separated out and listed under the Manifest # 111111. These tickets were excluded from totaling purposes as they were lacking an address.
- Tickets labeled as “Port a Pots” often did not have an associated address. As such, Port a Pots were also excluded.
- Tickets labeled as “SWM” or “MES Harford Co Landfill” were generally separated from the other tickets in the ticket stack. These were discussed to likely come from the landfill leachate from the Scarborough Landfill – these were excluded from totaling purposes.
- In some cases, on one physical manifest ticket, multiple addresses were recorded without a clearly distinguishable way to allocate the total deposited load. Recorded these as “Multiple Generator” and split the total load in half into two separate tickets (with the same date and Manifest #).
- In some cases, a ticket would have multiple waste types checked (Septic and Holding Tank, Septic and Commercial, Holding Tank and Commercial) - or no waste type checked at all.
 - These tickets were recorded with identifiers in the “Waste_Type” field. (12 implies Septic and Holding Tank, 13 implies Septic and Commercial, 23 Holding Tank and Commercial, while 123 implies that no waste type was checked).
 - A waste type of 0 indicates that the ticket was not physically reviewed.
- In some cases, locations and businesses would seem inconsistently listed: sometimes septic, sometimes holding tank, other times commercial. This could be due to businesses that have both commercial tanks (like grease traps) and septic/holding tanks. However, the volume of the load generally remained consistent across the months for the same location.
 - Facilities like “Pappy’s Landfill” with upwards of 20,000 gal that seem arbitrarily placed in Septic or Holding Tank. These ended up being excluded from totaling purposes (see Exclusion Assumptions).
 - “Swan Harbor Dell”, “Father Martin’s Ashley”, “Intercon Trucking” are some other examples.
 - Note that not all of these “Inconsistent” locations were excluded from totaling purposes.
 - Labeled “Inconsistent” in cases where a location would always have multiple waste types checked. Further coordination could be performed to analyze these locations.

Harford County Open-End Environmental Monitoring

**TASK 4 - Willoughby Beach Road Monitoring - Years Pre-construction through 3
May 24, 2019**

| Description | Number | Type | Unit Cost | Extended Cost |
|--------------------------------|--------|--------------------|-----------|---------------|
| Sediment Sampling | | | | |
| Misc Equipment | 1 | lump sum | \$200.00 | \$200.00 |
| Travel | | | | |
| Mileage (15 trips at 55 miles) | 825 | miles | \$0.58 | \$478.50 |
| Field maps | 10 | color 11X17 copies | \$0.98 | \$9.80 |
| Draft and Final Report | | digital submission | | |
| Misc copies/prints | 300 | bw 8.5x11 copies | \$0.05 | \$15.00 |
| | 10 | color 11X17 copies | \$0.98 | \$9.80 |
| | 30 | color 8.5x11copies | \$0.49 | \$14.70 |
| TOTAL | | | | \$727.80 |

FY2019 Septic Manifests

| Volume | Count | Properties | % | Cumulative | % | Volume | % | Cumulative | % |
|----------------------|-------|------------|-----|------------|------|-----------|-----|------------|------|
| < 500 | 49 | 45 | 1% | 45 | 1% | 16,239 | 0% | 16,239 | 0% |
| >= 500 and < 1,000 | 852 | 805 | 16% | 850 | 17% | 667,831 | 10% | 684,070 | 10% |
| >= 1,000 and < 1,200 | 2085 | 1921 | 39% | 2771 | 56% | 1,973,517 | 29% | 2,657,587 | 39% |
| >= 1,200 and < 1,500 | 790 | 643 | 13% | 3414 | 69% | 862,763 | 13% | 3,520,350 | 52% |
| >= 1,500 and < 2,000 | 1088 | 821 | 17% | 4235 | 85% | 1,345,703 | 20% | 4,866,053 | 72% |
| >= 2,000 and < 3,000 | 948 | 562 | 11% | 4797 | 96% | 1,332,108 | 20% | 6,198,161 | 91% |
| >= 3,000 | 284 | 175 | 4% | 4972 | 100% | 601,141 | 9% | 6,799,302 | 100% |
| Total | 6096 | 4972 | | | | 6,799,302 | | | |

| | Count | Properties | Volume | Adjusted Volume |
|----------------|-------|------------|-----------|-----------------|
| Single pumps | 4,596 | 4,596 | 6,148,301 | 6,148,301 |
| Multiple pumps | 1,500 | 376 | 2,934,047 | 651,001 |
| Total | 6,096 | 4,972 | 9,082,348 | 6,799,302 |

Notes

Adjusted volume = (sum per address) / (number of pumps)

Percent reduction of volume = (volume - adjusted volume) / volume = 25%

Average tank volume = adjusted volume / adjusted count = 1, 368 gallons

Credits for Septic Pump Out

| Fiscal Year | Actual | Less Exclusions ¹ | Less Multi-pumps ² | Average Tank ³ | # of Tanks | IA per Tank | IA |
|-------------|------------|------------------------------|-------------------------------|---------------------------|------------|-------------|-------|
| FY2019 | 9,893,589 | 9,088,603 | 6,799,302 | 1,368 | 4,972 | 0.03 | 149.2 |
| FY2018 | 10,011,344 | 9,196,777 | 6,880,228 | 1,368 | 5,031 | 0.03 | 150.9 |
| FY2017 | 9,888,895 | 9,084,291 | 6,796,076 | 1,368 | 4,970 | 0.03 | 149.1 |
| FY2016 | 10,298,771 | 9,460,818 | 7,077,760 | 1,368 | 5,176 | 0.03 | 155.3 |
| FY2015 | 9,388,424 | 8,624,540 | 6,452,131 | 1,368 | 4,718 | 0.03 | 141.5 |
| FY2014 | 10,055,116 | 9,236,987 | 6,910,310 | 1,368 | 5,053 | 0.03 | 151.6 |
| FY2013 | 9,485,500 | 8,713,718 | 6,518,845 | 1,368 | 4,767 | 0.03 | 143.0 |
| FY2012 | 10,450,050 | 9,599,788 | 7,181,726 | 1,368 | 5,252 | 0.03 | 157.5 |
| FY2011 | 12,785,400 | 11,745,124 | 8,786,679 | 1,368 | 6,425 | 0.03 | 192.8 |
| FY2010 | 12,536,375 | 11,516,360 | 8,615,539 | 1,368 | 6,300 | 0.03 | 189.0 |
| FY2009 | 8,397,330 | 7,714,086 | 5,771,008 | 1,368 | 4,220 | 0.03 | 126.6 |

1 - Calculated for FY2019 as less exclusions / actual = 92%

2 - Calculated for FY2019 as less multi-pumps / less exclusions = 75%

3 - Calculated for FY2019 as less multi-pumps / addresses; addresses = 4,972

Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Watershed Restoration Status (MS4 Permit 11-DP-3310)



Barry Glassman
 County Executive

| | Thru FY2015 | FY2016 | FY2017 | FY2018 | FY2019 | FY2020 ¹ | Total |
|------------------------------|-------------|--------|--------|--------|--------|---------------------|-------|
| Septic Pump Out ² | 162.6 | 155.3 | 149.1 | 150.9 | 149.2 | | 153.4 |
| Connections to WWTP | 17.6 | 3.5 | 3.1 | 3.5 | 2.3 | 2.0 | 32.0 |
| Septic BAT Installation | 25.2 | 17.9 | 10.7 | 4.7 | 4.7 | 2.0 | 65.2 |
| Restoration | 173.1 | 22.3 | 45.8 | 277.2 | 94.1 | 107.3 | 719.8 |
| Total | 378.5 | 199.0 | 208.6 | 436.4 | 250.3 | 111.3 | 970.4 |

Note: All values are impervious acres calculated using methods outlines in the "Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated", MDE 2014

¹ Estimated through permit expiration 12/29/2019

² A value for FY2020 has not been included since the credits are averaged over the year

| | |
|------------------------------|---------|
| Target = 20% | 2,218.0 |
| Balance | 1,247.6 |
| Under construction | 127 |
| Construction contract signed | 20 |
| Balance | 1,100.6 |



Harford County, MD Department of Public Works
Watershed Protection and Restoration
Watershed Restoration Status (MS4 Permit 11-DP-3310)

Pending Projects

Total 51.5 \$2,890,850

| Project | Restoration Type | Complete (FY) | Credits (IA) | Total |
|-----------------------------|---------------------------|---------------|--------------|-------------|
| Jarrettsville Elementary | Submerged Gravel Wetland | 2021 | 3 | \$225,000 |
| Jarrettsville Shlop | Bioswale | 2021 | 3 | \$225,000 |
| Hopkins Property (Joint SC) | Tree and Meadow Planting | 2021 | 5.0 | \$200,000 |
| Rose Property (Joint SCD) | Stream Restoration | 2022 | 20.0 | \$1,100,000 |
| Lily Run (Joint HDG) | Stream Restoration | 2022 | 11 | \$620,000 |
| 165 (Amyclae) | SWM Retrofit - Sandfilter | 2022 | 1.7 | \$92,950 |
| 166 (Amyclae) | SWM Retrofit - Sandfilter | 2022 | 3.8 | \$206,250 |
| 167 (Amyclae) | SWM Retrofit - Sandfilter | 2022 | 3.2 | \$174,900 |
| 168 (Amyclae) | SWM Retrofit - Sandfilter | 2022 | 0.9 | \$46,750 |



Harford County, MD Department of Public Works
 Watershed Protection and Restoration
 Watershed Restoration Status (MS4 Permit 11-DP-3310)

Identified Projects

Total 1552.1 \$85,364,607

| Project | Restoration Type | Complete (FY) | Credits (IA) | Total |
|---------------------------------|-------------------------------------|---------------|--------------|-----------|
| Aberdeen MS | Tree Planting and Bioretention | TBD | 3.4 | \$187,186 |
| Abingdon ES | Bioretention, Stream Restoration | TBD | 2.7 | \$147,948 |
| Alice & William Longley Park | Tree Planting, Stream Stabilization | TBD | 2.0 | \$110,000 |
| Bel Air ES | Tree Planting and Bioretention | TBD | 1.2 | \$66,672 |
| Bus Storage Place | Bioretention | TBD | 2.5 | \$136,711 |
| Churchville Recreation Complex | Tree Planting and Bioretention | TBD | 2.5 | \$134,780 |
| Dublin ES | Tree Planting and Bioretention | TBD | 1.4 | \$76,417 |
| Edgeley Grove Farm | Tree Planting and Bioretention | TBD | 3.0 | \$165,170 |
| Edgewater Village Park | Tree Planting | TBD | 0.5 | \$25,105 |
| Edgewood ES | Tree Planting and Bioretention | TBD | 3.1 | \$171,979 |
| Flying Point Park | Tree Planting and Bioretention | TBD | 1.6 | \$87,418 |
| Forest Hill Recreation Complex | Bioretention | TBD | 2.0 | \$109,655 |
| Forest Lakes ES | Tree Planting and Bioretention | TBD | 2.4 | \$131,387 |
| Fountain Green ES | Tree Planting | TBD | 3.0 | \$162,556 |
| George D.Lisby ES at Hillsdale | Tree Planting and Bioretention | TBD | 1.7 | \$95,021 |
| Halls Cross Road ES | Tree Planting and Bioretention | TBD | 2.0 | \$112,739 |
| Harford County Detention Center | Bioretention | TBD | 2.3 | \$128,652 |

| | | | | |
|-----------------------------------------------------------|-------------------------------------------------|-----|------|-------------|
| Harford Glen | Tree Planting and Bioretention | TBD | 2.2 | \$121,837 |
| Havre de Grace ES | Bioretention, Stream Restoration | TBD | 1.5 | \$84,873 |
| Hickory ES | Tree Planting and Bioretention | TBD | 4.3 | \$236,172 |
| Jarrettsville Library | Bioretention | TBD | 1.7 | \$96,123 |
| John Archer Sp Ed, Prospect Mill ES, Harford Technical HS | Tree Planting and Bioretention | TBD | 10.3 | \$566,529 |
| Joppatowne ES | Tree Planting and Bioretention | TBD | 2.4 | \$132,479 |
| Joppatowne HS | Tree planting, stream restoration, bioretention | TBD | 20.0 | \$1,100,000 |
| North Bend ES | Tree Planting and Bioretention | TBD | 2.5 | \$138,226 |
| North Harford ES, North Harford MS | Tree Planting and Bioretention | TBD | 6.2 | \$339,043 |
| North Harford HS | Bioretention, Stream/Wetland Restoration | TBD | 6.7 | \$367,417 |
| Patterson MS, Patterson HS | Tree Planting | TBD | 8.4 | \$460,300 |
| Riverside ES | Tree Planting and Bioretention | TBD | 1.7 | \$94,555 |
| Roye-Williams ES | Tree Planting and Bioretention | TBD | 2.1 | \$118,159 |
| Southampton MS | Tree Planting and Bioretention | TBD | 3.0 | \$167,141 |
| Swan Harbor Farm | Tree Planting | TBD | 3.8 | \$208,759 |
| Whiteford Library | Tree Planting and Bioretention | TBD | 0.4 | \$20,088 |
| William S.James ES | Tree Planting and Bioretention | TBD | 1.7 | \$95,613 |
| Aldino Rd County Property | Tree Planting | TBD | 7.5 | \$411,950 |
| Darlington Rt1 Park-and-Ride | Tree Planting | TBD | 2.4 | \$131,450 |
| Dublin County Property A | Tree Planting | TBD | 3.8 | \$209,000 |
| Dublin County Property B | Tree Planting | TBD | 0.8 | \$46,200 |
| Dublin County Property C | Tree Planting | TBD | 4.5 | \$248,600 |
| Dublin County Property D | Tree Planting | TBD | 3.9 | \$215,050 |
| Eden Mill Big Branch | Tree Planting | TBD | 0.8 | \$44,000 |
| Eden Mill Hilltop | Tree Planting | TBD | 1.1 | \$62,700 |

| | | | | |
|-----------------|-----------------------------------|-----|------|-------------|
| Norrisville Rec | Tree Planting | TBD | 11.7 | \$643,500 |
| OS1 | Step Pool Stormwater Conveyance | TBD | 1.9 | \$106,150 |
| OS2 | Step Pool Stormwater Conveyance | TBD | 1.0 | \$52,250 |
| R1 | SWM Retrofit - Stormwater Wetland | TBD | 2.1 | \$115,500 |
| R2 | SWM Retrofit - Stormwater Wetland | TBD | 2.4 | \$134,200 |
| R3 | SWM Retrofit - Stormwater Wetland | TBD | 6.4 | \$350,350 |
| R4 | SWM Retrofit - Stormwater Wetland | TBD | 4.6 | \$255,200 |
| R5 | SWM Retrofit - Stormwater Wetland | TBD | 6.1 | \$335,500 |
| Rt1 Re-Planting | Tree Planting | TBD | 1.8 | \$98,450 |
| Sandy Hook | Tree Planting | TBD | 11.6 | \$637,450 |
| Sandy Hook UT | Stream Restoration | TBD | 4.5 | \$247,500 |
| Scarboro | Tree Planting | TBD | 7.0 | \$382,250 |
| ST1 | Stream Restoration | TBD | 20.5 | \$1,127,500 |
| ST2 | Stream Restoration | TBD | 4.5 | \$247,500 |
| ST3 | Stream Restoration | TBD | 48.0 | \$2,637,250 |
| ST4 | Stream Restoration | TBD | 5.5 | \$302,500 |
| ST5 | Stream Restoration | TBD | 12.0 | \$660,000 |
| ST6 | Stream Restoration | TBD | 7.0 | \$385,000 |
| Thomas Run A | Stream Restoration | TBD | 18.5 | \$1,017,500 |
| Thomas Run B | Stream Restoration | TBD | 49.2 | \$2,706,000 |
| Walters Mill | Tree Planting | TBD | 1.0 | \$56,650 |
| Walters Mill UT | Stream Restoration | TBD | 7.6 | \$415,250 |
| WR1 | Wetland Restoration | TBD | 1.0 | \$55,000 |
| WR2 | Wetland Restoration | TBD | 1.0 | \$55,000 |
| SR-1 | Stream Restoration | TBD | 51.3 | \$2,821,500 |

| | | | | |
|---------------------------------|----------------------------------------------|-----|------|-------------|
| SR-10 | Stream Restoration | TBD | 18.7 | \$1,028,500 |
| SR-2 | Stream Restoration | TBD | 12.5 | \$687,500 |
| SR-3 | Stream Restoration | TBD | 51.6 | \$2,838,000 |
| SR-4 | Stream Restoration | TBD | 23.8 | \$1,309,000 |
| SR-5 | Stream Restoration | TBD | 12.0 | \$660,000 |
| SR-6 | Stream Restoration | TBD | 9.5 | \$522,500 |
| SR-8 | Stream Restoration | TBD | 18.7 | \$1,028,500 |
| SR-9 | Stream Restoration | TBD | 12.7 | \$698,500 |
| SWM-1 | SWM Retrofit - Stormwater Wetland | TBD | 15.4 | \$847,000 |
| SWM-2 | SWM Retrofit - Stormwater Wetland | TBD | 22.7 | \$1,248,500 |
| SWM-3 | SWM Retrofit - Sandfilter | TBD | 6.0 | \$330,000 |
| SWM-4 | Step Pool Stormwater Conveyance | TBD | 7.0 | \$385,000 |
| SWM-5 | Step Pool Stormwater Conveyance | TBD | 2.1 | \$115,500 |
| Fairmont | Stream Restoration | TBD | 15.0 | \$825,000 |
| Macphail, Brosvenor, Brook Hill | Stream Restoration and Outfall Stabilization | TBD | 55.0 | \$3,025,000 |
| Ring Factory | Stream Restoration | TBD | 22.0 | \$1,210,000 |
| Victory | Stream Restoration and Outfall Stabilization | TBD | 26.0 | \$1,430,000 |
| SR 1-4 & SR 1-3 & SR 1-2 | Stream Restoration | TBD | 8.0 | \$440,000 |
| SR 3-1 & SR 3-2 | Stream Restoration | TBD | 4.0 | \$220,000 |
| SR 6-1 | Stream Restoration | TBD | 8.0 | \$440,000 |
| SR 7-1 & SR 8-1 | Stream Restoration | TBD | 19.0 | \$1,045,000 |
| 6 | Stream Restoration | TBD | 19.0 | \$1,045,000 |
| 9 | Stream Restoration | TBD | 14.0 | \$770,000 |
| 1b | Stream Restoration | TBD | 12.0 | \$660,000 |
| 3a | Stream Restoration | TBD | 18.0 | \$990,000 |

| | | | | |
|-----------------------|-----------------------------------------|-----|------|-------------|
| 7 & 5b | Stream Restoration | TBD | 23.0 | \$1,265,000 |
| Declaration - D-ES-2 | WQ Trap Retrofit - Stormwater Wetland | TBD | 5.0 | \$275,000 |
| Declaration - Reach 2 | Outfall Stabilization | TBD | 4.0 | \$220,000 |
| Declaration D-ES-12 | SWM Retrofit - Stormwater Wetland | TBD | 1.0 | \$55,000 |
| Declaration D-ES-6 | WQ Trap Retrofit - Bioretention | TBD | 2.0 | \$110,000 |
| Declaration -D-ES-7 | Bioswale and Bioretention | TBD | 2.0 | \$110,000 |
| Declaration D-NS-7 | Step Pool Stormwater Conveyance | TBD | 2.0 | \$110,000 |
| Riverside - R-ES-1 | SWM Retrofit - Stormwater Wetland | TBD | 40.0 | \$2,200,000 |
| Riverside - R-NS-1 | Bioretention | TBD | 2.0 | \$110,000 |
| Riverside - R-NS-5 | Tree Planting | TBD | 1.0 | \$55,000 |
| Riverside - R-NS-7&8 | Bioswale | TBD | 4.0 | \$220,000 |
| SR-1 | Stream Restoration | TBD | 18.4 | \$1,012,000 |
| SR-2 | Stream Restoration | TBD | 18.4 | \$1,012,000 |
| SR-3 | Stream Restoration | TBD | 5.0 | \$275,000 |
| SR-4 | Stream Restoration | TBD | 20.5 | \$1,127,500 |
| SR-5 | Stream Restoration | TBD | 24.7 | \$1,358,500 |
| SWM-1 | Sand Filter | TBD | 13.2 | \$726,000 |
| SWM-2 | SWM Retrofit - Submerged Gravel Wetland | TBD | 1.9 | \$104,500 |
| SWM-3 | Submerged Gravel Wetland | TBD | 1.9 | \$104,500 |
| SWM-4 | SWM Retrofit - Stormwater Wetland | TBD | 2.5 | \$137,500 |
| SWM-5 | Bioretention | TBD | 1.9 | \$104,500 |
| SWM-6 | SWM Retrofit - Stormwater Wetland | TBD | 1.2 | \$66,000 |
| SWM-7 | SWM Retrofit - Stormwater Wetland | TBD | 0.9 | \$49,500 |
| 23 | SWM Retrofit - Bioretention | TBD | 0.3 | \$18,700 |
| 33 | SWM Retrofit to Stormwater Wetland | TBD | 7.4 | \$405,350 |

| | | | | |
|-----|-----------------------------------------|-----|------|-----------|
| 34 | SWM Retrofit - Bioretention | TBD | 0.5 | \$25,300 |
| 35 | SWM Retrofit - Bioretention | TBD | 0.9 | \$49,500 |
| 38 | SWM Retrofit - Stormwater Wetland | TBD | 0.4 | \$21,450 |
| 52 | Bioretention | TBD | 1.4 | \$78,650 |
| 112 | SWM Retrofit - Stormwater Wetland | TBD | 1.6 | \$90,200 |
| 113 | SWM Retrofit - Stormwater Wetland | TBD | 2.5 | \$135,850 |
| 114 | SWM Retrofit - Stormwater Wetland | TBD | 6.2 | \$339,900 |
| 144 | SWM Retrofit - Stormwater Wetland | TBD | 7.9 | \$433,950 |
| 145 | SWM Retrofit - Stormwater Wetland | TBD | 6.7 | \$366,300 |
| 156 | SWM Retrofit - Bioretention | TBD | 1.2 | \$63,800 |
| 157 | SWM Retrofit - Bioretention | TBD | 2.6 | \$145,200 |
| 158 | SWM Retrofit - Stormwater Wetland | TBD | 1.0 | \$52,800 |
| 159 | SWM Retrofit - Bioretention | TBD | 1.2 | \$68,200 |
| 162 | SWM Retrofit - Stormwater Wetland | TBD | 1.1 | \$59,950 |
| 163 | SWM Retrofit - Stormwater Wetland | TBD | 4.8 | \$262,900 |
| 164 | SWM Retrofit - Stormwater Wetland | TBD | 1.3 | \$69,850 |
| 169 | SWM Retrofit - Stormwater Wetland | TBD | 4.1 | \$227,700 |
| 170 | SWM Retrofit - Stormwater Wetland | TBD | 12.9 | \$709,500 |
| 171 | SWM Retrofit - Stormwater Wetland | TBD | 14.8 | \$812,900 |
| 172 | SWM Retrofit - Bioretention | TBD | 5.2 | \$285,450 |
| 173 | SWM Retrofit - Stormwater Wetland | TBD | 6.6 | \$364,650 |
| 174 | SWM Retrofit - Submerged Gravel Wetland | TBD | 0.4 | \$19,800 |
| 176 | SWM Retrofit - Stormwater Wetland | TBD | 4.4 | \$243,100 |
| 179 | SWM Retrofit - Stormwater Wetland | TBD | 7.6 | \$420,200 |
| 180 | SWM Retrofit - Sandfilter | TBD | 1.8 | \$97,900 |

| | | | | |
|-------------------------------------|-----------------------------------|-----|------|-------------|
| 181 | SWM Retrofit - Stormwater Wetland | TBD | 1.4 | \$74,800 |
| 184 | SWM Retrofit - Stormwater Wetland | TBD | 14.0 | \$767,250 |
| 190 | SWM Retrofit - Stormwater Wetland | TBD | 1.5 | \$84,700 |
| 194 | SWM Retrofit - Bioretention | TBD | 0.9 | \$51,150 |
| 195 | SWM Retrofit - Bioretention | TBD | 0.1 | \$6,050 |
| 202 | SWM Retrofit - Stormwater Wetland | TBD | 1.9 | \$106,700 |
| Bynum Run@ Blake's Venture Park | Stream Restoration | TBD | 25.0 | \$1,375,000 |
| Bynum Run@ Harford Detention Center | Stream Restoration | TBD | 8.0 | \$440,000 |
| Bynum Run@ MD-23 | Stream Restoration | TBD | 21.0 | \$1,155,000 |
| Bynum Run@ Moores Mill Road | Stream Restoration | TBD | 23.0 | \$1,265,000 |
| Bynum Run@ Newport Drive | Stream Restoration | TBD | 5.0 | \$275,000 |
| N101 | Bioretention | TBD | 0.5 | \$25,300 |
| N102 | Bioswale | TBD | 4.2 | \$228,250 |
| N103 | Stormwater Wetland | TBD | 2.0 | \$107,800 |
| N104 | Stormwater Wetland | TBD | 3.9 | \$216,700 |
| N105 | Bioretention | TBD | 1.0 | \$56,100 |
| N106 | Stormwater Wetland | TBD | 1.0 | \$56,100 |
| N107 | Bioswale | TBD | 1.9 | \$104,500 |
| N108 | Stormwater Wetland | TBD | 7.3 | \$403,700 |
| N109 | Bioswale | TBD | 0.8 | \$42,900 |
| N110 | Step Pool Stormwater Conveyance | TBD | 4.8 | \$261,250 |
| N112 | Bioretention | TBD | 0.4 | \$21,450 |
| N113 | Bioswale | TBD | 1.2 | \$67,650 |
| N114 | Bioswale | TBD | 1.8 | \$100,650 |
| N115 | Bioretention | TBD | 1.3 | \$68,750 |

| | | | | |
|------------------------------------|--------------------|-----|------|-------------|
| N116 | Bioretention | TBD | 0.9 | \$48,400 |
| N117 | Bioretention | TBD | 1.2 | \$64,900 |
| N118 | Stormwater Wetland | TBD | 23.3 | \$1,278,750 |
| N119 | Bioretention | TBD | 0.2 | \$11,550 |
| N120 | Stormwater Wetland | TBD | 1.7 | \$91,300 |
| N121 | Stormwater Wetland | TBD | 3.6 | \$199,100 |
| N123 | Bioretention | TBD | 3.0 | \$164,450 |
| N124 | Stormwater Wetland | TBD | 3.9 | \$216,700 |
| N125 | Stormwater Wetland | TBD | 7.4 | \$405,350 |
| N126 | Stormwater Wetland | TBD | 1.8 | \$101,200 |
| N127 | Stormwater Wetland | TBD | 6.1 | \$337,700 |
| N128 | Bioretention | TBD | 0.5 | \$29,150 |
| N129 | Stormwater Wetland | TBD | 1.8 | \$97,900 |
| N130 | Bioretention | TBD | 0.9 | \$49,500 |
| N131 | Stormwater Wetland | TBD | 4.1 | \$226,050 |
| N132 | Bioretention | TBD | 1.4 | \$77,000 |
| N137 | Stormwater Wetland | TBD | 3.5 | \$193,600 |
| N138 | Bioretention | TBD | 0.9 | \$47,850 |
| N141 | Bioretention | TBD | 0.3 | \$18,150 |
| N142 | Bioretention | TBD | 0.5 | \$29,700 |
| N143 | Bioretention | TBD | 1.0 | \$53,900 |
| Unnamed Tributary@ Switchman Drive | Stream Restoration | TBD | 4.0 | \$220,000 |
| Unnamed Tributary@ MD 543 | Stream Restoration | TBD | 37.0 | \$2,035,000 |
| Unnamed Tributary@ Bel Air Bypass | Stream Restoration | TBD | 23.0 | \$1,265,000 |
| Unnamed Tributary@ Broadway | Stream Restoration | TBD | 23.0 | \$1,265,000 |

| | | | | |
|------------------------------------|--------------------|-----|------|-------------|
| Unnamed Tributary@ Centreville Way | Stream Restoration | TBD | 20.0 | \$1,100,000 |
| Unnamed Tributary@ Frog Leap Way | Stream Restoration | TBD | 8.0 | \$440,000 |
| Unnamed Tributary@ MD-22 | Stream Restoration | TBD | 12.0 | \$660,000 |
| Unnamed Tributary@ Melrose Lane | Stream Restoration | TBD | 22.0 | \$1,210,000 |
| Unnamed Tributary@ Piper Cove Way | Stream Restoration | TBD | 11.0 | \$605,000 |
| Unnamed Tributary@ Rockfield Park | Stream Restoration | TBD | 25.0 | \$1,375,000 |

| Watershed Assessment | Credits (IA) |
|-----------------------------------------|----------------|
| County-owned properties | 97.2 |
| Deer Creek (2018) | 261.7 |
| Emmord Branch (2018) | 264.0 |
| Taylor's Creek (2018) | 110.5 |
| Upper Bynum Run (2018) | 507.4 |
| Farnandis Branch (2017) | 118.0 |
| Declaration Run / Riverside Area (2014) | 66.0 |
| Foster Branch (2012) | 39.0 |
| Plumtree Run (2011) | 86.0 |
| Other | 2.3 |
| Total | 1,552.1 |